

# CAPITAL PROJECT SCHEDULE

**November 17, 2020** 

**Revised 10/20/20** 

## **Volusia County**

# Capital Project Schedule Executive Summary 4th Quarter Update – November 17, 2020

#### **Community Services**

- Lemon Bluff Park Construction timeline has been extended to finish 2<sup>nd</sup> Qtr. FY 20/21 based on construction contract. A \$250,000 FIND grant was approved by Council on August 4<sup>th</sup>.
- Marine Discovery Center Trail Project design is 100% complete. Draft interlocal maintenance agreement has been provided to City of New Smyrna Beach and Marine Discovery Center.

#### **Daytona Beach International Airport**

- Taxiway November Rehabilitation
  - o Bid schedules D and E will be completed late 1st Qtr. FY 20/21.
- DAB Terminal
  - Parking Lot Improvements –Award of contract is scheduled for the November 10, 2020
     Council meeting.

#### **Finance**

- Countywide 800 MHz Radio System
  - Phase II –Negotiated contract with Ci/L3 Harris will be presented the Council for approval 2<sup>nd</sup> Qtr FY 20/21. Site assessment for Lake Harney tower underway.

#### **Ocean Center**

- Replace Arena Roof Construction contract awarded by Council on August 25<sup>th</sup>. Pre-construction meeting held October 8<sup>th</sup>.
- Parking Garage -
  - Deck & Drainage Restoration Construction timeline for Phase I has been extended to finish 3<sup>rd</sup> Qtr. FY 20/21. Phase 2 & 3 will start 4<sup>th</sup> Qtr. FY 20/21. Construction contract awarded by Council on July 21<sup>st</sup>. Pre construction meeting held October 22<sup>nd</sup>.

#### **Public Protection**

- Volusia County Branch Jail and Correctional Facility
  - Potable Water Pipe Replacement scope, schedule and project cost updated to reflect a phased project due to extensive work needed.
  - Security and Surveillance System Upgrade design timeline adjusted due to COVID restraints. Estimated costs of construction updated.
  - Operations System Upgrade Implementation and training of the new system expected to begin in November.
- Medical Examiner Facility Site selection report completed 4<sup>th</sup> Qtr. FY 19/20, report being scheduled to be presented to Council.

#### **Public Works**

- Coastal- Off-beach Parking
  - Sun & Surf Park (726 N Atlantic Ave, Daytona Beach) Responded to comments from the City of Daytona Beach in October 2020.
  - Plaza Beach Ramp Public Access Improvements (Daytona Beach) Plans completed in June 2020, bidding began in October 2020.
  - 16<sup>th</sup> Avenue Off-Beach Parking & Beach access (Daytona Beach) Plans completed and FDEP CCCL Permit received in September 2020, currently pending outcome of petition against FDEP Permits.
  - Edwin W. Peck, Sr. Park (3167 S. Atlantic Ave, Daytona Beach Shores) CCCL Permit received June 2020, CCCL Armoring Permit received September 2020. Out to bid in September 2020.
  - O Dahlia Ave. Park (3621 S. Atlantic Ave, Daytona Beach Shores) CCCL Armoring Permit received September 2020. Out to bid in September 2020.
  - International Speedway Boulevard Ramp Improvements (Daytona Beach) Rendering and perspective completed in September 2020, estimated design and construction costs were updated.
  - o Silver Beach Ave. Beach Ramp Improvements (Daytona Beach) Rendering and perspective completed in September 2020, estimated construction costs were updated.
  - University Blvd. Beach Ramp Improvements (Daytona Beach) New Project Council approved Task Assignment for design on August 4<sup>th</sup>.

#### Road & Bridge

- o Thornby Park Water Quality Improvement Project The project is under construction with an anticipated November 2020 completion. Project cost increased to \$498,282.
- Lake Beresford/Lakeside Drive Stormwater Improvement Project FDEP cost-share agreement approved by council October 20, 2020. Project design is 90% complete and bid for construction schedule for 1<sup>st</sup> Qtr. of FY 20/21.
- O Gabordy Canal at 10<sup>th</sup> Street Design is complete. Construction delayed until 2<sup>nd</sup> Qtr. FY 20/21 and adjusted to finish 4<sup>th</sup> Qtr. FY 21/22. Awaiting notification of award of grant funding application that has been submitted to St. John's River Water Management and FDEP. Construction cost increased based on new engineering estimate.
- Ariel Canal Water Quality Improvement Project Awaiting notification of award of grant funding application that has been submitted to FDEP. Construction timeline adjusted to start 3<sup>rd</sup> Qtr. FY 20/21 and finish 2<sup>nd</sup> Qtr. FY 21/22. Estimated project cost has increased to \$1,999,345.
- Public Works Northeast Services Facility This project "topped out" with all buildings sufficiently completed to keep out weather elements and secured with doors.

#### Engineering & Construction

 Veteran's Memorial Bridge – Contractor addressing punch list items. Actual construction costs updated.

- Orange Camp Road Widening Construction funding reduced by the City of DeLand adjusting scope of their utility improvements. Construction start delayed waiting on overhead utilities relocations.
- Spring to Spring Phase 3B Rob Sullivan Park to Dirksen Drive/US 17/92 Funding updated to reflect license payment to Duke per tri-party agreement.

#### Solid Waste

 Tomoka Farms Road Landfill – Construction timeline extended by one quarter and the project cost was increased due to the relocation of the dry fire hydrant.

#### • Traffic Signals

- o Pioneer Trail & Enterprise Ave. in New Smyrna Beach Project completed early.
- Saxon Boulevard & Market Place in Orange City Construction Notice to Proceed on August 14<sup>th</sup>. Increase in construction cost resulting from conversion to mast arm.
- Orange Camp Road & South Blue Lake Avenue Construction Notice to Proceed on August 14<sup>th</sup>. Increase in construction cost resulting from conversion to mast arm.
- o LPGA Boulevard & Center Street, Holly Hill Design 99% complete.

#### Water Resources and Utilities

- o Glen Abbey Subdivision Reclaimed Water Main Extension Project completed.
- o Fort Florida Rd Utility Improvements Project completed.
- Glen Abbey Water Treatment Plant Upgrades Electrical improvements in progress, delivery of equipment delayed 12 weeks. Construction schedule was adjusted to finish 1<sup>st</sup> Qtr. FY 20/21 reflecting delay.

#### **Sheriff's Office**


Nothing to report.

Total Value of All CPS Projects Active in 4 <sup>th</sup> Quarter Update	\$ 353,359,252
Total Value of All CPS Projects Completed by 4 <sup>th</sup> Quarter Update	\$ 14,088,622

# Master Capital Project Schedule

# FY 19/20 Q4 Update

	Fiscal Quarters
Q1	= October - December
Q2	= January - March
Q3	= April - June
Q4	= July - September



		Department Legend
BS	=	Business Services
CS	=	Community Services
DAB	=	Daytona Beach Intl Airport
FIN	=	Finance
OC	=	Ocean Center
PP	=	Public Protection
PW	=	Public Works
SO	=	Sheriff's Office

<sup>\*</sup>New Projects are in Bold

<sup>\*\*</sup>Completed Projects are in Italics. Refer to back of binder for Q3 and older Note: Large projects utilizing CMGC method will overlap Eng/Design with Const

#### MASTER Legend **CAPITAL PROJECT SCHEDULE** Schedule **SORTED BY PROJECT NUMBER (PID)** Bid & Construction Design/ Permitting **Activity Overlap** Complete Land Acquisition Adjustment Construction Funding FY 17/18 FY 18/19 FY 19/20 FY 20/21 FY 21/22 FY 22/23 District Approved by Council Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 PID Project Name **Business Services** 5/21/2015 BS-CES-2 **New Elections Warehouse Community Services** CS-PRC-1 Lemon Bluff Park 3 5/19/2016 CS-PRC-19 Marine Discovery Center Trail 3 5/15/2018 4 7/6/2017 \*\*CS-PRC-20 Hope Place Recreational Area **Daytona Beach International Airport** \*\*DAB-AF/PAV-01A Taxiway November Rehabilitation Bid Schedules B & C 4 6/4/2015 4 6/4/2015 Taxiway November Rehabilitation Bid Schedules D & E DAB-AF/PAV-01B DAB - TER - 03 **Terminal Parking Lot Improvements** 4 12/17/2015 DAB - TER - 07 **Terminal Renovation** 4 10/1/2016 **Finance** FIN-IT-1 ΑII Countywide 800 MHz Radio System **Ocean Center** OC-318-7 Ocean Center Retrofit Arena Lighting to LED 2 10/1/2017 OC-318-12 Ocean Center Replace Arena Roof 2 4/17/2018 2 OC-475-2 Parking Garage - Lighting 10/1/2017 9/18/2018 OC-475-4 Parking Garage – Deck & Drainage Restoration 2

<sup>\*</sup>New Projects are in Bold

<sup>\*\*</sup>Completed Projects are in Italics. Refer to back of binder for Q3 and older
Note: Large projects utilizing CMGC method will overlap Eng/Design with Const

# MASTER CAPITAL PROJECT SCHEDULE SORTED BY PROJECT NUMBER (PID)



DID.	D. Carl Manager	Birtin	Construction Funding		FY 17				18/19	0.4		FY 19/		0.4		20/21	0.4		FY 21				22/23	
PID	Project Name	District	Approved by Council	Q1	Q2	Q3 Q4	ı u	(1  QZ	Ų3	Q4	Q1 (	JZ JQ	3 <mark>Q4</mark>	Q1	Q2	Ų3	Q4	Q1	Q2	73 C	Į4 C	ĮI ĮQ.	2  Q3	Q4
<b>Public Protection</b>																								
PP-DOC-6	Branch Jail/Correction Facility Potable Water Pipe Replacement	4	10/1/2019										•				•	•	•	<b>♦</b>				
PP-DOC-9	Branch Jail/Correction Facility Security and Surveillance System	4	9/4/2018											•										
PP-DOC-10	Branch Jail/Correction Facility Operations Systems Upgrade	4	10/1/2017																					
PP-ME-1	Replacement Medical Examiner Facility	4																					$\perp$	
Public Works														-										
PW-COS-6	Sun & Surf Park - 726 N. Atlantic Ave., Daytona Beach	2	10/1/2016																		T		$\top$	
PW-COS-14	Plaza Beach Ramp Public Access Improvements	4	4/3/2018																					
PW-COS-17	16th Avenue Off-Beach Parking & Beach Access	3	10/2/2018																					
PW-COS-18	Edwin W. Peck, Sr. Park (3167 S. Atlantic Ave., Daytona Beach Shores)	2	11/5/2015																					
PW-COS-19	Dahlia Ave. Park (3621 S. Atlantic Ave., Daytona Beach Shores)	2	11/5/2015																					
PW-COS-20	International Speedway Boulevard Ramp Improvements	2	1/21/2020																					
PW-COS-21	Silver Beach Ave. Beach Ramp Improvements - Daytona Beach	2	2/18/2020																					
*PW-COS-22	University Blvd. Beach Ramp Improvements - Daytona Beach	2	8/4/2020																					
PW-DTT-6	Thornby Park Water Quality Improvement Project	5	8/21/2018																					
PW-DTT-7	Lake Beresford/Lakeside Drive Stormwater Improvement Project	1	6/4/2019																					
PW-DTT-8	Gabordy Canal at 10th Street	3	8/6/2019											•				•	•	•	<b>♦</b>			
PW-DTT-9	Ariel Canal Water Quality Improvement Project	3	10/1/2019													•		•	•					
PW-ENG-5061	Tenth Street - Myrtle to US 1	3	5/7/2009																					
PW-ENG-5240	Howland Blvd - Providence Blvd to Elkcam Blvd	5	8/4/2016																					
PW-ENG-5351-1	Veteran's Memorial Bridge	2	5/7/2015																					
PW-ENG-5395	Orange Camp Rd - MLK Blvd to I-4	1	8/4/2016															•	•					
PW-ENG-5511-3	Spring to Spring Phase 3B - Rob Sullivan Park to Dirksen Dr/US17-92	5	4/6/2107																					
PW-ENG-5797	Williamson Blvd - LPGA Blvd to Strickland Range Rd	4	3/6/2018																					
PW-MSC-1	Marine Science Center Renovation	2	9/18/2018																					
PW-RB-1	Public Works Northeast Services Facility	4	10/30/2018																					

<sup>\*</sup>New Projects are in Bold

<sup>\*\*</sup>Completed Projects are in Italics. Refer to back of binder for Q3 and older Note: Large projects utilizing CMGC method will overlap Eng/Design with Const

#### MASTER Legend **CAPITAL PROJECT SCHEDULE** Schedule **SORTED BY PROJECT NUMBER (PID)** Bid & Construction Design/ Permitting **Activity Overlap** Complete Land Acquisition Adjustment Construction Funding FY 17/18 FY 18/19 FY 19/20 FY 20/21 FY 21/22 FY 22/23 District Approved by Council Q1 Q2 Q3 Q4 PID Project Name • 10/1/2018 PW-SW-4 Citizens Convenience Improvement - Household Hazardous Waste Drop 3 10/1/2017 \*\*PW-SW-5 3 Tomoka Farms Rd Landfill - Class I Landfill Expansion 3 \*\*PW-TE-9 10/1/2018 Pioneer Trail & Enterprise Avenue in New Smyrna Beach - to mast arm PW-TE-10 Saxon Boulevard & Market Place in Orange City - to mast arm 1 10/1/2018 2 & 4 10/1/2019 PW-TE-11 Williamson Boulevard & Bellevue Avenue Extension PW-TE-12 Orange Camp Road & South Blue Lake Avenue 1 10/1/2019 PW-TE-14 LPGA Boulevard & Center Street, Holly Hill 4 10/1/2019 PW-WRU-4 3 8/20/2019 Indian Harbor Estates Sanitary Sewer Retrofit 5 \*\*PW-WRU-5 10/1/2017 Deltona North Water Treatment Facility Upgrades \*\*PW-WRU-9 Glen Abbey Subdivision Reclaimed Water Main Extension 1 11/13/2018 5 PW-WRU-10 Southwest Service Area Wastewater Infrastructure Improvements 11/13/2018 5 \*\*PW-WRU-11 Fort Florida Rd Utility Improvements 12/10/2019 5 8/20/2019 PW-WRU-12 Blue Spring Wetland Aquifer Recharge (Phase 1)

11/11/2019

5

**•** 

PW-WRU-13

Sheriff's Office

Glen Abbey Water Treatment Plant Upgrades

<sup>\*</sup>New Projects are in Bold

<sup>\*\*</sup>Completed Projects are in Italics. Refer to back of binder for Q3 and older
Note: Large projects utilizing CMGC method will overlap Eng/Design with Const

#### **BS-CES-2**

#### **Project:**

**New Elections Warehouse** 

#### Scope:

New building on new site to include warehouse space, staff work areas, shipping/ loading area, improved security, safety, energy efficiency and related site improvements.

#### **Acquisition:**

Start: 2<sup>nd</sup> Qtr. – FY 20/21 Finish: 3<sup>rd</sup> Qtr. – FY 21/22

#### Design:

Start: 3<sup>rd</sup> Qtr. – FY 21/22 Finish: 2<sup>nd</sup> Qtr. – FY 22/23

#### **Construction:**

Start: 3<sup>rd</sup> Qtr. – FY 22/23 Finish: 2<sup>nd</sup> Qtr. – FY 23/24

#### **Project Cost:**

\$ 5,900,000

#### **Funding Sources:**

Elections Warehouse (367-930-4180) \$4,320,627 (fund balance after completion of Elections Office build out)

#### **Council Actions:**

1. 10-year capital improvement plan approved by council 3<sup>rd</sup> Qtr. FY 14/15

#### Status:

Investigating site locations with discussions involving the Supervisor of Elections and management.

#### **Project Adjustment:**

N/A

See pic below: Demand exceeds building capacity at existing elections warehouse

# **BS-CES-2 (Continued)**



#### CS-PRC-1

#### **Project:**

Lemon Bluff Park

#### Scope:

The project scope includes restoration of the seawall and dockage, construction of a boat launch, floating canoe/kayak launch, fishing area, restrooms, pavilions (2), parking, and sidewalks.

#### **Acquisition:**

March 13, 2013 (ECHO Funds)

#### Design:

Start: 3<sup>rd</sup> Qtr. – FY 15/16 Finish: 2<sup>nd</sup> Qtr. – FY 19/20

#### Construction:

Start: 2<sup>nd</sup> Qtr. – FY 19/20 Finish: 2<sup>nd</sup> Qtr. – FY 20/21

#### **Project Cost:**

\$ 107,470	Design
\$ 1,992,384	Construction
\$ 2 099 854	Total

#### **Funding Sources:**

\$ 400,000	2016 Council ECHO grant award
\$ 375,000	FIND Grants
\$ 716,833	Impact Fee Fund 135
\$ 30,000	Impact Fee Fund 137
\$ 578,021	Funded from FBIP
\$ 2,099,854	Total

#### **Council Actions:**

Purchase Approval	December 20, 2012
2. Contract Task Assign – DMC	March 17, 2016
3. ECHO Grant Approval	May 19, 2016
4. FIND Grant	September 30, 2017
5. Conceptual Drawing Approval	May 7, 2019
6. FIND Grant	March 17, 2020
7. Award Construction Contract	June 16, 2020
8. FIND Grant Appropriation Approved	August 4, 2020


#### Status:

Met with public on May 13, 2017
Second public meeting was held on October 18, 2018
Boat Launch Facility plans 100%
Parking area design complete
Construction schedule updated based on construction contract dates

#### **CS-PRC-1 (Continued)**

# **Project Adjustment:**

Updated funding sources to include recent \$250,000 FIND grant award.



#### CS-PRC-19

#### **Project:**

Marine Discovery Center Trail

#### Scope:

Project includes trail head, restroom, stormwater adjustments and paved trail

#### **Acquisition:**

Sublease in process with Marine Discovery Center

Start: 2<sup>nd</sup> Qtr. – FY 18/19 Finish: 4<sup>th</sup> Qtr. – FY 19/20

#### Design:

Start: 1<sup>st</sup> Qtr. – FY 18/19 Finish: 4<sup>th</sup> Qtr. – FY 19/20

#### **Construction:**

Start: 1<sup>st</sup> Qtr. – FY 20/21 Finish: 4<sup>th</sup> Qtr. – FY 20/21

#### **Project Cost:**

\$1,100,000

#### **Funding Sources:**

\$1,100,000 ECHO appropriation, 328 Trails Capital Fund

#### **Council Actions:**

Approval of ECHO appropriation for design and construction
 Approval of Amendment #1 for engineering
 Approval of Amendment #3 for engineering
 December 10, 2019

#### Status:

Survey and legal description is completed

Design 100% complete


FDEP sublease is in process

Draft interlocal maintenance agreement has been provided to City of New Smyrna Beach and Marine Discovery Center

#### **Project Adjustment:**

Status updated.

# CS-PRC-19 (continued)



#### DAB - AF/PAV-01-B

#### **Project:**

DAB/Airside - Taxiway November Rehabilitation; Bid Schedules **D** and **E** 

#### Scope:

Rehabilitation of taxiway pavement and shoulders; modification of taxiway geometries to remedy identified runway incursion locations; new LED edge lighting and lighting controls; storm-water repairs with replacement of existing subgrade drainage infrastructures.

#### **Acquisition:**

N/A

#### Design:

Start: 1<sup>st</sup> Qtr. – FY 16/17 Finish: 3<sup>rd</sup> Qtr. – FY 16/17

#### **Construction:**

Phase III - Bid Schedule D Start: 3<sup>rd</sup> Qtr. - FY 17/18 Finish: 1<sup>st</sup> Qtr. - FY 20/21

Phase IV - Bid Schedule E Start: 3<sup>rd</sup> Qtr. - FY 17/18 Finish: 1<sup>st</sup> Qtr. - FY 20/21

Bid Schedule D – 110 days Bid Schedule E – 90 days

#### **Project Cost:**

\$ 2,051,556 Total Design (Schedules, B, C, D, and E)
 \$ 37,840,813 Total Construction (Schedules B, C, D, and E)
 \$ 39,892,369 Total

#### **Funding Sources:**

#### Total Design (Schedules B, C, D and E - \$2,051,556)

\$ 1	1,846,398	FAA AIP Grant funding	AIP 074
\$	94,633	FDOT Grant funding	FM 431539

\$ 110,525 Local funding

#### Construction (Schedule D only - \$9,163,485, - FY 19/20)

\$ 8,151,386	FAA AIP Grant Funding	AIP # 078
\$ 452,855	FDOT Grant Funding	FM431539-04

\$ 559,244 Local Funding FY17/18

#### Construction (Schedule E only – \$8,287,284 – FY 20/21)

\$ 7,438,930 FAA AIP Grant Funding AIP # 080

#### **DAB - AF/PAV-01-B (Continued)**

\$ 413,274 FDOT Grant Funding FM431539-05 \$ 435,080 Local Funding (FY 18/19)

#### **Council Actions:**


1. TA for Design package Bid Schedules (D&E) approval	April 3, 2018
2. Grant Acceptance & approval of local match (D&E)	June 5, 2018
3. Council approval of contract to P&S Paving (Bid Sched D Only)	Dec 18, 2018
4. Council approval of RS&H CA/RPR Svcs. (Bid Schedule D)	August 6, 2019
5. Council approval of AVCON Post Design Svcs. (Bid Schedule D)	August 6, 2019
6. Council approved P&S Paving Change Order price increase (Bid Sched D	) January 21, 2020
7. Council approved P&S Paving Contract Amendment (Bid Schedule E)	January 21, 2020
8. Council approval of RS&H CA/RPR Svcs. (Bid Schedule E)	July 21, 2020
9. Council approval of AVCON Post Design Svcs. (Bid Schedule E)	July 21, 2020

#### Status:

Bid Schedule D will be completed late First Quarter FY 20-21 Bid Schedule E will be completed late First Quarter FY 20-21

# **Project Adjustment:**

Changes reflected in status update.



#### **DAB-TER-03**

#### **Project:**

DAB/Terminal - Parking Lot Improvements

#### Scope:

Milling and overlay of parking areas and vehicular circulation pavements; LED lighting fixtures with automatic controls; Way-finding directional signage and ticketing canopy structures.

#### **Acquisition:**

N/A

#### Design:

Start:  $3^{rd}$  Qtr. – FY 17/18 Finish:  $3^{rd}$  Qtr. – FY 19/20

#### **Construction:**

Start: 3<sup>rd</sup> Qtr. – FY 19/20 Finish: 4<sup>th</sup> Qtr. – FY 20/21

#### **Project Cost:**

\$	9,880	Sign Inspection
\$	166,284	Design
\$	526,948	Design Changes, Bidding, CA and RPR Services
\$ 6	5,906,888	Construction (Est.) (Cost represents Four (4) separate projects)
\$ 7	7,610,000	Total

### **Funding Sources:**

\$ 870,550	Customer Facility Charge Revenue
\$ 1,525,000	FDOT Grant FM# 436051
\$ 1,525,000	Local Funding
\$ 1,844,725	FDOT Additional Grant Request (FY 19/20)
\$ 1,844,725	Local Additional Request Funding (FY 19/20
\$ 7,610,000	Total

#### **Council Actions:**

1. Grant acceptance and approval of local match	March 17, 2014
2. A/E Design Services task authorization (TA)	July 17, 2014
3. Request for additional funding approved	November 6, 2014
4. Request for additional funding approved	June 4, 2015
5. Request for additional funding approved	December 17, 2015
6. A/E Selection for Design Services	August 21, 2018
7. A/E Design Services Task Authorization	July 16, 2019
8. Request to apply and accept for additional grant funding	
and additional budget authority approved	March 3, 2020

# **DAB-TER-03 (Continued)**


#### Status:

Bids will be presented to County Council for award of contract

# **Project Adjustment:**

Changes reflected in status update

#### **DAB-TER-03 (Continued)**



#### DAB-TER-07

#### **Project:**

DAB/Terminal – Terminal Renovations

#### Scope:

Renovations to Terminal to improve and enhance both the passenger and airline experience as well as to increase air service development efforts.

#### **Acquisition:**

N/A

#### Design:

Start: 1<sup>st</sup> Qtr. - FY 15/16 Finish: 2<sup>nd</sup> Qtr. - FY 18/19

#### Construction:

Start: 3<sup>rd</sup> Qtr. - FY 18/19 Finish: 1<sup>st</sup> Qtr. - FY 20/21

#### **Project Cost:**

\$ 932,039	Design
\$ 13,435,740	Construction
\$ 37,551	Permit Fee (State Mandated)
\$ 14,405,330	Total

#### **Funding Sources:**

\$ 12,000,000	Commercial Loan (FDOT Grant to refund partial amount of loan)
\$ 2,040,358	Enterprise Operating Fund Reserves
\$ 364,972	Customer Facility Charge
\$ 14.405.330	Total

#### **Council Actions:**

1. Approval of Design Agent (Architect of Record)	July 21, 2016
2. Contract Award for CM/GC	November 17, 2016
3. Award contract for CM/GC, Part A	March 16, 2017
4. Approval of Design Task Assignment	December 7, 2017
5. Award contract for CM/GC, Part B	April 16, 2019
6. Request to apply and accept for additional	March 3, 2020
grant funding	

#### grant ranan


#### Status:

Project is currently on schedule and budget.

#### **Project Adjustment:**

N/A

# **DAB-TER-07 (Continued)**





#### FIN-IT-1

#### **Project:**

Countywide - 800 MHz Radio System Backbone and Radios

#### Scope:

Planning, design, and implementation of modern P25 Phase II 800 MHz public safety radio system. The existing 800 MHz radio system, which includes the microwave system, was implemented in 1993. The equipment and technology has reached end-of-life and will be upgraded/replaced as part of this project. The system supports over 9,000 radios used countywide by county and city agencies. In Phase I, a radio system consultant will assist the county in assessing existing assets, evaluating microwave and radio system technology, performing high level needs assessments, and providing financial and technical options analysis. In Phase II, the consultant will assist with radio system design and specifications, procurement, and implementation.

#### **Acquisition:**

800 MHz Public Safety Radio System was implemented in 1993

#### Design:

Phase I – Radio System Modernization Assessment and Planning

Start: 1<sup>st</sup> Qtr. – FY 16/17 Finish: 3<sup>rd</sup> Qtr. – FY 17/18

Phase II – Radio System Modernization Design and Procurement

Start: 3<sup>rd</sup> Qtr. – FY 17/18 Finish: 1<sup>st</sup> Qtr. – FY 20/21

#### Construction:

Phase II

Start: 2<sup>nd</sup> Qtr. – FY 20/21 (Begin implementation)

Finish: 2<sup>nd</sup> Qtr. – FY 22/23

#### **Project Cost:**

\$ 21,655,432 (estimated) County of Volusia \$ 7,000,000 (estimated) City Budgets \$ 28,655,432 (estimated) Total

#### **Funding Sources:**

\$ 14,725,690 305-930-4605 800 MHz Capital Backbone Replacement \$ 6,929,742 305-930-4606 800 MHz Capital Radio Replacement \$ 7,000,000 City Budgets \$ 28,655,432 Total

#### FIN-IT-1 (continued)

#### **Council Actions:**

Mini-Budget Workshop
 Radio System Consultant Award
 Approval of Direction to Issue RFP
 Approval of Co-location Agreement with Flagler County
 July 7, 2016
 January 18, 2018
 December 4, 2018
 September 17, 2019

5. Selection of Vendor June 16, 2020

6. Approval of negotiated contract January/February 2021

#### Status:

Phase I - Complete

#### Phase II

**Update 12/2018**: Direction changed to combine microwave and radio system procurement into one RFP solicitation; requirement for two new towers added into the radio system backbone design and work effort; separated procurement process timeline from implementation schedule for tracking clarity.

#### **Completed Milestones**

RFP development and evaluation of proposals; selection of vendor (Ci/L3Harris)

Tower sharing cooperative agreement with Flagler County

RFP development for structural analysis vendors

Soil analysis and FAA studies for new Lake Harney tower site

#### **In Progress**

Antenna/microwave design.

Structural analysis on 13 towers.

Performing boundary/environmental survey for Lake Harney site.

Currently preparing application to the PLDRC for a special exception for the Lake Harney site.

Preparation of lease agreement with the landowner of the Lake Harney site.

Contract negotiations with Communications International.

#### **Project Adjustment:**

Updated project costs, funding sources, council actions, and status

#### OC-318-7

#### **Project:**

Ocean Center - Retrofit Arena/Exhibit Hall Lighting to LED

#### Scope:

Upgrade arena lighting system to LED fixtures with matching control system.

#### **Acquisition:**

N/A

#### Design:

Start: 4<sup>th</sup> Qtr. – FY 17/18 Finish: 1<sup>st</sup> Qtr. – FY 19/20

#### **Construction:**

Start: 1<sup>st</sup> Qtr. – FY 20/21 Finish: 2<sup>nd</sup> Qtr. – FY 21/22

#### **Project Cost:**

\$ 160,300 Design <u>\$ 1,242,300 Construction</u> \$ 1,402,600 Total

#### **Funding Sources:**

\$ 1,402,600 318 Ocean Center Capital Fund

#### **Council Actions:**

Approved by County Council
 Design vendor selected
 Design contract awarded
 FY 17/18 Budget
 September 4, 2018
 February 19, 2019

#### Status:

100% Construction documents have been delivered. Bidding and Construction have been pushed back to start 1st Qtr. FY 20/21 due to budgetary adjustments.

#### **Project Adjustment:**

N/A

#### OC-318-12

#### **Project:**

Ocean Center – Replace Arena Roof

#### Scope:

Replace 140,000 square foot of single ply roofing on arena, ballroom, and mezzanine level meeting rooms.

#### **Acquisition:**

N/A

#### Design:

Start: 3<sup>rd</sup> Qtr. – FY 17/18 Finish: 1<sup>st</sup> Qtr. – FY 19/20

#### **Construction:**

Start: 2<sup>nd</sup> Qtr. – FY 19/20 Finish: 4<sup>th</sup> Qtr. – FY 20/21

#### **Project Cost:**

\$ 103,605 Design \$ 1,180,250 Construction \$ 1,283,855 Total

#### **Funding Sources:**

\$ 1,283,855 318 Ocean Center Capital Fund

#### **Council Actions:**

TA for Design approved
 Construction contract awarded to Heartland Construction
 April 17, 2018
 August 25, 2020

#### **Status:**

Construction timeline extended due to scheduling delays during bid process due to COVID-19. Pre construction meeting scheduled for 10/8/20.

#### **Project Adjustment:**

Status updated.

#### OC-475-2

#### **Project:**

Parking Garage - Lighting

#### Scope:

Replace existing lighting throughout the parking garage with LED lighting with motion sensors.

#### **Acquisition:**

N/A

#### Design:

Start: 4<sup>th</sup> Qtr. – FY 17/18 Finish: 1<sup>st</sup> Qtr. – FY 19/20

#### **Construction:**

Start: 2<sup>nd</sup> Qtr. – FY 20/21 Finish: 4<sup>th</sup> Qtr. – FY 21/22

#### **Project Cost:**

\$ 16,000	Design
\$ 200,000	Construction
\$ 216,000	Total

#### **Funding Sources:**

\$ 216,000 475 Parking Garage Fund

#### **Council Actions:**

Approved by County Council
 Design vendor selected
 Design contract awarded
 FY 17/18 Budget
 September 4, 2018
 February 19, 2019

#### Status:

100% Construction documents have been delivered. Bidding on hold. Construction timeline has been adjusted, as the parking garage lighting project will be completed following the arena lighting project.

#### **Project Adjustment:**

N/A

#### OC-475-4

#### **Project:**

Parking Garage – Deck & Drainage Restoration

#### Scope:

Replace sealant in all concrete joints throughout the parking garage. Repair sheer point connections between pre-cast concrete panels. Install carbon fiber biscuits to add additional sheer point connections.

#### **Acquisition:**

N/A

#### Design:

```
Phase 1
```

Start: 2<sup>nd</sup> Qtr. – FY 18/19 Finish: 1<sup>st</sup> Qtr. – FY 19/20

Phase 2 & 3

Start: 2<sup>nd</sup> Qtr. – FY 20/21 Finish: 4<sup>th</sup> Qtr. – FY 20/21

#### **Construction:**

Phase 1

Start: 2<sup>nd</sup> Qtr. – FY 19/20 Finish: 3<sup>nd</sup> Qtr. – FY 20/21

Phase 2 & 3

Start: 4<sup>th</sup> Qtr. – FY 20/21 Finish: 2<sup>nd</sup> Qtr. – FY 21/22

#### **Project Cost:**

```
$ 74,265 Design
$ 308,096 Phase 1 Construction (Deck 2 - contract price)
$ 6,210 Phase 1 Special Inspections
$ 350,000 Phase 2 Estimate (Deck 6)
$ 493,790 Phase 3 Estimate (Decks 3-5)
$ 1,232,361 Project Total
```

#### **Funding Sources:**

475 Parking Garage Fund

#### **Council Actions:**

Council approval
 Task Assignment for design approved by council
 Construction contract awarded to Tadeos Engineering
 July 21, 2020

#### Status:


Bid closing has been extended due to several rounds of questions and addendums.

#### OC-475-4 (continued)

Construction contract has been awarded to Tadeos Engineering. Universal Engineering has been hired to perform specialty construction inspections. Pre-construction meeting scheduled for October 22.

# **Project Adjustment:**

Status and council actions updated. Timeline extended.



#### PP-DOC-6

#### **Project:**

Volusia County Branch Jail Potable Water Pipe Replacement – 1300 Red John Drive, Daytona Beach

#### Scope:

Multi-phase replacement of existing underground potable water pipes with overhead pipe system. The phased replacement will coincide with roof project.

#### **Acquisition:**

N/A

#### Design:

Cell 5 & 6:

Start: 2<sup>nd</sup> Qtr. – FY 15/16 Finish: 3<sup>rd</sup> Qtr. – FY 19/20

#### Remaining Cells:

Start: 1<sup>st</sup> Qtr. – FY 20/21 Finish: 3<sup>rd</sup> Qtr. – FY 20/21

#### **Construction:**

Cells 5 & 6:

Start: 1<sup>st</sup> Qtr. – FY 20/21 Finish: 4<sup>th</sup> Qtr. – FY 20/21

Phase 2:

Start: 1<sup>st</sup> Qtr. – FY 21/22 Finish: 3<sup>rd</sup> Qtr. – FY 21/22

Remaining phases construction schedules to be determined.

#### **Project Cost:**

- \$ 400,000 FY 19/20
- \$ 400,000 FY 20/21
- \$ 400,000 FY 21/22
- \$ 400,000 FY 22/23

#### **Funding Sources:**

\$1,600,000 General Fund

#### **Council Actions:**

1. Council Approved October 1, 2019

#### **Status:**

Project deferred until FY 17/18 due to roof replacement project. Design for cells 5 & 6 of the ten housing cells completed.

RFP for construction is out to bid in 1st quarter FY 20/21. Design for remaining housing cells initiated 1st quarter FY 20/21.

# **Project Adjustment:**

Scope, schedule, project cost and status updated to reflect phasing.

#### PP-DOC-9

#### **Project:**

Volusia County Branch Jail/Corrections Facility Security and Surveillance System Upgrade –1300 Red John Drive and 1354 Indian Lake Road, Daytona Beach

#### Scope:

Corrections Security and Securities System Upgrade. Multi-year, multi-phase project to modernize the aging security systems (i.e. program logical control system, camera, intercoms, etc.) to provide enhanced security for inmates and staff. Both facilities are in need of modern integrated systems to expand viewing coverage; provide clearer audio and alerts, electronic access and logging, and centralized/decentralized control of units; and replace end of life equipment. Request for funding related to the security modernization projects will be determined once security design and engineering studies are completed.

#### **Acquisition:**

The Volusia County Branch Jail (VCBJ) was built in 1986 The County Correctional Facility was built in 1977

#### Design:

Start: 2<sup>nd</sup> Qtr. – FY 18/19 Finish: 1<sup>st</sup> Qtr. – FY 20/21

#### **Construction:**

Start: TBD Finish: TBD

#### **Project Cost:**

\$ 65,000 Assessment \$ 398,100 Design & Engineering Cost

\$ 8,769,769 Construction Cost (Estimated)

\$ 9,232,869 Total

#### **Funding Sources:**

001-520-2400-6520 General Fund (multi-year)

#### **Council Actions:**

Approval of Assessment
 Award of contract for security design/engineering services
 County Council approved Task Assignment #1
 February 19, 2019

#### Status:

RSQ for design/engineering consultant completed and awarded October 2018. Consultant has begun work on the assessment of design/engineering for Phase I. Assessment will be completed in 4th Qtr. FY18/19.

Design and engineering phase to begin October 1, 2019. Delayed.

Task Assignment approved by County on April 21, 2020.

Design is underway.

# PP-DOC-9 (Continued)

# **Project Adjustment:**

Design and Engineering Phase has been delayed slightly, with design completion date expected by December 2020.

#### PP-DOC-10

#### **Project:**

Volusia County Branch Jail/Correction Facility Operations System Upgrade -1300 Red John Drive and 1354 Indian Lake Road, Daytona Beach

#### Scope:

Upgrade of three major critical Corrections applications used to provide management of jail operations and to provide inmates services. These systems have surpassed their operational life expectancy and the vendors are no longer evolving the systems to meet current requirements for inmate and public services, security, cost efficiencies, and interoperability. Systems being upgraded include Video Visitation, Inmate Telephone, and Jail Management.

#### **Acquisition:**

Video Visitation System – 2008 Jail Management System - 2009 Inmate Phone System – 2011

#### Design:

N/A

#### **Construction:**

Video Visitation System
Start: 4<sup>th</sup> Qtr. – FY 18/19
Finish: 2<sup>nd</sup> Qtr. – FY 19/20

Inmate Phone System
Start: 4<sup>th</sup> Qtr. – FY 18/19
Finish: 4<sup>th</sup> Qtr. – FY 18/19

Jail Management System Start: 1<sup>st</sup> Qtr. – FY 19/20 Finish: 1<sup>st</sup> Qtr. – FY 20/21

#### **Project Cost:**

\$ 1,098,000 Jail Management System

The Inmate Phone and Video Visitation is funded by contractor and repaid with revenue generated by the system. There is no upfront county cost.

#### **Funding Sources:**

\$ 1,098,000 Jail Management System 309 Capital Fund

#### **Council Actions:**

- 1. Approval of FY 17/18 Budget
- 2. Award of contracts for Video Visitation/Inmate Phone System July 2, 2019
- 3. Approval of FY 18/19 Budget 4<sup>th</sup> Qtr. FY 17/18

#### **PP-DOC-10 (Continued)**

4. Award of contract for Jail Management System

5. Approval of Jail Management System final contract

3<sup>rd</sup> Qtr. FY 18/19 October 1, 2019

#### Status:

Implementation of Video Visitation and Inmate Phone System was completed in August 2019. The Jail Management System implementation and training are expected to begin in November 2020.

#### **Project Adjustment:**

Updated Council actions and status to reflect latest events.

#### PP-ME-1

**Project:** 

Medical Examiner Facility – Location to be determined

Scope:

Upgrade existing or construct new facility to provide adequate morgue, autopsy and laboratory space. The medical examiner staff spaces will be appropriately upgraded and new customer spaces provided.

**Acquisition:** 

**Existing County Indian Lake Property** 

Design:

Start: 3<sup>rd</sup> Qtr. – FY 19/20

Finish: TBD

Design schedule to be determined pending location selection

**Construction:** 

**TBD** 

**Project Cost:** 

\$ TBD Design and Engineering

\$ TBD Construction

\$ TBD Total

**Funding Sources:** 

\$ 7,316,935 General Fund (373-930-1310)

**Council Actions:** 

1. CMGC Part A services June 2, 2020

**Contract Executed** 

2. Architectural/engineering services April 7, 2020

Task Assignment #1 Executed

Status:

Kickoff for master planning and programming conducted 3rd quarter FY 19/20 Land survey complete


Schenkel Shultz Architects with Wharton Smith preparation of site analysis report in progress. Site selection report completed 4<sup>th</sup> quarter FY 19/20. Report being scheduled to be presented to County Council.

Geotechnical engineering complete

#### **Project Adjustment:**

Updated project status.

# PP-ME-1 (Continued)



## **Project:**

Sun & Surf Park – 726 N. Atlantic Ave., Daytona Beach

## Scope:

70 parking spaces, including 5 ADA parking spaces, an ADA beach access ramp, showers, bike racks, and a 15' wide stamped concrete beachfront boardwalk, landscaping.

#### **Acquisition:**

July 2015

December 2015 - County Occupancy

#### Design:

Start: 2<sup>nd</sup> Qtr. – FY 15/16 Finish: 4<sup>th</sup> Qtr. – FY 19/20

#### **Construction:**

Start: 1<sup>st</sup> Qtr. – FY 20/21 Finish: 3<sup>rd</sup> Qtr. – FY 20/21

#### **Project Cost:**

\$ 400,000 Demolition \$ 42,301 Design

\$ 625,000 Construction (estimated)

\$1,067,301 Total

## **Funding Sources:**

\$ 1,067,301 Funded from Beach Capital

## **Council Actions:**

Purchase Approval
 Const. Funding Approved
 Demo Contract Awarded
 May 7, 2015
 October 1, 2016
 November 17, 2016

#### Status:

Demolition completed February 2017
Underground storage tank removed April 2017
Site survey updated for CCCL May 2017
UST remediation Task Assignment-2 approved August 2017
Florida DEP – CCCL permit submitted March 2018
FDEP Stormwater Permit Received November 2018
FDOT Driveway Permit Received March 2019

Local Government Authority Letter Received

from City of Daytona Beach

CCCL Permit Received

June 2019

August 2019

## **PW-COS-6 (Continued)**

Uniform Development Review Pre-Application Meeting with City of Daytona Beach
Uniform Development Review Application Submitted

to City of Daytona Beach


Response to City of Daytona Beach Comments

February 2020

April 2020

October 2020

# **Project Adjustment:**



## **Project:**

Plaza Beach Ramp Public Access Improvements

## Scope:

Design, permitting and construction of improvements to the Plaza Blvd. Beach Ramp. Improvements include permanently closing off the ramp with a seawall to eliminate damage to the ROW during storm events, parking, ADA parking, seating, shade structures, an ADA ramp to the beach, a shower tower, stormwater management and landscaping. Construction will require two phases to comply with FEMA grant funding.

## **Acquisition:**

N/A

## Design:

Start:  $2^{nd}$  Qtr. – FY 17/18 Finish:  $3^{rd}$  Qtr. – FY 19/20

#### **Construction:**

Start: 1<sup>st</sup> Qtr. – FY 20/21 Finish: 4<sup>th</sup> Qtr. – FY 20/21

## **Project Cost:**

\$ 60,000	Design
\$ 475,000	Construction
\$ 535,000	Total

## **Funding Sources:**

\$ 320,000	Beach Capital
\$ 215,000	FEMA Hazard Mitigation Grant
\$ 535,000	Total

#### **Council Actions:**

1.	Task Assignment Awarded	April 2018
2.	Council approval of site plan	June 2019


#### Status:

Conceptual design phase	
Design Task Initiated	April 2018
Survey and Geotech Completed	May 2018
Conceptual Design Complete	June 2018
30% Plans Completed	August 2018
60% Plans Completed	March 2019
FDEP CCCL Permit Submitted	April 2019
FEMA approves grant funding	May 2019

## **PW-COS-14 (Continued)**

90% Plans Completed FDEP CCCL Permit Received Plans Completed Army Corps Permit Received Bidding May 2019 March 2020 June 2020 September 2020 October 2020

## **Project Adjustment:**



## **Project:**

16<sup>th</sup> Avenue Off-Beach Parking & Beach Access

## Scope:

Design, permitting and construction of a small paved off-beach parking area with ADA parking spaces and an ADA compliant beach access structure within the county owned ROW at the east end of 16<sup>th</sup> Ave. in New Smyrna Beach. Other amenities include a shower and a bike rack.

## Design:

Start: 1st Qtr. – FY 18/19 Finish: 4th Qtr. – FY 19/20

#### **Construction:**

Start: 2<sup>nd</sup> Qtr. – FY 20/21 Finish: 4<sup>th</sup> Qtr. – FY 20/21

## **Project Cost:**

\$ 168,643 Design \$ 500,000 Construction \$ 668,643 Total

## **Funding Sources:**

\$ 668,643 Beach Capital

#### **Council Actions:**

Approval of TA for parking lot design
 Approval of paved parking
 June 2019

#### Status:

Design task assignment issued

Topographic survey completed

Conceptual design completed

Alternatives for cost comparison

Pre-Application Meeting f/ FDEP

October 2018

November 2018

February 2019

April 2019

July 2019

30% Plans Completed September 2019
FDEP CCCL Permit Submitted November 2019
FDEP Stormwater Permit Submitted November 2019
60% plans completed January 2020
FDEP Stormwater Permit Received March 2020

Petition for Administrative Hearing Received April 2020


Plans Completed September 2020 FDEP CCCL Permit Received September 2020

Pending outcome of petition against FDEP Permits

## PW-COS-17 (Continued)

# **Project Adjustment:**

N/A



## **Project:**

Edwin W. Peck, Sr. Park (3167 S. Atlantic Ave., Daytona Beach Shores)

#### Scope:

Design, permitting and construction of a beachfront park with 102 parking spaces including 6 ADA compliant parking stalls. Other amenities include a restroom, playground equipment, fitness stations, showers, bike racks, grills and an ADA dune walkover.

#### Design:

Start: 1<sup>st</sup> Qtr. – FY 15/16 Finish: 4<sup>th</sup> Qtr. – FY 19/20

#### **Construction:**

Start: 2<sup>nd</sup> Qtr. – FY 20/21 Finish: 1<sup>st</sup> Qtr. – FY 21/22

## **Project Cost:**

\$ 181,100 Design <u>\$ 1,800,951 Construction</u> \$ 1,982,051 Total

#### **Funding Sources:**

\$ 1,982,051 from Beach Capital

#### **Council Actions:**


Approval of TA for design
 Agreement reached between DBS and County
 Naming of Edwin W. Peck, Sr. Park
 December 2018

#### Status:

Design task assignment issued November 2015 Amendment to design TA December 2018 Topographic survey completed January 2019 Geotechnical testing completed April 2019 30% plans completed April 2019 60% plans completed June 2019 **CCCL Permit Application Submitted** August 2019 100% plans completed October 2019 FDEP Stormwater Permit Received December 2019 3<sup>rd</sup> Party Plan review complete May 2020 **CCCL Permit Received** June 2020 CCCL Armoring Permit Received September 2020 Bidding September 2020

# PW-COS-18 (Continued)

# **Project Adjustment:** N/A



## **Project:**

Dahlia Ave. Park (3621 S. Atlantic Ave., Daytona Beach Shores)

## Scope:

Design, permitting and construction of a beachfront park with 61 parking spaces including 3 ADA compliant parking stalls. Other amenities include a restroom, playground equipment, picnic pavilions, showers, bike racks, grills and an ADA dune walkover. Construction will include demo of existing structures.

## Design:

Start: 1<sup>st</sup> Qtr. – FY 15/16 Finish: 4<sup>th</sup> Qtr. – FY 19/20

#### **Construction:**

Start: 2<sup>nd</sup> Qtr. – FY 20/21 Finish: 1<sup>st</sup> Qtr. – FY 21/22

## **Project Cost:**

\$ 138,600 Design \$ 1,062,562 Construction \$ 1,201,162 Total

## **Funding Sources:**

\$ 1,201,162 from Beach Capital

#### **Council Actions:**


Approval of TA for design
 Agreement reached between DBS and County
 August 2018

#### Status:

Design task assignment issued November 2015 Amendment 1 to design TA February 2016 Amendment 2 to design TA December 2018 Topographic survey completed January 2019 Geotechnical testing completed April 2019 April 2019 30% plans completed 60% plans completed June 2019 CCCL Permit Application Submitted August 2019 100% Plans completed October 2019 FDEP Stormwater permit received December 2019 3<sup>rd</sup> Party Plan Review Complete May 2020 **CCCL Permit Received** June 2020 CCCL Armoring Permit Received September 2020 Bidding September 2020

# PW-COS-19 (Continued)

# **Project Adjustment:** N/A



## **Project:**

International Speedway Boulevard Ramp Improvements – Daytona Beach

#### Scope:

Design and permitting of upgrades to the ISB beach ramp including; new hardscape, lighting, landscaping, utilities and replacement of the existing restroom.

## Design:

Start: 2<sup>nd</sup> Qtr. – FY 19/20 Finish: 3<sup>rd</sup> Qtr. – FY 21/22

#### **Construction:**

Start: TBD Finish: TBD

## **Project Cost:**

\$ 229,540 Design

\$ 2,565,000 Construction (Fully Funded by FY 23)

\$ 2,794,540 Total

## **Funding Sources:**

\$ 2,794,540 Beach Capital

## **Council Actions:**


1. Approval of TA for Design January 21, 2020

## Status:

Project Kick-Off Meeting February 2020
Conceptual Plan Complete March 2020
Rendering and Perspective Completed September 2020

## **Project Adjustment:**

N/A



## **Project:**

Silver Beach Ave. Beach Ramp Improvements – Daytona Beach

#### Scope:

Design and permitting of upgrades to the Silver Beach Ave. Beach Ramp including; new hardscape, landscaping, utilities and replacement of the existing restroom.

## Design:

Start: 2<sup>nd</sup> Qtr. – FY 19/20 Finish: 1<sup>st</sup> Qtr. – FY 20/21

#### **Construction:**

Start: TBD Finish: TBD

## **Project Cost:**

142,085 Design

\$ 650,000 Construction (Fully Funded by FY 20/21)

\$ 792,085 Total

## **Funding Sources:**

\$ 792,085 Beach Capital

## **Council Actions:**


1. Approval of TA for Design February 18, 2020

## Status:

NTP Issued March 2020
Conceptual Plan Complete April 2020
Rendering and Perspective Completed September 2020

# **Project Adjustment:**

N/A



## **Project:**

University Blvd. Beach Ramp Improvements – Daytona Beach

## Scope:

Design and permitting of upgrades to the University Blvd. Beach Ramp including; new hardscape, landscaping, utilities and addition of a family style restroom. Escrow funding from Protogroup will be used to construct the new restroom.

## Design:

Start: 4<sup>th</sup> Qtr. – FY 19/20 Finish: 1<sup>st</sup> Qtr. – FY 20/21

## **Construction:**

Start: 1<sup>st</sup> Qtr. – FY 21/22 Finish: 4<sup>th</sup> Qtr. – FY 21/22

## **Project Cost:**

\$ 116,000	Design
\$ 690,000	Construction
\$ 806,000	Total

## **Funding Sources:**

\$ 516,000	Beach Capital
\$ 290,000	Protogroup Escrow Agreement
\$ 806,000	Total

## **Council Actions:**

1. Approval of TA for Design August 4, 2020

#### **Status:**

NTP Issued August 2020

## **Project Adjustment:**

New project

New Project Revised 060520

#### PW-DTT-6

## **Project:**

Thornby Park Water Quality Improvement Project

## Scope:

The Thornby Park Water Quality Improvement Project includes the evaluation of the stormwater outfall near Thornby Park in Deltona to design an upflow nutrient filtration system as well as a nutrient separating baffle box for the treatment of the stormwater prior to discharge into Lake Monroe (St. Johns River). The proposed stormwater treatment system will provide sediment and nutrient removal that enhances water quality discharging to Middle St. Johns River, an impaired water body.

# **Acquisition:**

N/A

#### Design:

Start: 4<sup>th</sup> Qtr. – FY 17/18 Finish: 2<sup>nd</sup> Qtr. – FY 19/20

#### **Construction:**

Start: 4<sup>th</sup> Qtr. – FY 19/20 Finish: 1<sup>st</sup> Qtr. – FY 20/21

## **Project Cost:**

\$ 109,375 Design and Permitting \$ 29,800 Post-Design \$ 359,107 Construction \$ 498,282 Total

#### **Funding Sources:**

<i>y</i>	
\$ 181,303	Stormwater Utility
\$ 75,000	SJRWMD grant
\$ 241,979	FDEP grant
\$ 498.282	Total

#### **Council Actions:**

Task assignment for design and permitting
 Cost-share agreement with SJRWMD
 Cost-share agreement with FDEP and construction contract award
 July 21, 2020

#### Status:


The project is under construction with an anticipated November 2020 completion.

## **Project Adjustment:**

Project cost, funding sources, council actions, and status updated.

## **PW-DTT-6 (Continued)**

Thornby Park Water Quality Improvements Project



#### PW-DTT-7

## **Project:**

Lake Beresford/Lakeside Drive Stormwater Improvement Project

## Scope:

The Lake Beresford/Lakeside Drive Stormwater Improvement Project is located in the DeLand area and was identified in the St. Johns River Outfall Study as a priority water quality improvement project. The project will construct a stormwater treatment facility that will reduce nutrient loading and improve the quality of stormwater prior to discharge into Lake Beresford and the St. Johns River, an impaired waterbody.

## **Acquisition:**

Completed

## Design:

Start: 4<sup>th</sup> Qtr. – FY 18/19 Finish: 1<sup>st</sup> Qtr. – FY 20/21

#### **Construction:**

Start: 2<sup>nd</sup> Qtr. – FY 20/21 Finish: 4<sup>th</sup> Qtr. – FY 20/21

## **Project Cost:**

\$ 228,700 Land Acquisition
\$ 78,272 Design & Permitting
\$ 557,000 Construction (estimated)
\$ 863,972 Total

## **Funding Sources:**

\$ 585,472 Stormwater Utility \$ 278,500 FDEP grant \$ 863,972 Total

## **Council Actions:**

Land purchase
 Task assignment for design and permitting
 Cost-share agreement with FDEP (scheduled)
 Unne 4, 2019
 June 18, 2019
 October 20, 2020

#### Status:


Design is nearing completion. The project will be bid for construction during the first quarter of FY 20/21.

## **Project Adjustment:**

Project cost, funding sources, council actions, and status updated.

# PW-DTT-7 (Continued)

Lake Beresford/Lakeside Drive Stormwater Improvement Project in the DeLand area



#### PW-DTT-8

## **Project:**

Gabordy Canal at 10<sup>th</sup> Street Stormwater Treatment Facility

#### Scope:

The Gabordy Canal at 10<sup>th</sup> Street Stormwater Treatment Facility in the New Smyrna and Edgewater area is identified within the Mosquito Lagoon Reasonable Assurance Plan as a project that will contribute to the reduction of nutrient loading into the Mosquito Lagoon. This project entails the installation of a nutrient removal treatment facility that will provide treatment for base flow and roadway stormwater runoff that is conveyed by the Gabordy Canal prior to its discharge into the Mosquito Lagoon. This project will be co-located on the same parcel of land that was acquired for the stormwater treatment pond that is part of the 10<sup>th</sup> Street Road Widening Project.

#### **Acquisition:**

Completed

## Design:

Start: 1<sup>st</sup> Qtr. – FY 19/20 Finish: 4<sup>th</sup> Qtr. – FY 19/20

#### **Construction:**

Start: 2<sup>nd</sup> Qtr. – FY 20/21 (pending grant funding request)

Finish: 4<sup>th</sup> Qtr. – FY 21/22

#### **Project Cost:**

\$ 199,960 Design & Permitting \$ 3,000,000 Construction (estimated) \$ 3,199,960 Total

## **Funding Sources:**

\$ 100,000 Indian River Lagoon Council grant
\$ 1,099,960 Stormwater Utility (grant matches)
\$ 2,000,000 Indian River Lagoon Grant Program Funding Request (results pending)
\$ 3,199,960 Total

## **Council Actions:**

Land exchange
 Cost-share agreement with the Indian River Lagoon Council
 Task assignment for design and permitting
 Cotober 2, 2018
 August 6, 2019
 September 17, 2019

## Status:


Design is complete. Grant funding applications were submitted to the St. Johns River Water Management District and the Florida Department of Environmental Protection for the FY 2020-2021 Indian River Lagoon Water Quality Improvement Projects Grant Program. Grant results are pending.

# **Project Adjustment:**

Construction schedule, project cost, funding sources, and status updated.

# PW-DTT-8 (Continued)

Gabordy Canal at 10<sup>th</sup> Street Stormwater Treatment Facility in New Smyrna Beach and Edgewater



#### PW-DTT-9

## **Project:**

Ariel Canal Water Quality Improvement Project

#### Scope:

The Ariel Canal Water Quality Improvement Project is identified within the Mosquito Lagoon Reasonable Assurance Plan as a project that will contribute to the reduction of nutrient loading into the Mosquito Lagoon. This project is located in Riverbreeze Park in the Oak Hill area and entails the relocation of the existing upstream diversion weir, modifications to the two existing stormwater ponds, and construction of an inter-event treatment system for the purpose of providing water quality and nutrient load reduction to the stormwater runoff conveyed by the Ariel Canal prior to discharge into the Mosquito Lagoon.

#### **Acquisition:**

Completed

## Design:

Start: 1<sup>st</sup> Qtr. – FY 19/20 Finish: 1<sup>st</sup> Qtr. – FY 20/21

#### **Construction:**

Start: 3<sup>rd</sup> Qtr. – FY 20/21 Finish: 2<sup>nd</sup> Qtr. – FY 21/22

#### **Project Cost:**

\$ 74,715 Engineering Evaluation \$ 124,630 Design & Permitting and Cultural Resource Assessment \$ 1,800,000 Construction (estimated) \$ 1,999,345 Total

## **Funding Sources:**

\$ 1,099,345 Stormwater Utility \$ 900,000 FDEP grant \$ 1,999,345 Total

#### **Council Actions:**

Engineering evaluation
 Task assignment for design and permitting
 Cost-share agreement with FDEP
 March 5, 2019
 October 1, 2019
 October 6, 2020

## **Status:**


Design is underway. To further reduce the County's contribution, a grant funding application was submitted to the St. Johns River Water Management District for the FY 2020-2021 Indian River Water Quality Improvement Projects Grant Program. Grant results are pending.

# PW-DTT-9 (Continued)

## **Project Adjustment:**

Construction schedule, project cost, funding sources, council actions, and status updated.

Ariel Canal Water Quality Improvement Project in Riverbreeze Park, Oak Hill area



## **PW-ENG-5061**

## **Project:**

Tenth Street Widening - Myrtle Ave to US 1 in New Smyrna Beach and Edgewater

## Scope:

2-lane to 4-lane widening including major box culvert(s) under FEC railroad and railroad crossing signalization

## **Acquisition:**

ROW acquired

## Design:

Finish: 2<sup>nd</sup> Qtr. – FY 19/20

## **Construction:**

Start: 4<sup>th</sup> Qtr. – FY 19/20 Finish: 3<sup>rd</sup> Qtr. – FY 21/22

## **Project Cost:**

\$ 1,232,288	Acquisition
\$ 1,502,700	Design
\$ 15,973,192	Construction
\$ 18,708,180	Total

## **Funding Sources:**

\$ 9,072,929	Local Option Gas Tax
\$ 2,800,000	CBIR Grant – State grant
\$ 1,500,000	Impact Fees
\$ 962,660	Utility Commission of New Smyrna Beach
\$ 4,372,591	Bond Funding
\$ 18,708,180	Total

## **Council Actions:**

1. CBIR state grant	May 7, 2009
2. Design awarded	March 18, 2010
3. Amended design award	April 7, 2011
4. Task Assignment Amendment	September 10, 2015
5. Agreement for Exchange of Real Property –	
BG Edgewater, LLC (trade pond location for alternate site)	October 2, 2018
6. Task Assignment Amendment	October 2, 2018
7. FEC Agreement – Railroad Bridge	February 4, 2020
8. FEC & City of NSB Agreement – Railroad Crossing	February 4, 2020
9. City of NSB Agreement – ROW & Maintenance	February 4, 2020
10. Construction Contract Award	March 3, 2020
11. CEI Selection	March 17, 2020


# PW-ENG-5061 (Continued)

## Status:

FDOT District 5 Rail pursuing funds to support rail crossing improvements Pre-construction meeting held June 2, 2020.

# **Project Adjustment:**

No change.



#### **PW-ENG-5240**

## **Project:**

Howland Blvd Widening – Providence Blvd to Elkcam Blvd in Deltona

## Scope:

2 lane to 4 lane widening

## **Acquisition:**

Need ROW for storm ponds Start: 3<sup>rd</sup> Qtr FY 17/18 Finish: 2<sup>nd</sup> Qtr FY 19/20

## Design:

Start: 2<sup>nd</sup> Qtr. – FY 16/17 Finish: 4<sup>th</sup> Qtr. – FY 18/19

#### **Construction:**

Start: 1<sup>st</sup> Qtr. – FY 19/20 Finish: 1<sup>st</sup> Qtr. – FY 21/22

#### **Project Cost:**

\$ 2,260,926 Acquisition \$ 1,012,763 Design \$ 14,115,503 Construction \$ 17,389,192 Total

## **Funding Sources:**

\$ 5,223,689 Bond Funding \$ 79,356 Proportionate Fair Share \$ 680,935 Volusia County Utilities \$ 1,135,199 Deltona Water \$ 10,270,012 Local Option Gas Tax \$ 17,389,192 Total

#### **Council Actions:**


1. Design Consultant Contract Approval October 19, 2017 2. ROW Acquisition – Pond 2 (partial) November 13, 2018 3. ROW Acquisition – Pond 3 (partial) December 18, 2018 4. Design Consultant Contract Amendment March 5, 2019 5. ROW Acquisition – Pond 3 (partial) March 19, 2019 6. JPA with City of Deltona for Utility Const December 10, 2019 7. Construction Contract Award April 7, 2020 8. CEI Consultant Selection May 5, 2020 9. CEI Consultant Contract Approval June 16, 2020

# PW-ENG-5240 (Continued)

## Status:

Construction underway. Acquiring additional easements for grading.

# **Project Adjustment:**No Change.



## PW-ENG-5351-1

## **Project:**

Veterans Memorial Bridge - Bridge replacement in Daytona Beach

## Scope:

Replace existing bascule bridge with 2-lane concrete arch bridge with 8' sidewalks & fishing pier

## **Acquisition:**

Completed

## Design:

Completed

#### **Construction:**

Start: 3<sup>rd</sup> Qtr. – FY 15/16 Finish: 3<sup>rd</sup> Qtr. – FY 19/20

## **Project Cost:**

\$ 3,100,000 Design \$ 43,303,648 Construction \$ 46,403,648 Total

## **Funding Sources:**

\$ 46,241,020 LAP Grant - FDOT \$ 162,628 Local Option Gas Tax (seeking LAP Grant funding)

## **Council Actions:**

1. LAP Grant - Design	May 19, 2011
2. LAP Grant – Construction	May 7, 2016
3. Construction award	February 18, 2016
4. LAP Grant – Construction Amended	June 16, 2016
5. LAP Grant – CEI Supplemental	April 2, 2019
6. CEI Contract Amendment	April 2, 2019
7. CEI Contract Amendment	April 7, 2020
8. LAP Grant – CEI Supplemental	May 5, 2020
9. Change Order – Construction	July 21, 2020


## Status:

Contractor addressing punch list items.

## **Project Adjustment:**

Updated project costs, Council actions and status.

# PW-ENG-5351-1 (Continued)



#### **PW-ENG-5395**

## **Project:**

Orange Camp Road Widening- Martin Luther King Blvd to I-4 in DeLand

## Scope:

2-lane to 4-lane widening and convert signalized intersection to 2 lane roundabout

## **Acquisition:**

ROW donation agreement approved. Deeds pending approval of legal descriptions.

## Design:

Start: 2<sup>nd</sup> Qtr. – FY 16/17 Finish: 1<sup>st</sup> Qtr. – FY 19/20

#### **Construction:**

Start: 2<sup>nd</sup> Qtr. – FY 19/20 Finish: 2<sup>nd</sup> Qtr. – FY 21/22

## **Project Cost:**

\$ 852,747 Acquisition \$ 977,850 Design \$ 10,929,778 Construction \$ 12,760,375 Total

#### **Funding Sources:**

\$ 4,217,747 Impact Fees
 \$ 234,001 Proportionate Fair Share
 \$ 1,417,124 Local Option Gas Tax
 \$ 1,187,857 City of DeLand Utilities
 \$ 5,703,646 Bond Funding
 \$ 12,760,375 Total

#### **Council Actions:**

1. Design Consultant Contract Approval November 16, 2017 2. Design Consultant Contract Amendment August 20, 2019 3. Wetland Mitigation Agreement November 19, 2020 4. JPA with City of DeLand for Utility Const December 10, 2019 5. Agreement with City of DeLand and OK Victoria Park LLLP December 10, 2019 6. Wetland Mitigation Agreement January 9, 2020 7. Resolution of ROW Payment to FDOT January 21, 2020 8. Construction Contract Award June 16, 2020 9. CEI Consultant Selection June 16, 2020

## PW-ENG-5395 (Continued)

#### Status:

Preconstruction meeting October  $1^{st}$ . Construction Notice to Proceed October  $12^{th}$ .

Public meeting - July 2018 at Victoria Gardens Country Club JPA for utility relocations with City of DeLand executed.

## **Project Adjustment:**

Construction funding reduced by City of DeLand adjusting scope of their utility improvements. Construction start delayed waiting on overhead utilities relocations. Updated construction schedule and status.



## **PW-ENG-5511-3**

## **Project:**

Spring to Spring Phase 3B – Rob Sullivan Park to Dirksen Drive/US 17/92

## Scope:

12' wide multi-use trail part of the River to Sea Loop

## **Acquisition:**

None

## Design:

Start:  $3^{rd}$  Qtr. – FY 17/18 Finish:  $2^{nd}$  Qtr. – FY 19/20

## **Construction:**

Start: 3<sup>rd</sup> Qtr. – FY 19/20 Finish: 3<sup>rd</sup> Qtr. – FY 20/21

## **Project Cost:**

\$ 3,070,018

## **Funding Sources:**

\$ 227,200	ECHO Trail Funds
\$ 272,160	LAP Grant – FDO
\$ 2,570,658	SUN Trail Grant
\$ 3,070,018	Total

## **Council Actions:**

1. LAP Grant Approval – Design	April 6, 2017
2. Supplemental LAP Grant Agreement	December 18, 2018
3. SUN Trail Grant Agreement	May 21, 2019
4. Tri-party Agreement	May 19, 2020

#### Status:

Construction underway.

Tri-party agreement with City of DeBary and Duke executed.

## **Project Adjustment:**

Funding updated to reflect license payment to Duke per tri-party agreement. Updated status.

# PW-ENG-5511-3 (Continued)



## **PW-ENG-5797**

## **Project:**

Williamson Blvd - LPGA Blvd to Strickland Range Road in Daytona Beach

## Scope:

2 lane to 4 lane widening

## **Acquisition:**

Stormwater pond relocation agreement November 2019.

## Design:

Plans originally completed in FY 11/12.

Update of plans:

Start: 3<sup>rd</sup> Qtr. – FY 17/18 Finish: 3<sup>rd</sup> Qtr. – FY 18/19

## **Construction:**

Start: 4<sup>th</sup> Qtr. – FY 18/19 Finish: 4<sup>th</sup> Qtr. – FY 19/20

## **Project Cost:**

\$ 182,875	Design Update
\$ 4,878,955	Construction
\$ 5,061,830	Total

# **Funding Sources:**

\$ 182,875	Local Option Gas Tax
\$ 2,917,391	Development Proportionate Fair Share
\$ 1,961,564	Florida Job Growth Grant – FDEO
\$ 5,061,830	Total

## **Council Actions:**

1. Transportation Improvements Cost Allocation Agrmnt	July 6, 2017
2. Florida Job Growth Grant – Construction	March 6, 2018
3. Transportation Improvements Cost Allocation Agrmnt	April 17, 2018
4. Task Assignment - Engineering Plans Update	June 5, 2018
5. Task Assignment Amendment – Eng Plans Update	March 19, 2019
6. Stormwater Pond Joint Use Agreement	November 19, 2019
7. Wetland Impacts Mitigation Agreement	November 19, 2019
8. Construction Contract Award	December 10, 2019
9. Budget Resolution – PFS funds to replace LOGT funds	March 3, 2020

# PW-ENG-5797 (Continued)

Status:

Construction underway.

# **Project Adjustment:**

No change.



#### PW-MSC-01

## **Project:**

Marine Science Center Renovation

## Scope:

Renovation of existing facility deficiencies to roof, electrical system, ADA accessibility, parking and water and sewer utilities over a period of 2 years.

# **Acquisition:**

None

## Design:

Start: 2<sup>nd</sup> Qtr. – FY 17/18 Finish: 3<sup>rd</sup> Qtr. – FY 18/19

#### **Construction:**

Start: 3<sup>rd</sup> Qtr. – FY 18/19 Finish: 1<sup>st</sup> Qtr. – FY 20/21

## **Project Cost:**

\$ 1,478,326

## **Funding Sources:**

\$ 1,478,326 General Fund

#### **Council Actions:**

Electrical Study NTP issued
 Amendment for Engineering & Architectural Design issued
 Project included in adopted budget approved by council
 Roof repair contract awarded
 Electrical update contract awarded
 October 25, 2017
 March 2, 2018
 September 18, 2018
 April 16, 2019

#### Status:

Electrical update work underway ADA scope being developed based on available funds Roof repairs underway

## **Project Adjustment:**

Council actions updated to reflect award of electrical update. Updated status to reflect start of electrical work and status of ADA and roofing portions of project.

# PW-MSC-01 (Continued)



# <u>PW-RB-1</u>

# **Project:**

Public Works Northeast Services Facility

# Scope:

Proposed relocation of the Road & Bridge and Traffic Engineering services from their obsolete, flood prone facilities in Holly Hill to a drier, hardened facility with a better location.

# **Acquisition:**

Southeast corner of US 92 and Colin Kelly Ave, Daytona Beach

```
Start: 3<sup>rd</sup> Qtr. – FY 17/18
Finish: 1<sup>st</sup> Qtr. – FY 18/19
```

# Design:

Start: 1<sup>st</sup> Qtr. – FY 18/19 Finish: 1<sup>st</sup> Qtr. – FY 19/20

# **Construction:**

Start: 2<sup>nd</sup> Qtr. – FY 19/20 Finish: 2<sup>nd</sup> Qtr. – FY 20/21

# **Project Cost:**

\$ 286,998	Land
\$ 1,397,891	Design, permitting, and pre-construction
\$ 10,025,821	Construction
\$ 11,710,710	Total

# **Funding Sources:**

\$ 9,710,710	Transportation Trust
\$ 2,000,000	Stormwater Utility
\$ 11,710,710	Total Public Works Service Center Fund

# **Council Actions:**

	1. Land purchase	October 30, 2018
1	2. A/E contract for \$892,066 to AECOM	November 13, 2018
	3. Part A contract for \$104,250 to CM/GC firm, Ajax Building Co.	November 13, 2018
4	4. Part B contract & GMP for \$9,462,571 to Ajax Building Co.	January 21, 2020
	5. Construction phase services for \$253,900 to AECOM	February 4, 2020

### Status:

Notice to proceed with construction issued February 11, 2020. The project schedule reflects a 13-month duration with the final completion as March 19, 2021.

Construction is underway. The project is considered officially "topped out" with all buildings sufficiently completed to keep out weather elements and are secured with doors.

# PW-RB-1 (continued)

# Project Adjustment: Status updated.



# PW-SW-4

# **Project:**

Tomoka Farms Road Landfill – 1990 Tomoka Farms Rd., Port Orange Citizens Convenience Improvement - Household Hazardous Waste Drop off area

# Scope:

Canopies at the household hazardous waste area for covered storage for the paint exchange and household chemical reuse areas

# **Acquisition:**

N/A

# Design:

Start: 2<sup>nd</sup> Qtr. – FY 18/19 Finish: 3<sup>rd</sup> Qtr. – FY 18/19

# **Construction:**

Start: 2<sup>nd</sup> Qtr. – FY 19/20 Finish: 1<sup>st</sup> Qtr. – FY 20/21

# **Project Cost:**

\$ 43,300 Design \$ 347,595 Construction

\$ 390,894 Total

# **Funding Sources:**

\$ 390,894 Solid Waste Funded

# **Council Actions:**

1. Recommendation of Award November 5, 2019

### Status:

Preparing task assignment for design

Task assignment has been approved.

Design is complete.

Recommendation of Award scheduled to go to Council November 5, 2019

Preconstruction meeting scheduled for February 12, 2020

Notice to Proceed issued February 12, 2020

# **Project Adjustment:**

The construction timeline was extended by one quarter and the project cost was increased by \$5,341 due to the relocation of the dry fire hydrant.

# PW-TE-9

# **Project:**

Pioneer Trail & Enterprise Avenue in New Smyrna Beach

# Scope:

Traffic Signal Upgrade – Conversion from concrete poles to mast arm

# **Acquisition:**

N/A

# Design:

Start: 1<sup>st</sup> Qtr. – FY 18/19 Finish: 3<sup>rd</sup> Qtr. – FY 18/19

# **Construction:**

Start: 4<sup>th</sup> Qtr. – FY 18/19 Finish: 4<sup>th</sup> Qtr. – FY 19/20

# **Project Cost:**

\$ 30,737 Design <u>\$ 248,351 Construction</u> \$ 279,088 Total

# **Funding Sources:**

\$ 279,088 Local Option Gas Tax

# **Council Actions:**

Approved FY 18/19 Budget

# Status:

Design NTP 11/02/18 (TA 33, PC-2474), Completed 6/6/2019. Construction NTP 7/9/2019 (PO 770-1506). Construction completed. Final Inspection & Acceptance 7/14/2020.

**Project Adjustment:** Early Finish

# PW-TE-9 (Continued)



# **PW-TE-10**

# **Project:**

Saxon Boulevard & Market Place in Orange City

# Scope:

Traffic Signal Upgrade – Conversion from concrete poles diagonal span to box span

# **Acquisition:**

N/A

# Design:

Start: 1<sup>st</sup> Qtr. – FY 18/19 Finish: 3<sup>rd</sup> Qtr. – FY 19/20

# **Construction:**

Start: 3<sup>rd</sup> Qtr. – FY 19/20 Finish: 3<sup>rd</sup> Qtr. – FY 20/21

# **Project Cost:**

\$ 31,400 Design <u>\$ 330,200 Construction</u> \$ 361,600 Total

# **Funding Sources:**

\$ 361,600 Local Option Gas Tax

# **Council Actions:**

1. Approved FY 17/18 Budget


# Status:

Design NTP 11/19/18 (TA 34, PC-2479). Design completed. Construction NTP 8/14/2020 (PO 770-1626). Increase in construction cost due conversion to mast arm (instead of concrete poles) to eliminate need for additional right-of-way since property owner was non-responsive.

# **Project Adjustment:**

Updated project status and cost.

# **PW-TE-10 (Continued)**



# **PW-TE-11**

# **Project:**

Williamson Boulevard & Bellevue Avenue Extension

# Scope:

Traffic Signal Upgrade – Conversion from concrete poles to mast arms

# **Acquisition:**

N/A

# Design:

Start: 1st Qtr. – FY 19/20 Finish: 3rd Qtr. – FY 19/20

# **Construction:**

Start: 3<sup>rd</sup> Qtr. – FY 19/20 Finish: 3<sup>rd</sup> Qtr. – FY 20/21

# **Project Cost:**

\$ 34,903	Design
\$ 396,724	Construction
\$ 431,627	Total

# **Funding Sources:**

\$ 431,627 Local Option Gas Tax

# **Council Actions:**

1. Approved FY 19/20 Budget

### Status:


Design NTP 11/15/2019 (TA 45 PC-2629 ), Design completed. Construction NTP 6/19/2020 (PO 770-1312).

# **Project Adjustment:**

No change

# PW-TE-11 (Continued)

Intersection Aerial View:



# **PW-TE-12**

# **Project:**

Orange Camp Road & South Blue Lake Avenue

# Scope:

New Traffic Signal – Based upon Signal Warrant Study (10/2018)

# **Acquisition:**

N/A

# Design:

Start: 1<sup>st</sup> Qtr. – FY 19/20 Finish: 3<sup>rd</sup> Qtr. – FY 19/20

# **Construction:**

Start: 3<sup>rd</sup> Qtr. – FY 19/20 Finish: 3<sup>rd</sup> Qtr. – FY 20/21

# **Project Cost:**

\$ 33,300 Design \$ 367,278 Construction \$ 400,578 Total

# **Funding Sources:**

\$ 400,578 Local Option Gas Tax

# **Council Actions:**

1. Approved FY 19/20 Budget

# **Status:**

Design NTP 11/07/2019 (TA 44 PC-2628 ), Design completed. Construction NTP 8/14/2020 (PO 770-1627). Increase in construction cost resulting from conversion to mast arm (instead of concrete poles) to eliminate sight distance issue.


# **Project Adjustment:**

Updated project status and cost.

# **PW-TE-12 (Continued)**

# Intersection Aerial View:





# **PW-TE-14**

# **Project:**

LPGA Boulevard & Center Street, Holly Hill

# Scope:

Traffic Signal Upgrade – Conversion from concrete poles to mast arms

# **Acquisition:**

N/A

# Design:

Start: 1<sup>st</sup> Qtr. – FY 19/20 Finish: 1st Qtr. – FY 20/21

# **Construction:**

Start: 1st Qtr. - FY 20/21 Finish: 1st Qtr. - FY 21/22

# **Project Cost:**

\$ 34,400 Design \$ 325,000 Construction \$ 356,400 Total

# **Funding Sources:**

\$ 356,400 Local Option Gas Tax

# **Council Actions:**

1. Approved FY 19/20 Budget

# Status:

Design NTP 11/07/2019 (TA 43 PC-2627 ), design 99% complete. Final design awaiting council approval to utilize the Seminole County contract for signal construction pay items. Upon approval, consultant will revise cost estimate.

# **Project Adjustment:**

Updated construction schedule and status. Seminole County contract expired and was re-bid. Awaiting Seminole County Council approval before taking new contract to our county council for approval.

# PW-TE-14 (Continued)

Intersection Aerial View:



# **Project:**

Indian Harbor Estates Sanitary Sewer Retrofit

# Scope:

The project is identified within the Mosquito Lagoon Reasonable Assurance Plan to effectively reduce pollutants flowing into the Mosquito Lagoon while providing the approximately 280 homeowners with a centralized wastewater collection system. The Indian Harbor Estates area has been listed among the highest priorities for conversion of septic systems due to the number of homes in the subdivision and its location along canals leading to the Mosquito Lagoon.

# Design:

Start: 2<sup>nd</sup> Qtr. – FY 19/20 Finish: 1<sup>st</sup> Qtr. – FY 20/21

### **Construction:**

Start: Pending Grant Funding

Finish: N/A

# **Project Cost:**

\$ 358,305 Design

# **Funding Sources:**

\$ 258,305	Water Resources and Utilities Operating Funds
\$ 100,000	Indian River Lagoon National Estuary Program (FY 19/20)
\$ 358,305	Total

### **Council Actions:**

1.	IRL Council cost share approval	August 20, 2019
2.	Selection for professional engineering services	November 5, 2019
3.	Design services approval	February 4, 2020

### Status:

Pending matching funds from other governmental regulatory agencies

# **Project Adjustment:**

N/A



# **Project:**

Glen Abbey Subdivision Reclaimed Water Main Extension

# Scope:

Construction of 2,900 linear ft. of reclaimed water main to connect existing "dry lines" and provide service for approximately 250 customers.

# Design:

Start: 1<sup>st</sup> Qtr. – FY 18/19 Finish: 3<sup>rd</sup> Qtr. – FY 18/19

# **Construction:**

Start: 1<sup>st</sup> Qtr. – FY 19/20 Finish: 4<sup>th</sup> Qtr. – FY 19/20

# **Project Cost:**

\$501,000 Engineering and Construction

# **Funding Sources:**

\$501,000 Water Resources and Utilities Operating Funds

# **Council Actions:**

Design services approval
 Construction services approval
 September 13, 2018
 September 17, 2019

### Status:

Construction complete

# **Project Adjustment:**

Project status updated.



# **Project:**

Southwest Service Area Wastewater Infrastructure Improvements

# Scope:

Construction of 3 miles of wastewater force main and other infrastructure connecting two (2) utility service areas enabling advanced treatment at southwest regional water reclamation facility and allowing for decommissioning of existing Del North wastewater plant.

# **Acquisition:**

N/A

# Design:

Start: 2<sup>nd</sup> Qtr. – FY 18/19 Finish: 1<sup>st</sup> Qtr. – FY 19/20

# **Construction:**

Start: 2<sup>nd</sup> Qtr. – FY 19/20 Finish: 4<sup>th</sup> Qtr. – FY 20/21

# **Project Cost:**

\$ 6,300,000 Engineering and Construction (Estimate)

# **Funding Sources:**

\$ 1,500,000 Florida Department of Environmental Protection \$ 1,425,000 St. Johns River Water Management District \$ 3,375,000 Water Resources and Utilities Operating Funds \$ 6,300,000 Total

# **Council Actions:**

Design services approval
 Pre-construction services approval
 SJRWMD/FDEP cost share contract approval
 Construction and post design approval
 April 7, 2020

### Status:

Design complete
Construction on schedule

# **Project Adjustment:**

Project status updated

# PW-WRU-10 (Continued)



# **Project:**

Fort Florida Rd Utility Improvements

# Scope:

Construction of water, sewer, and reclaimed water mains, each approximately 3,000 feet, along Fort Florida Rd from US 17/92 to Barwick Rd. The infrastructure provides service to planned residential communities and commercial activity in the DeBary area.

# Design:

Start: 3<sup>rd</sup> Qtr. – FY 17/18 Finish: 4<sup>th</sup> Qtr. – FY 18/19

### **Construction:**

Start: 2<sup>nd</sup> Qtr. – FY 19/20 Finish: 4<sup>th</sup> Qtr. – FY 19/20

# **Project Cost:**

\$ 172,410 Design \$ 1,343,337 Construction \$ 1,515,747 Total

# **Funding Sources:**

\$ 1,515,747 Funded from WRU Budgeted/Appropriated Funds

# **Council Actions:**

Joint project agreement with City of DeBary for design
 Post design & construction management services
 Construction approved
 January 18, 2018
 December 10, 2019
 December 10, 2019

# Status:

Commence construction Feb 2020

# **Project Adjustment:**

Construction completed on Sept 20, 2020



# **Project:**

Blue Spring Wetland Aquifer Recharge (Phase I)

# Scope:

Development of test cells within 60 acre borrow pit site near Blue spring state park for the purpose of assessing technical, environmental, and financial feasibility of constructing a wetland treatment and aquifer recharge facility to benefit spring flow and ensure groundwater withdrawals remain within sustainable limits. The county is the project lead with the cities of DeLand, Deltona, Orange City and St. Johns River Water Management District (SJRWMD) participating in this initiative.

# **Acquisition:**

Land acquisition pending technical and environmental assessment of load test results

# **Design and Analysis:**

Start: 1<sup>st</sup> Qtr. – FY 19/20 Finish: 1<sup>st</sup> Qtr. – FY 20/21

### **Construction:**

Pending results of load testing and availability of matching funds provided by state agencies

# **Project Cost:**

\$ 950,000 Phase I testing and analysis

# **Funding Sources:**

\$ 375,000	SJRWMD cost share funds
\$ 460,000	Participating city shares
\$ 115,000	WRU Budgeted funds
\$ 950,000	Total

# **Council Actions:**

1. Volusia Blue implementation agreement with cities approved	August 20, 2019
2. Joint participation agreement with SJRWMD approved	August 20, 2019
3. Engineering and load test analysis approved	August 20, 2019

### Status:

Load test and analysis currently in progress

# **Project Adjustment:**

N/A

# PW-WRU-12 (Continued)



# **Project:**

Glen Abbey Water Treatment Plant Upgrades

# Scope:

Installation of two ground storage tank aeration and mixing systems at the county's Glen Abbey water treatment plant in Orange City to improve water quality though reduction in disinfectant by-products.

# **Acquisition:**

N/A

# **Design and Analysis:**

N/A

# **Construction:**

Start: 3<sup>rd</sup> Qtr. – FY 19/20 Finish: 1<sup>st</sup> Qtr. – FY 20/21

# **Project Cost:**

\$ 375,500 Installation

# **Funding Sources:**

\$ 375,500 WRU Budgeted funds

# **Council Actions:**

1. Construction contract for installation approved November 19, 2019

# Status:

Electrical improvements in progress, delivery of equipment delayed 12 weeks.

# **Project Adjustment:**

Updated status and project schedule.





# CAPITAL PROJECT SCHEDULE

# FY 19/20 Completed Projects

(current quarter completed projects in main section)

Revised 10/08/20

# CS-PRC-20

# **Project:**

Hope Place Recreation Area

# Scope:

This project includes a playground, basketball courts, multi-purpose/ball field, pavilion, fencing, benches, water fountain, and landscaping.

# **Acquisition:**

Donation approved July 6, 2017 by County Council

# Design:

Start: 1<sup>st</sup> Qtr. FY 17/18 Finish: 4<sup>th</sup> Qtr. FY 17/18

# **Construction:**

Start: 2<sup>nd</sup> Qtr. FY 18/19 Finish: 2<sup>nd</sup> Qtr. FY 19/20

# **Project Cost:**

\$ 481,468 Construction

# **Funding Sources:**

\$ 481,468 Park Impact Fee Zone

# **Council Actions:**

Conceptual Plan Reviewed by Council – December 8, 2016 Council Approved Playground Purchase on April 16, 2019 Council Approved basketball court contract on July 2, 2019 Council Approved landscaping & irrigation on August 6, 2019

# Status:

Design 100% complete

Met with public on February 13, 2018

Met with public on September 29, 2018

Playground & shade structure complete

Basketball court under construction

Project complete – ribbon cutting to be held on February 14, 2020

# **Project Adjustment:**

Project complete

# CS-PRC-20 (continued)





# DAB-AF/PAV-01-A

# **Project:**

DAB/Airside - Taxiway November Rehabilitation Bid Schedules B and C

# Scope:

Rehabilitation of taxiway pavement and shoulders; modification of taxiway geometries to remedy identified runway incursion locations; new LED edge lighting and lighting controls; storm-water repairs with replacement of existing subgrade drainage infrastructures.

# **Acquisition:**

N/A

# Design:

Start: 1st Qtr. - FY 16/17 Finish: 3rd Qtr. - FY 16/17

# **Construction:**

Phase I - Bid Schedule B Start: 3<sup>rd</sup> Qtr. - FY 16/17 Finish: 2<sup>nd</sup> Qtr. - FY 19/20

Phase II – Bid Schedule C Start: 3<sup>rd</sup> Qtr. – FY 16/17 Finish: 3<sup>rd</sup> Qtr. – FY 19/20

# **Project Cost:**

\$ 2,051,556 Total Design (Schedules B, C, D and E) \$ 37,924,852 Total Construction (Schedules, B, C, D, and E) \$ 39,976,408 Total

# **Funding Sources:**

Total Design (Schedules B, C, D and E - \$2,051,556)

\$1,846,398 FAA AIP Grant funding AIP074 \$ 94,633 FDOT Grant funding FM 431539 \$ 110,525 Local funding

# Construction (Schedule B only - \$8,790,545 - FY 17/18)

\$ 7,836,491 FAA AIP Grant Funding AIP 076 \$ 439,527 FDOT Grant Funding FM431539-02 & 03

\$ 514,527 Local Funding FY17/18

# Construction (Schedule C only - \$11,599,499 - FY18/19)

\$ 9,956,583 FAA AIP Grant Funding AIP 078 \$ 553,143 FDOT Grant Funding FM431539-02 & 03

\$ 1,089,773 Local Funding

# DAB-AF/PAV-01-A (Continued)

# **Council Actions:**


1. Grant acceptance and approval of local match	April 4, 2013
2. Partial Cost approval	July 17, 2014
3. Request for additional funding	June 4, 2015
4. Budget Resolution Renewal	Nov 17, 2016
5. TA for A&E services approval	Dec 15, 2016
6. Budget Resolution Approval	April 20, 2017
7. Budget Resolution Approval	Aug. 17, 2017
8. Contract Award (Halifax Paving); Schedule B	Dec 7, 2017
9. TA for RPR/CA Support Services approval; Schedule B	Dec 7, 2017
10. TA for Post Design (EOR) CA Services approval; Schedule B	Dec 7, 2017
11. TA for Design package Bid Schedules D & E approval	April 3, 2018

# Status:

Bid Schedule B and Bid Schedule C work is complete.

# **Project Adjustment:**

N/A



### PP-DOC-8

# **Project:**

Volusia County Branch Jail/Correction Facility Network Infrastructure Upgrade -1300 Red John Drive and 1354 Indian Lake Road, Daytona Beach

# Scope:

Network infrastructure upgrades at the Correctional Facility and Branch Jail. The aging data, voice, and video network infrastructure in both facilities will be upgraded to meet the digital, high-speed requirement of new systems such as Video Visitation and to support increased technology utilization throughout the facilities. Project will be in cooperation with the County's Information Technology Department. While this project establishes the foundation for future planned phases to support security upgrades (i.e. cameras and gates), television distribution and intercoms, and other services, additional work and funding will be needed to build onto the infrastructure once plans and specifics are developed.

# **Acquisition:**

The Volusia County Branch Jail (VCBJ) was built in 1986. The County Correctional Facility was built in 1977.

# Design:

Start: 2<sup>nd</sup> Qtr. – FY 17/18 Finish: 3<sup>rd</sup> Qtr. – FY 17/18

### **Construction:**

Start: 4<sup>th</sup> Qtr. – FY 17/18 Finish: 1<sup>st</sup> Qtr. – FY 19/20

# **Project Cost:**

\$ 830,932

# **Funding Sources:**

\$ 667,263
 \$ 163,669
 \$ 830,932
 Total
 Correctional Facilities Capital Projects
 Inmate Welfare Fund
 Total

# **Council Actions:**

- 1. Approval of FY 17/18 Budget- 4th Qtr. FY16/17
- 2. Award of Contract for construction November 13, 2018

# **Status:**

Network detailed design and engineering was completed, and equipment/wiring specifications were released for bid 4<sup>th</sup> Qtr. FY 17/18. Bid award presented and approved by Council on 11/13/18. Pre-construction meetings and work underway; construction began January 2019. Construction is near completion and project is expected to be completed in November. Project completed in October 2019.

# PP-DOC-8 (Continued)

Project Adjustment:

Project cost was estimate.

Project cost updated to reflect bid award amount.



# PP-DOC-12

# **Project:**

Volusia County Branch Jail – Phase 3 Roof Replacement Project 1300 Red John Drive, Daytona Beach

# Scope:

Roof Replacement Project –Phase 3

# **Acquisition:**

The Volusia County Branch Jail (VCBJ) was built in 1986

# Design:

Start: 1<sup>st</sup> Qtr. – FY 16/17 Finish: 3<sup>rd</sup> Qtr. – FY 16/17

### **Construction:**

Start: 4<sup>th</sup> Qtr. – FY 17/18 Finish: 1<sup>st</sup> Qtr. – FY 19/20

# **Project Cost:**

\$ 77,000 Design
 \$503,484 Construction
 \$580,484 Total

# **Funding Sources:**

\$580,484 General Fund

# **Council Actions:**

1. Contract Change Order #3 Approved November 13, 2018


# Status:

Phase 3 Design – 100% complete Contract awarded November 13, 2018 Construction is underway. Completion expected in October/November. Completed November 2019

# **Project Adjustment:**

Metal fabrication has delayed the completion of the project slightly.

# PP-DOC-12 (Continued)



# **PW-ENG-5712**

# **Project:**

West Park Avenue from Old Mission Road to Massey Ranch Road in Edgewater

# Scope:

2-lane to 3-lane widening with center turn lane including adding 5' paved shoulders and stormwater management

# **Acquisition:**

Additional ROW acquisition for roadway and stormwater to be by donation

# Design:

Start: 4<sup>th</sup> Qtr. - FY 15/16 Finish: 2<sup>nd</sup> Qtr. - FY 17/18

# **Construction:**

Start: 3<sup>rd</sup> Qtr. – FY 17/18 Finish: 1<sup>st</sup> Qtr. – FY 19/20

# **Project Cost:**

\$ 403,317	Design
\$ 3,780,682	Construction
\$ <b>4</b> 183 999	Total

# **Funding Sources:**

\$ 3,683,289	Local Option Gas Tax
\$ 500,710	City of Edgewater
\$ 4,183,999	Total

# **Council Actions:**

Design Contract Award	June 2, 2016
2. JPA w/ City of Edgewater	June 5, 2018
3. Agreement w/ Massey Family Ent.	June 5, 2018
4. Construction Contract Award	July 10, 2018

# Status:


# Construction complete.

Mitigation approved – Permit in hand.

# **Project Adjustment:**

Updated project status to complete.

# PW-ENG-5712



# PW-SW-5

# **Project:**

Tomoka Farms Road Landfill – 13 acre Class I Landfill Expansion 1990 Tomoka Farms Road, Port Orange

# Scope:

Permitting, construction design, construction for the 13 acre North Cell Phase II, Area 4 Class I Landfill Cell Expansion

# **Acquisition:**

N/A

# Design:

Start: 3<sup>rd</sup> Qtr. – FY 16/17 Finish: 4<sup>th</sup> Qtr. – FY 17/18

# **Construction:**

Start: 3<sup>rd</sup> Qtr. – FY 18/19 Finish: 2<sup>nd</sup> Qtr. – FY 19/20

# **Project Cost:**

\$ 396,525 Design \$ 8,258,367 Construction Cost \$ 438,536 CQA Services \$ 9,093,428 Total

# **Funding Sources:**

\$ 9,093,428 Solid Waste Funded

# **Council Actions:**

Engineering Design Approval May 18, 2017
Construction Approval February 5, 2019
Construction Quality Assurance Approval March 19, 2019

# Status:

Design & Permitting 100% complete


Anticipate submitting the construction bid request end of September or by 1st week in October. The construction cost increased by \$2,258,367 due to increased cost to import soil and cost of liner material.

NTP was issued May 6, 2019

Substantial Completion on February 7, 2020 Completed – March 1, 2020

# **Project Adjustment:**

# PW-SW-5 (Continued)



# **Project:**

Deltona North Water Treatment Plant Facility Upgrades

# Scope:

The project calls for improvements to the Deltona North Water Treatment Plant including installation of new orthophosphate storage and feed equipment, sodium hypochlorite storage and feed equipment, spray aeration and mixing equipment in the ground storage tank, new emergency electrical generator and electrical room, raw water piping modifications, building and HVAC modifications, instrumentation system upgrades, and security upgrades.

# **Acquisition:**

None Required

# Design:

Start: 2<sup>nd</sup> Qtr. – FY 16/17 Finish: 1<sup>st</sup> Qtr. – FY 17/18

### **Construction:**

Start: 2<sup>nd</sup> Qtr. – FY 18/19 Finish: 2<sup>nd</sup> Qtr. – FY 19/20

# **Project Cost:**

\$ 255,176 Engineering \$ 1,962,715 Construction \$ 2,217,891 Total

# **Funding Sources:**

\$ 2,217,891 Funded from WRU Budgeted/Appropriated Funds

# **Council Actions:**

Design services approval
 Construction Bid Award
 March 16, 2017
 October 30, 2018

# Status:

Design 100% Complete
Bid closes 4<sup>th</sup> Qtr. FY 17/18
Notice to proceed issued March


Notice to proceed issued March 2019

**Project Complete** 

# **Project Adjustment:**

N/A

# PW-WRU-5 (Continued)



# **Project:**

Advanced Meter Infrastructure (AMI)

# Scope:

The project calls for procurement and installation of communications equipment; meter transmitters; water level transducers; pressure & temperature sensors; and software analytics to promote water conservation and efficient distribution of potable and reclaimed water service within the 130 sq. mile Blue Spring basin.

# **Acquisition:**

N/A

# Design:

N/A

# **Construction:**

Start: 1<sup>st</sup> Qtr. - FY 18/19 Finish: 1<sup>st</sup> Qtr. - FY 19/20

# **Project Cost:**

\$ 956,760

# **Funding Sources:**

\$ 478,380	SJRWMD Cost Share funding
\$ 478,380	Funded from WRU Budgeted Funds
\$ 956 760	Total

### **Council Actions:**

- 1. SJRWMD cost share agreement approved October 16, 2018
- 2. Advanced meter infrastructure equipment approved October 30, 2018

# Status:

Installation of two-way communications equipment complete
Project on budget
Meter radio replacement or reprogramming over 11,000 units complete
Software analytic tools installed
Project complete and cost share grant closed out

# **Project Adjustment:**

Schedule of work performed by in-house crews adjusted by 45 days to account for time lost during hurricane preparedness and storm events. Extension approved by SJRWMD for 60 days.

# PW-WRU-8 (Continued)



