

CAPITAL PROJECT SCHEDULE

April 6, 2021

Revised 3/3/21

Volusia County

Capital Project Schedule Executive

Summary Quarter 2 Update - April 6, 2021

Business Services

• New Elections Warehouse –Timelines updated to include current acquisition plans.

Community Services

- Marine Discovery Center Trail Waiting on FDEP Sublease approval; County staff working through process with FWC and FDEP. Construction bidding process underway.
- Westside Votran Maintenance Facility New Project Project is underway and expected to be completed in this quarter.

Daytona Beach International Airport

- Taxiway November Rehabilitation
 - o Bid schedules D and E punch list items are being completed.
- DAB Terminal
 - Parking Lot Improvements County Council approved P&S Paving; Notice to Proceed issued on January 4.
 - Terminal Renovations Project completion was delayed by material delays due to COVID-19.

Finance

- Countywide 800 MHz Radio System
 - Phase II Site design for Lake Harney tower underway. Developing wetland mitigation plan for the St. John's Water Management District. Co-location agreement with Flagler County for the Cody's Corner tower site.

Ocean Center

- Arena Lighting Pre bid meeting held on December 17, bid closed on January 7 with lowest bidder above project budget total. Project to be re-bid.
- Replace Arena Roof Notice to Proceed issued on November 25. Project damage assessment meeting held on January 14, change order slated for March 2 County Council meeting.
- Sound System Replacement New Project Notice to Proceed issued on December 7.
- Parking Garage
 - Lighting Bid closed on January 7 with lowest bidder above project budget total.
 - Deck & Drainage Restoration Notice to Proceed issued on December 1.

Public Protection

- Volusia County Branch Jail and Correctional Facility
 - Operations System Upgrade Implementation and training of the new system completed in February.

- Fire Station 18 (500 Rodeo Rd, Ormond Beach) New Project Council approved Task Assignment with Schenkel & Shultz on January 19; design process has started and the construction estimate is pending.
- Fire Station 22 (213 N. US Hwy 1, Oak Hill) New Project Building construction to begin 3rd quarter of FY 20-21.
- Medical Examiner Facility Site location approved by County Council on February 2.

Public Works

Coastal – Off-Beach Parking

- Sun & Surf Park (726 N Atlantic Ave, Daytona Beach) The City of Daytona Beach approved the site plan in January.
- Bolyston Beach Ramp Improvements (Daytona Beach) New Project Construction to begin this quarter.
- Plaza Beach Ramp Public Access Improvements (Daytona Beach) Notice to Proceed issued in January.
- 16th Avenue Off-Beach Parking & Beach Access (Daytona Beach) Construction pending administrative hearing outcome.
- o Edwin W. Peck, Sr. Park (3167 S. Atlantic Ave, Daytona Beach Shores) Notice to Proceed issued in February.
- Dahlia Avenue Park (3621 S. Atlantic Ave, Daytona Beach Shores) Notice to Proceed issued in January.
- o International Speedway Boulevard Ramp Improvements (Daytona Beach) Roundabout eliminated in December.
- University Boulevard Beach Ramp Improvements (Daytona Beach) Conceptual plan completed in December.
- 27th Avenue Beach Ramp Replacement (New Smyrna Beach) New Project County Council approved the construction contract on February 2.

Road & Bridge

- Thornby Park Water Quality Improvement Project Project completed.
- Lake Beresford/Lakeside Drive Stormwater Improvement Project County Council awarded the construction contract on January 7 and construction is currently underway.
- o Gabordy Canal at 10th Street The County was awarded a \$1,911,784 cost-share grant from the St. John's River Water Management District and the agreement was presented to Council for approval on March 2. An additional grant funding application was submitted to the FDEP and the award results are pending.
- Ariel Canal Water Quality Improvement Project Design is underway and is requiring additional tasks to ensure cultural resources compliance. The County was awarded a \$450,000 cost-share grant from the St. John's River Water Management District and the agreement was presented to Council for approval on March 2.
- Public Works Northeast Services Facility Project completed in December and a ribbon cutting ceremony was held on December 14.

Engineering & Construction

- Tenth Street Widening Construction is underway.
- Veteran's Memorial Bridge Project complete pending the contractor addressing punch list items.
- Orange Camp Widening Construction is underway.

 Beresford Avenue Extension – New Project – City of DeLand has acquired ROW, developer in process of donating ROW by plat, and County is working with property owner to acquire ROW. Developer road segment is in design and has been reviewed by staff; construction of this segment anticipated to begin by end of 2023.

Solid Waste

- Tomoka Farms Road Landfill Household Hazardous Waste Drop Off Area The construction timeline was extended by two quarters to resolve fire suppression issues.
- o **Tomoka Farms Road Landfill Stormwater Improvements New Project** Pre-bid was held on January 5 and closed on January 28.
- West Volusia Transfer Station Entrance Improvements New Project Design underway.

Traffic Signals

- Saxon Boulevard & Market Place Preliminary site work underway, waiting on mast arms to arrive for completion.
- Williamson Boulevard & Bellevue Avenue Extension Installation of the new mast arms, signals, signs and cabinet are completed. Awaiting new power service to be energized so the signal can be transferred to the new mast arms.
- o Orange Camp Road & South Blue Lake Avenue Preliminary site work underway. Mast arms scheduled to arrive in March.
- LPGA Boulevard & Center Street Awaiting permit and Notice to Proceed for construction.

• Water Resources and Utilities

- o Indian Harbor Estates Sanitary Sewer Retrofit Project completed.
- o Blue Springs Wetland Aquifer Recharge (Phase 1) Load testing and analysis time extended as mutually agreed by the participating agencies.
- o Glen Abbey Water Treatment Plant Upgrades Delivery of equipment delayed 24 weeks.

Total Value of All CPS Projects Active in Quarter 2 Update

Total Value of All CPS Projects Completed by Quarter 2 Update

\$ 244,873,218

\$ 15,961,132

Master Capital Project Schedule

FY 20/21 Q2 Update

	Fiscal Quarters
Q1	= October - December
Q2	= January - March
Q3	= April - June
Q4	= July - September

Phase Legend
Land Acquisition Phase
Design/Permitting Phase
Bid & Construction Phase
Activity Overlap
Schedule Adjustment
Project Complete

		Department Legend
BS	=	Business Services
CS	=	Community Services
DAB	=	Daytona Beach Intl Airport
FIN	=	Finance
OC	=	Ocean Center
PP	=	Public Protection
PW	=	Public Works

^{*}New Projects are in **bold**

^{**}Completed Projects are in $\it Italics$ - refer to back of binder for FY 19/20

MASTER Legend **CAPITAL PROJECT SCHEDULE** Schedule SORTED BY PROJECT NUMBER (PID) Bid & Construction Design/Permitting **Activity Overlap** Complete Land Acquisition Adjustment **Construction Funding** FY 17/18 FY 18/19 FY 19/20 FY 21/22 FY 22/23 District Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 PID Approved by Council Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Project Name **Business Services** 5/21/2015 BS-CES-02 **New Elections Warehouse** Community Services CS-PRC-01 Lemon Bluff Park 5/19/2016 CS-PRC-19 3 5/15/2018 Marine Discovery Center Trail * CS-VOT-07 Westside Votran Maintenance Facility 1 Daytona Beach International Airport 4 6/4/2015 DAB-AF/PAV-01B Taxiway November Rehabilitation Bid Schedules D & E 4 12/17/2015 DAB - TER - 03 **Terminal Parking Lot Improvements** 10/1/2016 DAB - TER - 07 Terminal Renovation 1 Finance FIN-IT-01 Countywide 800 MHz Radio System ΑII Ocean Center 2 OC-318-07 Ocean Center Retrofit Arena Lighting to LED 10/1/2017 OC-318-12 Ocean Center Replace Arena Roof 2 4/17/2018 * OC-318-13 **Ocean Center Sound System Replacement** 2 2/20/2018 OC-475-2 Parking Garage - Lighting 2 10/1/2017 9/18/2018 OC-475-4 Parking Garage - Deck & Drainage Restoration **Public Protection** PP-DOC-06 Branch Jail/Correction Facility Potable Water Pipe Replacement 4 10/1/2019 Branch Jail/Correction Facility Security and Surveillance System 4 PP-DOC-09 9/4/2018 ** PP-DOC-10 4 10/1/2017 Branch Jail/Correction Facility Operations Systems Upgrade 4 * PP-FR-02 Fire Station 18 (500 Rodeo Rd, Ormond Beach) 9/18/2018 * PP-FR-03 Fire Station 22 (213 N. US HWY 1, Oak Hill) 3 9/18/2018 4 PP-ME-01 Replacement Medical Examiner Facility Public Works • 10/1/2016 PW-COS-06 Sun & Surf Park (726 N. Atlantic Ave., Daytona Beach) 2 6/1/2018 * PW-COS-13 2 **Bolyston Beach Ramp Public Access Improvements** 4/3/2018 PW-COS-14 Plaza Beach Ramp Public Access Improvements 4 PW-COS-17 16th Avenue Off-Beach Parking & Beach Access 3 10/2/2018 11/5/2015 PW-COS-18 Edwin W. Peck, Sr. Park (3167 S. Atlantic Ave., Daytona Beach Shores) 2 ٠ 2 11/5/2015 PW-COS-19 Dahlia Ave. Park (3621 S. Atlantic Ave., Daytona Beach Shores) PW-COS-20 International Speedway Boulevard Ramp Improvements 1/21/2020

^{*}New Projects are in bold

^{**}Completed Projects are in Italics - refer to back of binder for FY 19/20

MASTER CAPITAL PROJECT SCHEDULE SORTED BY PROJECT NUMBER (PID)

Legend						
Land Acquisition	Design/ Permitting	Bid & Construction	Activity Overlap	♦	Schedule Adjustment	Complete

			Construction Funding		FY 1	7/18			FY 1	8/19			Y 19/	' 20		ı	Y 20,	/21			FY 21/	22	T	FY	22/23	3
PID	Project Name	District	Approved by Council	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1 (Q2 C	(3 C	4 C	(1	Q <mark>2</mark> C	Q3 C	Q4 (λ1 (Q2 Q	(3 C	4 Q:	. Q2	Q3	Q4
PW-COS-21	Silver Beach Ave. Beach Ramp Improvements - Daytona Beach	2	2/18/2020																							
PW-COS-22	University Blvd. Beach Ramp Improvements - Daytona Beach	2	8/4/2020														♦	♦	♦							
* PW-COS-23	27th Avenue Beach Ramp Replacement - New Smyrna Beach	3	2/20/2018																							
** PW-DTT-06	Thornby Park Water Quality Improvement Project	5	8/21/2018																							
PW-DTT-07	Lake Beresford/Lakeside Drive Stormwater Improvement Project	1	6/4/2019																							
PW-DTT-08	Gabordy Canal at 10th Street	3	8/6/2019																							
PW-DTT-09	Ariel Canal Water Quality Improvement Project	3	10/1/2019															•				•	♦			
PW-ENG-5061	Tenth Street - Myrtle to US 1	3	5/7/2009			لِلا			L,	إا																
PW-ENG-5240	Howland Blvd - Providence Blvd to Elkcam Blvd	5	8/4/2016																							
PW-ENG-5351-01	Veteran's Memorial Bridge	2	5/7/2015																							
PW-ENG-5395	Orange Camp Rd - MLK Blvd to I-4	1	8/4/2016																		1	♦				
PW-ENG-5511-03	Spring to Spring Phase 3B - Rob Sullivan Park to Dirksen Dr/US 17-92	5	4/6/2017												Ţ				♦							
* PW-ENG-5779	Beresford Ave - Blue Lake Ave to Kepler Rd	1																								
PW-ENG-5797	Williamson Blvd - LPGA Blvd to Strickland Range Rd	4	3/6/2018												,	•	♦	♦	♦							
PW-MSC-01	Marine Science Center Renovation	2	9/18/2018																							
** PW-RB-01	Public Works Northeast Services Facility	4	10/30/2018																							
PW-SW-04	Citizens Convenience Improvement - Household Hazardous Waste Drop	3	10/1/2018														♦	♦					┸		<u> </u>	
* PW-SW-07	Tomoka Farms Road Landfill Class III Stormwater Improvements	3																			\perp	\bot	ᆚ	1		<u> </u>
* PW-SW-09	West Volusia Transfer Station Entrance Improvements	3	1/19/2021																			Щ		1	┷	┷
** PW-TE-09	Pioneer Trail & Enterprise Avenue in New Smyrna Beach - to mast arm	3	10/1/2018																	$ \bot $	\perp	\bot	ᆚ	1	┷	┷
PW-TE-10	Saxon Boulevard & Market Place in Orange City - to mast arm	1	10/1/2018							ļ			4		_	4				$ \bot $	\perp	\bot	ᆚ	1	┷	_
PW-TE-11	Williamson Boulevard & Bellevue Avenue Extension	2 & 4	10/1/2019										4		_	4				$ \bot $	\perp	\bot	ᆚ	1	┷	┷
PW-TE-12	Orange Camp Road & South Blue Lake Avenue	1	10/1/2019																			┵			\perp	<u> </u>
PW-TE-14	LPGA Boulevard & Center Street, Holly Hill	4	10/1/2019												•	\blacklozenge	*				•		┸		<u> </u>	
** PW-WRU-04	Indian Harbor Estates Sanitary Sewer Retrofit Design	3	8/20/2019																							
** PW-WRU-09	Glen Abbey Subdivision Reclaimed Water Main Extension	1	11/13/2018																┙		\perp	\perp	ᆚ	\perp	\perp	<u> </u>
PW-WRU-10	Southwest Service Area Wastewater Infrastructure Improvements	5	11/13/2018																				┸		\perp	
** PW-WRU-11	Fort Florida Rd Utility Improvements	5	12/10/2019																						\perp	
PW-WRU-12	Blue Spring Wetland Aquifer Recharge (Phase 1)	5	8/20/2019														♦						┸			
PW-WRU-13	Glen Abbey Water Treatment Plant Upgrades	5	11/11/2019														♦					┙	ᆚ	┸	L	<u> </u>

^{*}New Projects are in bold

^{**}Completed Projects are in *Italics* - refer to back of binder for FY 19/20

BS-CES-2

Project:

New Elections Warehouse

Scope:

New building on new site to include warehouse space, staff work areas, shipping/ loading area, improved security, safety, energy efficiency and related site improvements.

Acquisition:

```
Start: 1<sup>st</sup> Qtr. – FY 21/22
Finish: 4<sup>th</sup> Qtr. – FY 21/22
```

Design:

```
Start: 1<sup>st</sup> Qtr. – FY 22/23
Finish: 4<sup>th</sup> Qtr. – FY 22/23
```

Construction:

```
Start: 1<sup>st</sup> Qtr. – FY 23/24
Finish: 4<sup>th</sup> Qtr. – FY 23/24
```

Project Cost:

\$ 5,900,000

Funding Sources:

```
Elections Warehouse (367-930-4180)
$4,320,627 (fund balance after completion of Elections Office build out)
```

Council Actions:

1. 10-year capital improvement plan approved by council 3rd Qtr. FY 14/15

Status:

Investigating site locations with discussions involving the Supervisor of Elections and management.

Project Adjustment:

Schedules updated.

BS-CES-2 (Continued)



CS-PRC-01

Project:

Lemon Bluff Park

Scope:

The project scope includes restoration of the seawall and dockage, construction of a boat launch, floating canoe/kayak launch, fishing area, restrooms, pavilions (2), parking, and sidewalks.

Acquisition:

March 13, 2013 (ECHO Funds)

Design:

Start: 3rd Qtr. – FY 15/16 Finish: 2nd Qtr. – FY 19/20

Construction:

Start: 2nd Qtr. – FY 19/20 Finish: 2nd Qtr. – FY 20/21

Project Cost:

\$ 107,470 Design \$ 2,028,117 Construction \$ 2,135,587 Total

Funding Sources:

\$ 400,000 2016 Council ECHO grant award \$ 375,000 FIND Grants \$ 716,833 Impact Fee Fund 135 \$ 30,000 Impact Fee Fund 137 \$ 613,754 Funded from FBIP \$ 2,135,587 Total

Council Actions:

Purchase Approval
 Contract Task Assign – DMC
 ECHO Grant Approval
 FIND Grant
 Conceptual Drawing Approval
 FIND Grant
 Award Construction Contract
 Purchase Approval August 4, 2020
 December 20, 2012
 May 19, 2016
 September 30, 2017
 May 7, 2019
 June 16, 2020
 August 4, 2020

Status:


Met with public on May 13, 2017 Second public meeting was held on October 18, 2018 Boat Launch Facility plans 100% Parking area design complete


CS-PRC-01 (Continued)

Construction schedule updated based on construction contract dates

Project Adjustment:

Updated construction cost





CS-PRC-19

Project:

Marine Discovery Center Trail

Scope:

Project includes trail head, restroom, stormwater adjustments and paved trail

Acquisition:

Sublease in process with Marine Discovery Center

Start: 2nd Qtr. – FY 18/19 Finish: 4th Qtr. – FY 19/20

Design:

Start: 1st Qtr. – FY 18/19 Finish: 4th Qtr. – FY 19/20

Construction:

Start: 2nd Qtr. – FY 20/21 Finish: 1st Qtr. – FY 21/22

Project Cost:

\$1,100,000

Funding Sources:

\$1,100,000 ECHO appropriation, 328 Trails Capital Fund

Council Actions:

Approval of ECHO appropriation for design and construction
 Approval of Amendment #1 for engineering
 Approval of Amendment #3 for engineering
 December 10, 2019

Status:

Survey and legal description is completed

Design 100% complete

FDEP sublease is in process


Draft interlocal maintenance agreement has been provided to City of New Smyrna Beach and Marine Discovery Center

Waiting on FDEP Sublease approval – County staff working through process with FWC & FDEP Construction bidding process underway

Project Adjustment:

Status updated

CS-PRC-19 (Continued)



CS-VOT-07

Project:

Westside Votran Maintenance Facility

Scope:

This project encompasses concreting the existing westside Votran maintenance facility grounds (specifically the maintenance yard and storage area for the vehicles).

Acquisition:

N/A

Design:

Start: 1st Qtr. – FY 18/19 Finish: 3rd Qtr. – FY 19/20

Construction:

Start: 1st Qtr. – FY 20/21 Finish: 2nd Qtr. – FY 20/21

Project Cost:

\$ 796,452

Funding Sources:

\$ 796,452 FTA and FDOT Grants

Council Actions:

Budget approval
 Construction Bid award
 August 25, 2020

Status:

Project began on October 12, 2020. Project is underway and expected to be completed in February 2021. Some delays were experienced due to heavy rains.

Project Adjustment:

New project

FY 20/21 Q2 Update New Project

CS-VOT-07 (Continued)



FY 20/21 Q2 Update New Project

DAB - AF/PAV-01-B

Project:

DAB/Airside - Taxiway November Rehabilitation; Bid Schedules **D** and **E**

Scope:

Rehabilitation of taxiway pavement and shoulders; modification of taxiway geometries to remedy identified runway incursion locations; new LED edge lighting and lighting controls; storm-water repairs with replacement of existing subgrade drainage infrastructures.

Acquisition:

N/A

Design:

Start: 1st Qtr. – FY 16/17 Finish: 3rd Qtr. – FY 16/17

Construction:

Phase III - Bid Schedule D Start: 3rd Qtr. - FY 17/18 Finish: 2nd Qtr. - FY 20/21

Phase IV - Bid Schedule E Start: 3rd Qtr. - FY 17/18 Finish: 2nd Qtr. - FY 20/21

Bid Schedule D – 110 days Bid Schedule E – 90 days

Project Cost:

\$ 2,051,556 Total Design (Schedules, B, C, D, and E) \$ 37,840,813 Total Construction (Schedules B, C, D, and E) \$ 39,892,369 Total

Funding Sources:

Total Design (Schedules B, C, D and E - \$2,051,556)

\$ 1	1,846,398	FAA AIP Grant funding	AIP 074
\$	94,633	FDOT Grant funding	FM 431539
_			

\$ 110,525 Local funding

Construction (Schedule D only - \$9,163,485, - FY 19/20)

\$ 8	3,151,386	FAA AIP Grant Funding	AIP # 078
\$	452,855	FDOT Grant Funding	FM431539-04

\$ 559,244 Local Funding FY17/18

Construction (Schedule E only - \$8,287,284 - FY 20/21)

\$ 7,438,930 FAA AIP Grant Funding AIP # 080

DAB – AF/PAV-01-B (Continued)

\$ 413,274	FDOT Grant Funding	FM431539-05
\$ 435,080	Local Funding (FY 18/19)	

Council Actions:


1. TA for Design package Bid Schedules (D&E) approval	April 3, 2018
2. Grant Acceptance & approval of local match (D&E)	June 5, 2018
3. Council approval of contract to P&S Paving (Bid Sched D Only)	December 18, 2018
4. Council approval of RS&H CA/RPR Svcs. (Bid Schedule D)	August 6, 2019
5. Council approval of AVCON Post Design Svcs. (Bid Schedule D)	August 6, 2019
6. Council approved P&S Paving Change Order price increase (Bid Sched D)	January 21, 2020
7. Council approved P&S Paving Contract Amendment (Bid Schedule E)	January 21, 2020
8. Council approval of RS&H CA/RPR Svcs. (Bid Schedule E)	July 21, 2020
9. Council approval of AVCON Post Design Svcs. (Bid Schedule E)	July 21, 2020

Status:

Punch list items are being completed Bid Schedule D will be completed late 2nd quarter FY 20-21 Punch list items are being completed. Bid Schedule E will be completed late 2nd quarter FY 20-21

Project Adjustment:

Changes reflected in status update.



DAB-TER-03

Project:

DAB/Terminal - Parking Lot Improvements

Scope:

Milling and overlay of parking areas and vehicular circulation pavements; LED lighting fixtures with automatic controls; Way-finding directional signage and ticketing canopy structures.

Acquisition:

N/A

Design:

Start: 3^{rd} Qtr. - FY 17/18 Finish: 3^{rd} Qtr. - FY 19/20

Construction:

Start: 3rd Qtr. – FY 19/20 Finish: 1st Qtr. – FY 21/22

Project Cost:

\$	9,880	Sign Inspection
\$	166,284	Design
\$	526,948	Design Changes, Bidding, CA and RPR Services
\$ 6	5,906,888	Construction (Est.) (Cost represents Four (4) separate projects)
\$ 7	7,610,000	Total

Funding Sources: \$ 870,550 Customer Facility Charge Revenue

\$ 670,330	Custoffier Facility C	marge Revenue
\$ 1,525,000	FDOT Grant	FM# 436051
\$ 1,525,000	Local Funding	
\$ 1,844,725	FDOT Additional G	rant Request (FY 19/20)
\$ 1,844,725	Local Additional Re	equest Funding (FY 19/20)
\$ 7,610,000	Total	

Council Actions:

1. Grant acceptance and approval of local match	March 17, 2014
2. A/E Design Services task authorization (TA)	July 17, 2014
3. Request for additional funding approved	November 6, 2014
4. Request for additional funding approved	June 4, 2015
5. Request for additional funding approved	December 17, 2015
6. A/E Selection for Design Services	August 21, 2018
7. A/E Design Services Task Authorization	July 16, 2019
8. Request to apply and accept for additional grant funding	
and additional budget authority approved	March 3, 2020
9. Council approval of contract to P&S paving	November 10, 2020

DAB-TER-03 (Continued)


Status:

County Council approved P&S Paving. Notice to Proceed was issued on January 4, 2021.

Project Adjustment:

Changes reflected in status update

DAB-TER-03 (Continued)



DAB-TER-07

Project:

DAB/Terminal – Terminal Renovations

Scope:

Renovations to Terminal to improve and enhance both the passenger and airline experience as well as to increase air service development efforts.

Acquisition:

N/A

Design:

Start: 1st Qtr. – FY 15/16 Finish: 2nd Qtr. – FY 18/19

Construction:

Start: 3rd Qtr. – FY 18/19 Finish: 2nd Qtr. – FY 20/21

Project Cost:

\$ 932,039	Design
\$ 13,435,740	Construction
\$ 37,551	Permit Fee (State Mandated)
\$ 14,405,330	Total

Funding Sources:

\$ 12,000,000	Commercial Loan (FDOT Grant to refund partial amount of loan)
\$ 2,040,358	Enterprise Operating Fund Reserves
\$ 364,972	Customer Facility Charge
\$ 14.405.330	Total

Council Actions:

1. Approval of Design Agent (Architect of Record)	July 21, 2016
2. Contract Award for CM/GC	November 17, 2016
3. Award contract for CM/GC, Part A	March 16, 2017
4. Approval of Design Task Assignment	December 7, 2017
5. Award contract for CM/GC, Part B	April 16, 2019
6. Request to apply and accept for additional	March 3, 2020
grant funding	

Status:


Project was impacted by material delays from two manufactures due to the COVID-19 pandemic.

Project Adjustment:

Construction finish changed

DAB-TER-07 (Continued)





FIN-IT-01

Project:

Countywide - 800 MHz Radio System Backbone and Radios

Scope:

Planning, design, and implementation of modern P25 Phase II 800 MHz public safety radio system. The existing 800 MHz radio system, which includes the microwave system, was implemented in 1993. The equipment and technology has reached end-of-life and will be upgraded/replaced as part of this project. The system supports over 9,000 radios used countywide by county and city agencies. In Phase I, a radio system consultant will assist the county in assessing existing assets, evaluating microwave and radio system technology, performing high level needs assessments, and providing financial and technical options analysis. In Phase II, the consultant will assist with radio system design and specifications, procurement, and implementation.

Acquisition:

800 MHz Public Safety Radio System was implemented in 1993

Design:

```
Phase I – Radio System Modernization Assessment and Planning
```

Start: 1st Qtr. – FY 16/17 Finish: 3rd Qtr. – FY 17/18

Phase II – Radio System Modernization Design and Procurement

Start: 3rd Qtr. – FY 17/18 Finish: 3rd Qtr. – FY 20/21

Construction:

Phase II

Start: 3rd Qtr. – FY 20/21 (Begin implementation)

Finish: 3rd Qtr. – FY 22/23

Project Cost:

\$ 21,655,432 (estimated)	County of Volusia
\$ 7,000,000 (estimated)	City Budgets
\$ 28,655,432 (estimated)	Total

Funding Sources:

```
$ 14,725,690 305-930-4605 800 MHz Capital Backbone Replacement
$ 6,929,742 305-930-4606 800 MHz Capital Radio Replacement
$ 7,000,000 City Budgets
$ 28,655,432 Total
```

FIN-IT-01 (Continued)

Council Actions:

Mini-Budget Workshop
 Radio System Consultant Award
 Approval of Direction to Issue RFP
 Approval of Co-location Agreement
 September 17, 2019

with Flagler County

5. Selection of Vendor

June 16, 2020

Status:

Phase I - Complete

Phase II

Update 12/2018: Direction changed to combine microwave and radio system procurement into one RFP solicitation; requirement for two new towers added into the radio system backbone design and work effort; separated procurement process timeline from implementation schedule for tracking clarity.

Completed Milestones

RFP development and evaluation of proposals; selection of vendor (Ci/L3Harris)

Tower sharing cooperative agreement with Flagler County

RFP development for structural analysis vendors

Soil analysis and FAA studies for new Lake Harney tower site

Antenna/microwave design

Boundary/environmental survey for Lake Harney site

In Progress

Structural analysis on 13 towers.

Currently preparing application to the PLDRC for a special exception for the Lake Harney site.

Site design for the Lake Harney site.

Developing wetland mitigation plan for the St. John's Water Management District.

Lease agreement with the landowner of the Lake Harney site.

Contract negotiations with Communications International.

Co-location agreement with Flagler County for the Cody's Corner site.

Project Adjustment:

Updated project timeline, council actions, and status

OC-318-07

Project:

Ocean Center – Retrofit Arena/Exhibit Hall Lighting to LED

Scope:

Upgrade arena lighting system to LED fixtures with matching control system.

Acquisition:

N/A

Design:

Start: 4th Qtr. – FY 17/18 Finish: 1st Qtr. – FY 19/20

Construction:

Start: 1st Qtr. – FY 20/21 Finish: 2nd Qtr. – FY 21/22

Project Cost:

\$ 160,300	Design
\$ 1,242,300	Construction
\$ 1,402,600	Total

Funding Sources:

\$ 1,402,600 318 Ocean Center Capital Fund

Council Actions:

Approved by County Council FY 17/18 Budget
 Design vendor selected September 4, 2018
 Design contract awarded February 19, 2019

Status:

Pre bid meeting 12/17/20 Bid closed 01/07/21 with lowest bidder above project budget total Project to be re-bid

Project Adjustment:

Project status updated.

OC-318-12

Project:

Ocean Center – Replace Arena Roof

Scope:

Replace 140,000 square foot of single ply roofing on arena, ballroom, and mezzanine level meeting rooms.

Acquisition:

N/A

Design:

Start: 3rd Qtr. – FY 17/18 Finish: 1st Qtr. – FY 19/20

Construction:

Start: 1st Qtr. - FY 20/21 Finish: 4th Qtr. - FY 20/21

Project Cost:

\$ 103,605 Design \$ 1,895,625 Construction \$ 1,999,230 Total

Funding Sources:

\$ 1,999,230 318 Ocean Center Capital Fund

Council Actions:

TA for Design approved
 Construction contract awarded to Heartland Construction
 April 17, 2018
 August 25, 2020

Status:

Pre construction meeting held on 10/8/20.

Notice to proceed issued on 11/25/20.

Project damage assessment meeting 01/14/21, change order in process.

Change order slated for 3/2/21 County Council meeting.

Project Adjustment:

Construction start date, project cost and status updated.

OC-318-13

Project:

Ocean Center – Sound System Replacement

Scope:

Replacement of sound amplification and control system at Ocean Center.

Acquisition:

N/A

Design:

Start: 2nd Qtr. – FY 17/18 Finish: 1st Qtr. – FY 19/20

Construction:

Start: 1st Qtr. – FY 20/21 Finish: 4th Qtr. – FY 20/21

Project Cost:

\$ 68,501 Design <u>\$ 1,074,995 Construction</u> \$ 1,143,496 Total

Funding Sources:

\$ 1,143,496 318 Ocean Center Capital Fund

Council Actions:

TA for Design approved
 Construction contract awarded to Pro Sound Inc.
 February 20, 2018
 July 21, 2020

Status:

Mandatory Pre Bid held on 1/27/20 & 02/03/20 Bid opened 04/23/20 Notice to proceed issued on 12/07/20

Project Adjustment:

New project

FY 20/21 Q2 Update New Project

OC-475-02

Project:

Parking Garage - Lighting

Scope:

Replace existing lighting throughout the parking garage with LED lighting with motion sensors.

Acquisition:

N/A

Design:

Start: 4th Qtr. – FY 17/18 Finish: 1st Qtr. – FY 19/20

Construction:

Start: 2nd Qtr. – FY 20/21 Finish: 4th Qtr. – FY 21/22

Project Cost:

\$ 16,000	Design
\$ 200,000	Construction
\$ 216,000	Total

Funding Sources:

\$ 216,000 475 Parking Garage Fund

Council Actions:

Approved by County Council FY 17/18 Budget
 Design vendor selected September 4, 2018
 Design contract awarded February 19, 2019

Status:

Pre bid meeting 12/17/20 Bid closed 01/07/21 with lowest bidder above project budget total.

Project Adjustment:

Status updated

OC-475-04

Project:

Parking Garage – Deck & Drainage Restoration

Scope:

Replace sealant in all concrete joints throughout the parking garage. Repair sheer point connections between pre-cast concrete panels. Install carbon fiber biscuits to add additional sheer point connections.

Acquisition:

N/A

Design:

Phase 1

Start: 2nd Qtr. – FY 18/19 Finish: 1st Qtr. – FY 19/20

Phase 2 & 3

Start: 2nd Qtr. – FY 20/21 Finish: 4th Qtr. – FY 20/21

Construction:

Phase 1

Start: 2nd Qtr. – FY 19/20 Finish: 3nd Qtr. – FY 20/21

Phase 2 & 3

Start: 4th Qtr. – FY 20/21 Finish: 2nd Qtr. – FY 21/22

Project Cost:

\$ 74,265 Design \$ 314,306 Phase 1 Construction (Deck 2 - contract price) \$ 350,000 Phase 2 Estimate (Deck 6) \$ 493,790 Phase 3 Estimate (Decks 3-5) \$ 1,232,361 Project Total

Funding Sources:

475 Parking Garage Fund

Council Actions:

Council approval
 Task Assignment for design approved by council
 Phase 1 construction contract awarded to Tadeos Engineering
 July 21, 2020

OC-475-04 (Continued)

Status:

Notice to proceed issued December, 1, 2020. Level 2 deck

Project Adjustment:

Status updated.







PP-DOC-06

Project:

Volusia County Branch Jail Potable Water Pipe Replacement – 1300 Red John Drive, Daytona Beach

Scope:

Multi-phase replacement of existing underground potable water pipes with overhead pipe system. The phased replacement will coincide with roof project.

Acquisition:

N/A

Design:

Cells 5 & 6:

Start: 2nd Qtr. – FY 15/16 Finish: 3rd Qtr. – FY 19/20

Remaining Cells:

Start: 1st Qtr. – FY 20/21 Finish: 2nd Qtr. – FY 20/21

Construction:

Cells 5 & 6:

Start: 3rd Qtr. – FY 20/21 Finish: 1st Qtr. – FY 21/22

Phase 2:

Start: 1st Qtr. – FY 21/22 Finish: 3rd Qtr. – FY 21/22

Remaining phases construction schedules to be determined.

Project Cost:

\$ 33,800 Engineering/Design \$ 1,566,200 Construction (Estimated) \$ 1,600,000 Total

Funding Sources:

\$1,600,000 General Fund

Council Actions:

1. Council Approved October 1, 2019

Status:

Project deferred until FY 17/18 due to roof replacement project. Design for cells 5 & 6 of the ten housing cells completed. RFP for construction is out to bid in 1st quarter FY 20/21.

PP-DOC-06 (Continued)

Design for remaining housing cells initiated 1st quarter FY 20/21.

Project Adjustment:

Design and construction schedule updated.

PP-DOC-09

Project:

Volusia County Branch Jail/Corrections Facility Security and Surveillance System Upgrade -1300 Red John Drive and 1354 Indian Lake Road, Daytona Beach

Scope:

Corrections Security and Securities System Upgrade. Multi-year, multi-phase project to modernize the aging security systems (i.e. program logical control system, camera, intercoms, etc.) to provide enhanced security for inmates and staff. Both facilities are in need of modern integrated systems to expand viewing coverage; provide clearer audio and alerts, electronic access and logging, and centralized/decentralized control of units; and replace end of life equipment. Request for funding related to the security modernization projects will be determined once security design and engineering studies are completed.

Acquisition:

The Volusia County Branch Jail (VCBJ) was built in 1986 The County Correctional Facility was built in 1977

Design:

Start: 2nd Qtr. – FY 18/19 Finish: 2nd Qtr. – FY 20/21

Construction:

Start: TBD Finish: TBD

Project Cost:

\$ 65,000 Assessment \$ 398,100 Design & Engineering Cost \$ 8,769,769 Construction Cost (Estimated) \$ 9,232,869 Total

Funding Sources:

001-520-2400-6520 General Fund (multi-year)

Council Actions:

1. Approval of Assessment FY 18/19 Budget 2. Award of contract for security design/engineering services September 4, 2018 3. County Council approved Task Assignment #1 February 19, 2019

Status:

RSQ for design/engineering consultant completed and awarded October 2018. Consultant has begun work on the assessment of design/engineering for Phase I. Assessment will be completed in 4th Qtr. FY18/19.

Design and engineering phase to begin October 1, 2019. Delayed.

Task Assignment approved by County on April 21, 2020.

Design is underway.

PP-DOC-09 (Continued)

Project Adjustment:

Design schedule updated.

PP-DOC-10

Project:

Volusia County Branch Jail/Correction Facility Operations System Upgrade -1300 Red John Drive and 1354 Indian Lake Road, Daytona Beach

Scope:

Upgrade of three major critical Corrections applications used to provide management of jail operations and to provide inmates services. These systems have surpassed their operational life expectancy and the vendors are no longer evolving the systems to meet current requirements for inmate and public services, security, cost efficiencies, and interoperability. Systems being upgraded include Video Visitation, Inmate Telephone, and Jail Management.

Acquisition:

Video Visitation System – 2008 Jail Management System - 2009 Inmate Phone System – 2011

Design:

N/A

Construction:

Video Visitation System
Start: 4th Qtr. – FY 18/19
Finish: 2nd Qtr. – FY 19/20

Inmate Phone System
Start: 4th Qtr. – FY 18/19
Finish: 4th Qtr. – FY 18/19

Jail Management System Start: 1st Qtr. – FY 19/20 Finish: 1st Qtr. – FY 20/21

Project Cost:

\$ 1,098,000 Jail Management System

The Inmate Phone and Video Visitation is funded by contractor and repaid with revenue generated by the system. There is no upfront county cost.

Funding Sources:

\$ 1,098,000 Jail Management System 309 Capital Fund

Council Actions:

- 1. Approval of FY 17/18 Budget
- 2. Award of contracts for Video Visitation/Inmate Phone System July 2, 2019
- 3. Approval of FY 18/19 Budget 4th Qtr. FY 17/18

FY 20/21 Q2 Update Project Complete

PP-DOC-10 (Continued)

4. Award of contract for Jail Management System

3rd Qtr. FY 18/19 October 1, 2019

5. Approval of Jail Management System final contract

Status:

Implementation of Video Visitation and Inmate Phone System was completed in August 2019. The Jail Management System training completed in January 2021. System implementation completed in February 2021.

Project Adjustment:

Project complete



FY 20/21 Q2 Update Project Complete

PP-FR-02

Project:

Fire Station 18 – Ormond Beach Renovation; 500 Rodeo Road (Station will be renamed Fire Station 47)

Scope:

Relocation of Fire Station 18 to a more efficient location in Fire Impact Fee Zone 4

Acquisition:

```
Start: 1<sup>st</sup> Qtr. – FY 20/21
Finish: 3<sup>rd</sup> Qtr. – FY 20/21
```

Design:

```
Start: 1<sup>st</sup> Qtr. – FY 20/21
Finish: 4<sup>th</sup> Qtr. – FY 20/21
```

Construction:

```
Start: 1<sup>st</sup> Qtr. – FY 21/22
Finish: 4<sup>th</sup> Qtr. – FY 21/22
```

Project Cost:

\$ 267,000	Land
\$ 450,175	Design
\$ 717,105	Total

Funding Sources:

\$ 341,355	Fire Impact Fee Zone IV
\$ 375,750	Fire Rescue Fund
\$ 717,105	Total

Council Actions:

1. Adopted budget approved by council	September 18, 2018
2. Council approved TA with Schenkel & Shultz	January 19, 2021

Status:

Fire Rescue has completed the review of the fire model and presented to Council on March 19, 2019. Land purchase and construction of a new fire station was the recommendation given to fire rescue. Design process has started. Construction estimate pending.

Project Adjustment:

New Project

PP-FR-02 (Continued)



PP-FR-03

Project:

Fire Station 22 Renovation – 213 N. US Highway 1, Oak Hill

Scope:

Expansion and renovation to update the interior of the fire station to comply with current standards for gender privacy and building codes.

Acquisition:

Existing County Property

Design:

Start: 3rd Qtr. – FY 17/18 Finish: 3rd Qtr. – FY 18/19

Construction:

Start: 3rd Qtr. – FY 20/21 Finish: 2nd Qtr. – FY 21/22

Project Cost:

\$ 99,970	Design
\$ 600,030	Construction
\$ 700,000	Total

Funding Sources:

g٤	ources:	
\$	90,000	Fire Impact Fee Zone II
\$	610,000	Fire Rescue Fund
\$	700,000	Total

Council Actions:

Adopted budget approved
 Architectural and engineering services approved
 October 16, 2018

Status:

The conceptual design task, project needs and statement of probable construction costs were initiated in 3rd quarter of FY 17-18. Building design completed in FY 18/19 undergoing update to meet current building code requirements. Building construction expected to begin 3rd quarter FY 20-21.

Project Adjustment:

New Project

PP-FR-03 (Continued)



PP-ME-1

Project:

Medical Examiner Facility – Location to be determined

Scope:

Upgrade existing or construct new facility to provide adequate morgue, autopsy and laboratory space. The medical examiner staff spaces will be appropriately upgraded and new customer spaces provided.

Acquisition:

Existing County Indian Lake Property

Design:

Start: 3rd Qtr. – FY 19/20 Finish: 3rd Qtr. – FY 21/22

Construction:

TBD

Project Cost:

\$ 1,443,000 Design and Engineering

\$ 11,557,000 Construction

\$ 13,000,000 Total

Funding Sources:

\$ 7,316,935 General Fund (373-930-1310)

Council Actions:

1. CMGC Part A services June 2, 2020

Contract Executed

2. Architectural/engineering services April 7, 2020

Task Assignment #1 Executed

3. Site Location Approval4. Architectural/engineering servicesFebruary 2, 2021February 2, 2021

Task Assignment #2 Executed

Status:

Kickoff for master planning and programming conducted 3rd quarter FY 19/20 Land survey complete


Schenkel Shultz Architects with Wharton Smith Site selection report completed 4th quarter FY 19/20. Report presented to County Council on February 2, 2021.

Geotechnical engineering complete

Project Adjustment:

Updated schedule, funding, Council Actions and project status

PP-ME-1 (Continued)



Project:

Sun & Surf Park – 726 N. Atlantic Ave., Daytona Beach

Scope:

70 parking spaces, including 5 ADA parking spaces, an ADA beach access ramp, showers, bike racks, and a 15' wide stamped concrete beachfront boardwalk, landscaping.

Acquisition:

July 2015

December 2015 - County Occupancy

Design:

Start: 2nd Qtr. – FY 15/16 Finish: 4th Qtr. – FY 19/20

Construction:

Start: 3rd Qtr. – FY 20/21 Finish: 1st Qtr. – FY 21/22

Project Cost:

\$ 400,000 Demolition \$ 42,301 Design

\$ 625,000 Construction (estimated)

\$1,067,301 Total

Funding Sources:

\$ 767,301 Beach Capital \$ 300,000 Resolution 2018-18

\$1,067,301 Total

Council Actions:

Purchase Approval
 Const. Funding Approved
 Demo Contract Awarded
 May 7, 2015
 October 1, 2016
 November 17, 2016

Status:

Demolition completed February 2017
Underground storage tank removed April 2017
Site survey updated for CCCL May 2017
UST remediation Task Assignment-2 approved August 2017
Florida DEP – CCCL permit submitted March 2018
FDEP Stormwater Permit Received November 2018
FDOT Driveway Permit Received March 2019

Local Government Authority Letter Received

from City of Daytona Beach June 2019

PW-COS-06 (Continued)

CCCL Permit Received August 2019

Uniform Development Review Pre-Application Meeting


with City of Daytona Beach February 2020

Uniform Development Review Application Submitted

to City of Daytona Beach
Response to City of Daytona Beach Comments
October 2020
City of Daytona Beach approves Site Plan
January 2021

Project Adjustment:

Construction delayed for City of Daytona Beach development plan approval and pending decision by County to permit construction through City of Daytona Beach or internally permit.



Project:

Boylston Beach Ramp Public Access Improvements

Scope:

Ramp resurfacing, redesigned ramp gates, pedestrian improvements, hardscaping and landscaping improvements, beach shower, restroom building replacement

Acquisition:

N/A

Design:

Start: 2^{nd} Qtr. – FY 17/18 Finish: 4^{th} Qtr. – FY 19/20

Construction:

Start: 2nd Qtr. – FY 20/21 Finish: 4th Qtr. – FY 20/21

Project Cost:

\$ 70,000	Design
\$ 715,500	Construction
\$ 785,500	Total

Funding Sources:

\$ 785,500 Beach Capital

Council Actions:

1. Task Assignment Approved June 2018

Status:

Conceptual design phase

Design Task Initiated

30% Plans Completed

60% Plans Completed

FDEP CCCL Permit application submitted

Plans Completed

CCCL Permit Received

Army Corps Permit Received

September 2020


September 2020

September 2020

Project Adjustment:

New Project

PW-COS-13 (Continued)



Project:

Plaza Beach Ramp Public Access Improvements

Scope:

Design, permitting and construction of improvements to the Plaza Blvd. Beach Ramp. Improvements include permanently closing off the ramp with a seawall to eliminate damage to the ROW during storm events, parking, ADA parking, seating, shade structures, an ADA ramp to the beach, a shower tower, stormwater management and landscaping. Construction will require two phases to comply with FEMA grant funding.

Acquisition:

N/A

Design:

Start: 2^{nd} Qtr. – FY 17/18 Finish: 3^{rd} Qtr. – FY 19/20

Construction:

Start: 1st Qtr. – FY 20/21 Finish: 4th Qtr. – FY 20/21

Project Cost:

\$ 60,000 Design <u>\$ 566,648 Construction</u> \$ 626,648 Total

Funding Sources:

\$ 411,648 Beach Capital \$ 215,000 FEMA Hazard Mitigation Grant \$ 626,648 Total

Council Actions:

Task Assignment Awarded
 Council approval of site plan
 Council approval of Phase 1 construction

December 2020

Status:

Conceptual design phase

Design Task Initiated April 2018

Survey and Geotech Completed May 2018

Conceptual Design Complete June 2018

30% Plans Completed August 2018

60% Plans Completed March 2019


FDEP CCCL Permit Submitted April 2019

PW-COS-14 (Continued)

FEMA approves grant funding
90% Plans Completed
May 2019
FDEP CCCL Permit Received
March 2020
Plans Completed
June 2020
Army Corps Permit Received
Bidding
October 2020
Construction Notice to Proceed
May 2019
September 2020
January 2021

Project Adjustment:

Updated council actions and status to include NTP, received bids higher than estimate



Project:

16th Avenue Off-Beach Parking & Beach Access

Scope:

Design, permitting and construction of a small paved off-beach parking area with ADA parking spaces and an ADA compliant beach access structure within the county owned ROW at the east end of 16th Ave. in New Smyrna Beach. Other amenities include a shower and a bike rack.

Design:

Start: 1st Qtr. – FY 18/19 Finish: 4th Qtr. – FY 19/20

Construction:

Start: TBD Finish: TBD

Project Cost:

\$ 168,643 Design \$ 500,000 Construction \$ 668,643 Total

Funding Sources:

\$ 668,643 Beach Capital

Council Actions:

Approval of TA for parking lot design
 Approval of paved parking
 June 2019

Status:

Design task assignment issued
Topographic survey completed
Conceptual design completed
Alternatives for cost comparison
Pre-Application Meeting f/ FDEP

October 2018
November 2018
February 2019
April 2019
July 2019

30% Plans Completed

FDEP CCCL Permit Submitted

FDEP Stormwater Permit Submitted

FDEP Stormwater Permit Submitted

FDEP Stormwater Permit Received

FDEP Stormwater Permit Received

Petition for Administrative Hearing Received

Plans Completed

September 2019

Movember 2019

January 2020

March 2020

April 2020

September 2020


Plans Completed September 2020 FDEP CCCL Permit Received September 2020

Construction pending administrative hearing outcome

PW-COS-17 (Continued)

Project Adjustment:

Updated project status and construction schedule.



Project:

Edwin W. Peck, Sr. Park (3167 S. Atlantic Ave., Daytona Beach Shores)

Scope:

Design, permitting and construction of a beachfront park with 102 parking spaces including 6 ADA compliant parking stalls. Other amenities include a restroom, playground equipment, fitness stations, showers, bike racks, grills and an ADA dune walkover.

Design:

Start: 1st Qtr. – FY 15/16 Finish: 4th Qtr. – FY 19/20

Construction:

Start: 1st Qtr. – FY 20/21 Finish: 1st Qtr. – FY 21/22

Project Cost:

\$ 181,100 Design <u>\$ 1,800,951 Construction</u> \$ 1,982,051 Total

Funding Sources:

\$ 1,982,051 Beach Capital

Council Actions:


Approval of TA for design
 Agreement reached between DBS and County
 Naming of Edwin W. Peck, Sr. Park
 Approval of construction contract
 November 2015
 August 2018
 December 2018
 December 2020

Status:

November 2015 Design task assignment issued Amendment to design TA December 2018 Topographic survey completed January 2019 Geotechnical testing completed April 2019 30% plans completed April 2019 60% plans completed June 2019 CCCL Permit Application Submitted August 2019 100% plans completed October 2019 FDEP Stormwater Permit Received December 2019 3rd Party Plan review complete May 2020 **CCCL Permit Received** June 2020 CCCL Armoring Permit Received September 2020 Bidding September 2020 Construction NTP February 2021

PW-COS-18 (Continued)

Project Adjustment:Updated council actions and status to include NTP.



Project:

Dahlia Ave. Park (3621 S. Atlantic Ave., Daytona Beach Shores)

Scope:

Design, permitting and construction of a beachfront park with 61 parking spaces including 3 ADA compliant parking stalls. Other amenities include a restroom, playground equipment, picnic pavilions, showers, bike racks, grills and an ADA dune walkover. Construction will include demo of existing structures.

Design:

Start: 1st Qtr. – FY 15/16 Finish: 4th Qtr. – FY 19/20

Construction:

Start: 1st Qtr. – FY 20/21 Finish: 1st Qtr. – FY 21/22

Project Cost:

\$ 138,600 Design \$ 1,062,562 Construction \$ 1,201,162 Total

Funding Sources:

\$ 1,201,162 Beach Capital

Council Actions:

Approval of TA for design
 Agreement reached between DBS and County
 Approval of construction contract
 Approval of Construction Contract


Status:

Design task assignment issued November 2015 Amendment 1 to design TA February 2016 Amendment 2 to design TA December 2018 Topographic survey completed January 2019 Geotechnical testing completed April 2019 30% plans completed April 2019 60% plans completed June 2019 CCCL Permit Application Submitted August 2019 100% Plans completed October 2019 FDEP Stormwater permit received December 2019 3rd Party Plan Review Complete May 2020 **CCCL Permit Received** June 2020 CCCL Armoring Permit Received September 2020 Bidding September 2020 Construction Notice to Proceed January 2021

PW-COS-19 (Continued)

Project Adjustment:

Updated council actions and status to include NTP.



Project:

International Speedway Boulevard Ramp Improvements – Daytona Beach

Scope:

Design and permitting of upgrades to the ISB beach ramp including; new hardscape, lighting, landscaping, utilities and replacement of the existing restroom.

Design:

Start: 2nd Qtr. – FY 19/20 Finish: 3rd Qtr. – FY 21/22

Construction:

Start: TBD Finish: TBD

Project Cost:

\$ 229,540 Design

Funding Sources:

\$ 229,540 Beach Capital

Council Actions:


1. Approval of TA for Design January 21, 2020

Status:

Project Kick-Off Meeting February 2020
Conceptual Plan Complete March 2020
Rendering and Perspective Completed September 2020
Roundabout Eliminated December 2020

Project Adjustment:

Updated status and project cost.



Preliminary Conceptual

Project:

Silver Beach Ave. Beach Ramp Improvements – Daytona Beach

Scope:

Design and permitting of upgrades to the Silver Beach Ave. Beach Ramp including; new hardscape, landscaping, utilities and replacement of the existing restroom.

Design:

Start: 2nd Qtr. – FY 19/20 Finish: 1st Qtr. – FY 20/21

Construction:

Start: TBD Finish: TBD

Project Cost:

\$ 142,085	Design
\$ 650,000	Construction
\$ 792 085	Total

Funding Sources:

\$ 792,085 Beach Capital

Council Actions:


1. Approval of TA for Design February 18, 2020

Status:

NTP Issued March 2020
Conceptual Plan Complete April 2020
Rendering and Perspective Completed September 2020

Project Adjustment:

N/A



Project:

University Blvd. Beach Ramp Improvements – Daytona Beach

Scope:

Design and permitting of upgrades to the University Blvd. Beach Ramp including; new hardscape, landscaping, utilities and addition of a family style restroom. Protogroup to fund or construct new restroom.

Design:

```
Start: 4<sup>th</sup> Qtr. – FY 19/20
Finish: 4<sup>th</sup> Qtr. – FY 20/21
```

Construction:

Start: 1st Qtr. – FY 21/22 Finish: 4th Qtr. – FY 21/22

Project Cost:

\$ 116,000	Design
\$ 690,000	Construction
\$ 806,000	Total

Funding Sources:

\$ 516,000	Beach Capital
\$ 290,000	Protogroup Escrow Agreement
\$ 806,000	Total

Council Actions:

1. Approval of TA for Design August 4, 2020

Status:

NTP Issued August 2020
Conceptual Plan December 2020

Project Adjustment:

Updated status.

Project:

27th Ave. Beach Ramp Replacement – New Smyrna Beach

Scope:

Design, permitting and construction of the vehicular beach access ramp located at the east end of the 27th Ave. right-of-way in New Smyrna Beach. The existing structure has exceeded its life expectancy and beach erosion at the eastern terminus of the structure often creates a drop-off rendering the ramp unusable to vehicles.

Design:

Start: 2nd Qtr. – FY 17/18 Finish: 3rd Qtr. – FY 18/19

Construction:

Start: 1st Qtr. – FY 21/22 Finish: 2nd Qtr. – FY 21/22

Project Cost:

\$ 114,576 Design \$ 652,516 Construction \$ 767,092 Total

Funding Sources:

\$ 767,092 Beach Capital

Council Actions:

Approval of TA for Design
 Approval of Construction Contract
 February 20, 2018
 February 2, 2021

Status:

Design TA Issued

Survey & Geotechnical Work

30% Plans Completed

FDEP CCCL Permit Application Submitted

FDEP CCCL Permit Received

60% Plans Completed

Plans Completed

Plans Completed

February 2018

April 2018

July 2018

December 2018

January 2019

April 2019

Bidding October thru December 2020


Council Approval of Construction Contract February 2021
Pre-Construction Meeting February 2021
Long Lead NTP March 2021

Construction postponed until Fall 2021 due to availability of sheet pilings and sea turtle nesting season.

Project Adjustment:

New project sheet.

PW-COS-23 (Continued)



PW-DTT-6

Project:

Thornby Park Water Quality Improvement Project

Scope:

The Thornby Park Water Quality Improvement Project includes the evaluation of the stormwater outfall near Thornby Park in Deltona to design an upflow nutrient filtration system as well as a nutrient separating baffle box for the treatment of the stormwater prior to discharge into Lake Monroe (St. Johns River). The proposed stormwater treatment system will provide sediment and nutrient removal that enhances water quality discharging to Middle St. Johns River, an impaired water body.

Acquisition:

N/A

Design:

Start: 4th Qtr. – FY 17/18 Finish: 2nd Qtr. – FY 19/20

Construction:

Start: 4th Qtr. – FY 19/20 Finish: 1st Qtr. – FY 20/21

Project Cost:

\$ 109,375	Design and Permitting
\$ 29,800	Post-Design
\$ 359,107	Construction
\$ 498.282	Total

Funding Sources:

\$ 181,303	Stormwater Utility
\$ 75,000	SJRWMD grant
\$ 241,979	FDEP grant
\$ 498,282	Total

Council Actions:

lask assignment for design and permitting	August 21, 2018
2. Cost-share agreement with SJRWMD	August 6, 2019
3. Cost-share agreement with FDEP and construction contract award	July 21, 2020

Status:


Construction complete.

Project Adjustment:

Updated project status to complete.

FY 20/21 Q2 Update Project Complete

PW-DTT-6 (Continued)



FY 20/21 Q2 Update Project Complete

PW-DTT-07

Project:

Lake Beresford/Lakeside Drive Stormwater Improvement Project

Scope:

The Lake Beresford/Lakeside Drive Stormwater Improvement Project is located in the DeLand area and was identified in the St. Johns River Outfall Study as a priority water quality improvement project. The project will construct a stormwater treatment facility that will reduce nutrient loading and improve the quality of stormwater prior to discharge into Lake Beresford and the St. Johns River, an impaired waterbody.

Acquisition:

Completed

Design:

Start: 4th Qtr. – FY 18/19 Finish: 1st Qtr. – FY 20/21

Construction:

Start: 2nd Qtr. – FY 20/21 Finish: 4th Qtr. – FY 20/21

Project Cost:

\$ 228,700 Land Acquisition \$ 78,272 Design & Permitting \$ 508,195 Construction \$ 815,167 Total

Funding Sources:

 \$ 536,667
 Stormwater Utility

 \$ 278,500
 FDEP grant

 \$ 815,167
 Total

Council Actions:

Land purchase
 Task assignment for design and permitting
 Cost-share agreement with FDEP
 Construction contract award
 June 4, 2019
 June 18, 2019
 October 20, 2020
 January 7, 2021

Status:


Construction is underway February 2021.

Project Adjustment:

Project cost updated to reflect contract award amount with council action information, and status updated.

PW-DTT-07 (Continued)

Lake Beresford/Lakeside Drive Stormwater Improvement Project in the DeLand area



PW-DTT-8

Project:

Gabordy Canal at 10th Street Stormwater Treatment Facility

Scope:

The Gabordy Canal at 10th Street Stormwater Treatment Facility in the New Smyrna and Edgewater area is identified within the Mosquito Lagoon Reasonable Assurance Plan as a project that will contribute to the reduction of nutrient loading into the Mosquito Lagoon. This project entails the installation of a nutrient removal treatment facility that will provide treatment for base flow and roadway stormwater runoff that is conveyed by the Gabordy Canal prior to its discharge into the Mosquito Lagoon. This project will be co-located on the same parcel of land that was acquired for the stormwater treatment pond that is part of the 10th Street Road Widening Project.

Acquisition:

Completed

Design:

Start: 1st Qtr. – FY 19/20 Finish: 4th Qtr. – FY 19/20

Construction:

Start: 2nd Qtr. – FY 20/21 Finish: 1st Qtr. – FY 22/23

Project Cost:

\$ 199,960	Design & Permitting
\$ 3,000,000	Construction (estimated)
\$ 3,199,960	Total

Funding Sources:

\$ 99,980	Indian River Lagoon Council grant (design)
\$ 1,911,784	SJRWMD grant (construction)
<u>\$ 1,188,196</u>	Stormwater Utility (grant match and cost-share)
\$ 3,199,960	Total

Council Actions:

1. Land exchange	October 2, 2018
2. Cost-share agreement with the Indian River Lagoon Council	August 6, 2019
3. Task assignment for design and permitting	September 17, 2019
4. Cost-share agreement with SJRWMD	March 2, 2021

Status:


The project will be bid for construction during the second quarter of FY 20/21. The County was awarded a \$1,911,784 cost-share grant from the St. Johns River Water Management District and the agreement was presented to Council for approval on March 2, 2021. An additional grant funding application was submitted to the Florida Department of Environmental Protection and the award results are pending.

PWW-DTT-8 (continued)

Project Adjustment:

Schedule and status updated for grant funding activity.

Gabordy Canal at 10th Street Stormwater Treatment Facility in New Smyrna Beach and Edgewater



PW-DTT-9

Project:

Ariel Canal Water Quality Improvement Project

Scope:

The Ariel Canal Water Quality Improvement Project is identified within the Mosquito Lagoon Reasonable Assurance Plan as a project that will contribute to the reduction of nutrient loading into the Mosquito Lagoon. This project is located in Riverbreeze Park in the Oak Hill area and entails the relocation of the existing upstream diversion weir, modifications to the two existing stormwater ponds, and construction of an inter-event treatment system for the purpose of providing water quality and nutrient load reduction to the stormwater runoff conveyed by the Ariel Canal prior to discharge into the Mosquito Lagoon.

Acquisition:

```
Start: 1<sup>st</sup> Qtr. – FY 20/21
Finish: 2<sup>nd</sup> Qtr. – FY 20/21
```

Design:

```
Start: 1<sup>st</sup> Qtr. – FY 19/20
Finish: 3<sup>rd</sup> Qtr. – FY 20/21
```

Construction:

```
Start: 3<sup>rd</sup> Qtr. – FY 20/21
Finish: 4<sup>th</sup> Qtr. – FY 21/22
```

Project Cost:

\$ 74,715	Engineering Evaluation
\$ 124,630	Design & Permitting and Cultural Resource Assessment
\$ 54,000	Land Acquisition
\$ 1,800,000	Construction (estimated)
\$ 2,053,345	Total

Funding Sources:

9	
\$ 703,345	Stormwater Utility (grant cost-share)
\$ 900,000	FDEP grant (construction)
\$ 450,000	SJRWMD grant (construction)
\$ 2,053,345	Total

Council Actions:

1. Engineering evaluation	March 5, 2019
2. Task assignment for design and permitting	October 1, 2019
3. Cost-share agreement with FDEP	October 6, 2020
4. Land purchase agreement	March 2, 2021
5. Cost-share agreement with SJRWMD	March 2, 2021

PW-DTT-9 (Continued)


Status:

Design is underway and is requiring additional tasks to ensure cultural resources compliance. The County was awarded a \$450,000 cost-share grant from the St. Johns River Water Management District and the agreement was presented to Council for approval on March 2, 2021.

Project Adjustment:

Acquisition, schedules and status updated.

Ariel Canal Water Quality Improvement Project in Riverbreeze Park, Oak Hill area



PW-ENG-5061

Project:

Tenth Street Widening - Myrtle Ave to US 1 in New Smyrna Beach and Edgewater

Scope:

2-lane to 4-lane widening including major box culvert(s) under FEC railroad and railroad crossing signalization

Acquisition:

ROW acquired

Design:

Finish: 2nd Qtr. – FY 19/20

Construction:

Start: 4th Qtr. – FY 19/20 Finish: 3rd Qtr. – FY 21/22

Project Cost:

\$ 1,232,288 Acquisition \$ 1,502,700 Design \$ 15,973,192 Construction \$ 18,708,180 Total

Funding Sources:

\$ 9,072,929 Local Option Gas Tax
 \$ 2,800,000 CBIR Grant – State grant
 \$ 1,500,000 Impact Fees
 \$ 962,660 Utility Commission of New Smyrna Beach
 \$ 4,372,591 Bond Funding
 \$ 18,708,180 Total

Council Actions:

1. CBIR state grant	May 7, 2009
2. Design awarded	March 18, 2010
3. Amended design award	April 7, 2011
4. Task Assignment Amendment	September 10, 2015
5. Agreement for Exchange of Real Property –	
BG Edgewater, LLC (trade pond location for alternate site)	October 2, 2018
6. Task Assignment Amendment	October 2, 2018
7. FEC Agreement – Railroad Bridge	February 4, 2020
8. FEC & City of NSB Agreement – Railroad Crossing	February 4, 2020
9. City of NSB Agreement – ROW & Maintenance	February 4, 2020
10. Construction Contract Award	March 3, 2020
11. CEI Selection	March 17, 2020
12. Task Assignment Amendment	August 4, 2020

PW-ENG-5061 (Continued)


Status:

FDOT District 5 Rail pursuing funds to support rail crossing improvements. Pre-construction meeting held June 2, 2020.

Construction underway.

Project Adjustment:

Updated Council Actions.



PW-ENG-5240

Project:

Howland Blvd Widening – Providence Blvd to Elkcam Blvd in Deltona

Scope:

2 lane to 4 lane widening

Acquisition:

Need ROW for storm ponds Start: 3rd Qtr FY 17/18 Finish: 2nd Qtr FY 19/20

Design:

Start: 2nd Qtr. – FY 16/17 Finish: 4th Qtr. – FY 18/19

Construction:

Start: 1st Qtr. – FY 19/20 Finish: 1st Qtr. – FY 21/22

Project Cost:

\$ 2,260,926 Acquisition \$ 1,012,763 Design \$ 14,115,503 Construction \$ 17,389,192 Total

Funding Sources:

\$ 5,223,689 Bond Funding \$ 79,356 Proportionate Fair Share \$ 680,935 Volusia County Utilities \$ 1,135,199 Deltona Water \$ 10,270,012 Local Option Gas Tax \$ 17,389,192 Total

Council Actions:


1. Design Consultant Contract Approval October 19, 2017 2. ROW Acquisition – Pond 2 (partial) November 13, 2018 3. ROW Acquisition – Pond 3 (partial) December 18, 2018 4. Design Consultant Contract Amendment March 5, 2019 5. ROW Acquisition – Pond 3 (partial) March 19, 2019 6. JPA with City of Deltona for Utility Const December 10, 2019 7. Construction Contract Award April 7, 2020 8. CEI Consultant Selection May 5, 2020 9. CEI Consultant Contract Approval June 16, 2020 10. Design Consultant Contract Amendment October 6, 2020

PW-ENG-5240 (Continued)

Status:

Construction underway. Acquiring additional easements for grading.

Project Adjustment:Updated Council Actions.



PW-ENG-5351-1

Project:

Veterans Memorial Bridge - Bridge replacement in Daytona Beach

Scope:

Replace existing bascule bridge with 2-lane concrete arch bridge with 8' sidewalks & fishing pier

Acquisition:

Completed

Design:

Completed

Construction:

Start: 3rd Qtr. – FY 15/16 Finish: 3rd Qtr. – FY 19/20

Project Cost:

\$ 3,100,000 Design \$ 45,267,299 Construction \$ 48,367,299 Total

Funding Sources:

\$ 47,954,235 LAP Grant - FDOT
\$ 294,668 Local Option Gas Tax (seeking LAP Grant funding)
\$ 118,396 Local Option Gas Tax
\$ 48,367,299 Total

Council Actions:

1. LAP Grant - Design	May 19, 2011
2. LAP Grant – Construction	May 7, 2016
3. Construction award	February 18, 2016
4. LAP Grant – Construction Amended	June 16, 2016
5. LAP Grant – CEI Supplemental	April 2, 2019
6. CEI Contract Amendment	April 2, 2019
7. CEI Contract Amendment	April 7, 2020
8. LAP Grant – CEI Supplemental	May 5, 2020
9. Change Order – Construction	July 21, 2020
10. Change Order – Construction	January 19, 2021
11. CEI Contract Amendment	January 19, 2021


Status:

Complete pending punch list items.

Project Adjustment:

Updated project costs, Council actions and status.

PW-ENG-5351-1 (Continued)



PW-ENG-5395

Project:

Orange Camp Road Widening- Martin Luther King Blvd to I-4 in DeLand

Scope:

2-lane to 4-lane widening and convert signalized intersection to 2 lane roundabout

Acquisition:

ROW donation agreement approved. Deeds pending approval of legal descriptions.

Design:

Start: 2nd Qtr. – FY 16/17 Finish: 1st Qtr. – FY 19/20

Construction:

Start: 2nd Qtr. – FY 19/20 Finish: 3rd Qtr. – FY 21/22

Project Cost:

\$ 852,747 Acquisition \$ 977,850 Design \$ 10,929,778 Construction \$ 12,760,375 Total

Funding Sources:

\$ 4,217,747 Impact Fees
 \$ 234,001 Proportionate Fair Share
 \$ 1,417,124 Local Option Gas Tax
 \$ 1,187,857 City of DeLand Utilities
 \$ 5,703,646 Bond Funding
 \$ 12,760,375 Total

Council Actions:

1. Design Consultant Contract Approval November 16, 2017 2. Design Consultant Contract Amendment August 20, 2019 3. Wetland Mitigation Agreement November 19, 2020 4. JPA with City of DeLand for Utility Const December 10, 2019 5. Agreement with City of DeLand and OK Victoria Park LLLP December 10, 2019 6. Wetland Mitigation Agreement January 9, 2020 7. Resolution of ROW Payment to FDOT January 21, 2020 8. Construction Contract Award June 16, 2020 9. CEI Consultant Selection June 16, 2020 10. CEI Consultant Contract Approval August 25, 2020 11. Design Contract Extension October 20, 2020

PW-ENG-5395 (Continued)

Status:

Construction underway.

Preconstruction meeting October 1st. Construction Notice to Proceed October 12th. Public meeting - July 2018 at Victoria Gardens Country Club JPA for utility relocations with City of DeLand executed.

Project Adjustment:

Updated Council actions and status.



PW-ENG-5511-3

Project:

Spring to Spring Phase 3B – Rob Sullivan Park to Dirksen Drive/US 17/92

Scope:

12' wide multi-use trail part of the River to Sea Loop

Acquisition:

None

Design:

Start: 3rd Qtr. – FY 17/18 Finish: 2nd Qtr. – FY 19/20

Construction:

Start: 3rd Qtr. – FY 19/20 Finish: 4th Qtr. – FY 20/21

Project Cost:

\$ 3,070,018

Funding Sources:

\$ 227,200	ECHO Trail Funds
\$ 272,160	LAP Grant – FDOT
\$ 2,570,658	SUN Trail Grant
\$ 3,070,018	Total

Council Actions:	
1. LAP Grant Approval – Design	April 6, 2017
2. Supplemental LAP Grant Agreement	December 18, 2018
3. SUN Trail Grant Agreement	May 21, 2019
4. Tri-party Agreement	May 19, 2020

Status:

Construction underway.

Tri-party agreement with City of DeBary and Duke executed.

Project Adjustment:

Construction schedule updated.

Revised 020321 FY 20/21 Q2 Update

PW-ENG-5511-3 (Continued)



PW-ENG-5779

Project:

Beresford Ave Extension - Blue Lake Ave to Kepler Rd/ Martin Luther King Jr. Pkwy in DeLand

Scope:

Construct a new 2-lane road extension and reconstruct Beresford Ave – Blue Lake Ave intersection. The County is acquiring the ROW needed west of Blue Lake Ave. The City of DeLand is acquiring a portion of the ROW needed between Blue Lake Ave. and Kepler Rd/ Martin Luther King Jr. Pkwy and a developer is donating the remainder of the ROW for that segment. The developer will construct the eastern portion of the road as part of their development. The County's construction of the remainder of the road will follow the completion of the developer built segment.

Acquisition:

Start: 4th Qtr. – FY 18/19 Finish: 4th Qtr. – FY 20/21

Design:

Start: 2nd Qtr. – FY 19/20 Finish: 3rd Qtr. – FY 21/22

Construction:

Start: TBD – pending developer road segment completion.

Finish: TBD

Project Cost:

\$ 400,000 Design \$ 3,500,000 Construction \$ 3,900,000 Total

Funding Sources:

\$ 3,900,000 Impact Fees

Council Actions:

Status:

City of DeLand has acquired ROW. Developer in process of donating ROW by plat. County is working with property owner to acquire ROW.

Developer road segment is in design and has been reviewed by County. Construction of this segment anticipated to begin by end of 2023 at the latest.

Project Adjustment:

Overall project update including scope, schedule and status.

FY 20/21 Q2 Update New Project

PW-ENG-5779 (Continued)



FY 20/21 Q2 Update New Project

PW-ENG-5797

Project:

Williamson Blvd - LPGA Blvd to Strickland Range Road in Daytona Beach

Scope:

2 lane to 4 lane widening

Acquisition:

Stormwater pond relocation agreement November 2019.

Design:

Plans originally completed in FY 11/12.

Update of plans:

Start: 3rd Qtr. – FY 17/18 Finish: 3rd Qtr. – FY 18/19

Construction:

Start: 4th Qtr. – FY 18/19 Finish: 4th Qtr. – FY 20/21

Project Cost:

\$ 182,875	Design Update
\$ 4,878,955	Construction
\$ 5,061,830	Total

Funding Sources:

\$ 182,875	Local Option Gas Tax
\$ 2,917,391	Development Proportionate Fair Share
<u>\$ 1,961,564</u>	Florida Job Growth Grant – FDEO
\$ 5,061,830	Total

Council Actions:

1. Transportation Improvements Cost Allocation Agrmnt	July 6, 2017
2. Florida Job Growth Grant – Construction	March 6, 2018
3. Transportation Improvements Cost Allocation Agrmnt	April 17, 2018
4. Task Assignment - Engineering Plans Update	June 5, 2018
5. Task Assignment Amendment – Eng Plans Update	March 19, 2019
6. Stormwater Pond Joint Use Agreement	November 19, 2019
7. Wetland Impacts Mitigation Agreement	November 19, 2019
8. Construction Contract Award	December 10, 2019
9. Budget Resolution – PFS funds to replace LOGT funds	March 3, 2020

PW-ENG-5797 (Continued)

Status:

Construction underway.

Project Adjustment:

Updated construction schedule.



PW-MSC-01

Project:

Marine Science Center Renovation

Scope:

Renovation of existing facility deficiencies to roof, electrical system, ADA accessibility, parking and water and sewer utilities over a period of 2 years.

Acquisition:

None

Design:

Start: 2nd Qtr. – FY 17/18 Finish: 3rd Qtr. – FY 18/19

Construction:

Start: 3rd Qtr. – FY 18/19 Finish: 1st Qtr. – FY 20/21

Project Cost:

\$ 1,478,326

Funding Sources:

\$ 1,478,326 General Fund

Council Actions:

Electrical Study NTP issued
 Amendment for Engineering & Architectural Design issued
 Project included in adopted budget approved by council
 Roof repair contract awarded
 Electrical update contract awarded
 April 16, 2019

Status:

Electrical update work underway ADA scope being developed based on available funds Roof repairs underway

Project Adjustment:

N/A

PW-MSC-01 (Continued)



<u>PW-RB-1</u>

Project:

Public Works Northeast Services Facility

Scope:

Proposed relocation of the Road & Bridge and Traffic Engineering services from their obsolete, flood prone facilities in Holly Hill to a drier, hardened facility with a better location.

Acquisition:

Southeast corner of US 92 and Colin Kelly Ave, Daytona Beach

```
Start: 3<sup>rd</sup> Qtr. – FY 17/18
Finish: 1<sup>st</sup> Qtr. – FY 18/19
```

Design:

Start: 1st Qtr. – FY 18/19 Finish: 1st Qtr. – FY 19/20

Construction:

Start: 2nd Qtr. – FY 19/20 Finish: 2nd Qtr. – FY 20/21

Project Cost:

\$ 286,998	Land
\$ 1,397,891	Design, permitting, and pre-construction
\$ 10,025,821	Construction
\$ 11,710,710	Total

Funding Sources:

\$ 9,710,710	Transportation Trust
\$ 2,000,000	Stormwater Utility
\$ 11 710 710	Total Public Works Service Center Fund

Council Actions:

1. Land purchase	October 30, 2018
2. A/E contract for \$892,066 to AECOM	November 13, 2018
3. Part A contract for \$104,250 to CM/GC firm, Ajax Building Co.	November 13, 2018
4. Part B contract & GMP for \$9,462,571 to Ajax Building Co.	January 21, 2020
5. Construction phase services for \$253,900 to AECOM	February 4, 2020

Status:

The project was completed in December 2020 ahead of its March 2021 projected completion date. A ribbon cutting ceremony was held on December 14, 2020.

Project Adjustment:

Updated project status to complete.

FY 20/21 Q2 Update Project Complete

PW-RB-1 (continued)



FY 20/21 Q2 Update Project Complete

PW-SW-4

Project:

Tomoka Farms Road Landfill – 1990 Tomoka Farms Rd., Port Orange Citizens Convenience Improvement - Household Hazardous Waste Drop off area

Scope:

Canopies at the household hazardous waste area for covered storage for the paint exchange and household chemical reuse areas

Acquisition:

N/A

Design:

Start: 2nd Qtr. – FY 18/19 Finish: 3rd Qtr. – FY 18/19

Construction:

Start: 2nd Qtr. – FY 19/20 Finish: 3rd Qtr. – FY 20/21

Project Cost:

\$ 43,300 Design <u>\$ 347,595 Construction</u> \$ 390,895 Total

Funding Sources:

\$ 390,895 Solid Waste Funded

Council Actions:

1. Recommendation of Award November 5, 2019

Status:

Preparing task assignment for design Task assignment has been approved.

Design is complete.

Recommendation of Award scheduled to go to Council November 5, 2019
Preconstruction meeting scheduled February 12, 2020
Notice to Proceed issued February 12, 2020

Project Adjustment:

The construction timeline was extended by two quarters to resolve fire suppression issues.

PW-SW-07

Project:

Tomoka Farms Road Landfill Class III Construction – Stormwater Improvements 1990 Tomoka Farms Road, Port Orange

Scope:

Class III stormwater improvements at the Tomoka Farms Road Landfill

Acquisition:

N/A

Design:

Start: 2nd Qtr. – FY 19/20 Finish: 4th Qtr. – FY 19/20

Construction:

Start: 2nd Qtr. – FY 20/21 Finish: 1st Qtr. – FY 21/22

Project Cost:

\$ 96,000 Design

\$ 2,600,000 Construction Estimate

\$ 2,696,000 Total Estimate

Funding Sources:

\$ 2,696,000 Solid Waste Funded

Council Actions:


N/A

Status:

Pre-bid was held on January 5, 2021. The bid closed on January 28, 2021.

Project Adjustment:

New project



FY 20/21 Q2 Update New Project

PW-SW-09

Project:

West Volusia Transfer Station Entrance Improvements, 3151 E. New York Ave., DeLand

Scope:

West Volusia Transfer Station entrance improvements to include adding a scale and bypass lane.

Acquisition:

N/A

Design:

Start: 2nd Qtr. – FY 20/21 Finish: 4th Qtr. – FY 20/21

Construction:

Start: 1st Qtr. – FY 21/22 Finish: 4th Qtr. – FY 21/22

Project Cost:

\$ 130,200 Design

\$ 850,000 Construction Estimate

\$ 980,200 Total Estimate

Funding Sources:

\$ 980,200 Solid Waste Funded

Council Actions:

1. Approval for design task assignment January 19, 2021

Status:

Design underway

Project Adjustment:

New project



FY 20/21 Q2 Update New Project

PW-TE-10

Project:

Saxon Boulevard & Market Place in Orange City

Scope:

Traffic Signal Upgrade – Conversion from concrete poles diagonal span to mast arm box span

Acquisition:

N/A

Design:

Start: 1st Qtr. – FY 18/19 Finish: 3rd Qtr. – FY 19/20

Construction:

Start: 3rd Qtr. – FY 19/20 Finish: 3rd Qtr. – FY 20/21

Project Cost:

\$ 31,400	Design
\$ 330,200	Construction
\$ 361,600	Total

Funding Sources:

\$ 361,600 Local Option Gas Tax

Council Actions:

1. Approved FY 17/18 Budget

Status:


Design NTP 11/19/18. Design completed. Construction NTP 8/14/2020. Preliminary site work underway (i.e., conduit, power service, drilled shaft foundations). Waiting on mast arms to arrive for completion.

Project Adjustment:

Updated status

PW-TE-10 (Continued)





PW-TE-11

Project:

Williamson Boulevard & Bellevue Avenue Extension

Scope:

Traffic Signal Upgrade – Conversion from concrete poles to mast arms

Acquisition:

N/A

Design:

Start: 1st Qtr. – FY 19/20 Finish: 3rd Qtr. – FY 19/20

Construction:

Start: 3rd Qtr. – FY 19/20 Finish: 3rd Qtr. – FY 20/21

Project Cost:

\$ 34,903	Design
\$ 396,724	Construction
\$ 431,627	Total

Funding Sources:

\$ 431,627 Local Option Gas Tax

Council Actions:

1. Approved FY 19/20 Budget

Status:

Design NTP 11/15/2019, design completed. Construction NTP 6/19/2020. Installation of the new mast arms, signals, signs and cabinet are completed. Awaiting new power service to be energized so the signal can be transferred to the new mast arms.


Project Adjustment:

Updated status.

PW-TE-11 (Continued)

Intersection Aerial View:





PW-TE-12

Project:

Orange Camp Road & South Blue Lake Avenue

Scope:

New Traffic Signal – Based upon Signal Warrant Study (10/2018)

Acquisition:

N/A

Design:

Start: 1st Qtr. – FY 19/20 Finish: 3rd Qtr. – FY 19/20

Construction:

Start: 3rd Qtr. – FY 19/20 Finish: 3rd Qtr. – FY 20/21

Project Cost:

\$ 33,300	Design
\$ 367,278	Construction
\$ 400,578	Total

Funding Sources:

\$ 400,578 Local Option Gas Tax

Council Actions:

1. Approved FY 19/20 Budget

Status:

Design NTP 11/07/2019, design completed. Construction NTP 8/14/2020. Preliminary site work underway (i.e. conduit, power service, drilled shaft foundations). Mast arms scheduled to arrive in March.


Project Adjustment:

Status updated.

PW-TE-12 (Continued)

Intersection Aerial View:





PW-TE-14

Project:

LPGA Boulevard & Center Street, Holly Hill

Scope:

Traffic Signal Upgrade – Conversion from concrete poles to mast arms

Acquisition:

N/A

Design:

Start: 1st Qtr. – FY 19/20 Finish: 2nd Qtr. – FY 20/21

Construction:

Start: 2nd Qtr. – FY 20/21 Finish: 2nd Qtr. – FY 21/22

Project Cost:

\$ 34,400	Design
\$ 325,000	Construction
\$ 356,400	Total

Funding Sources:

\$ 356,400 Local Option Gas Tax

Council Actions:

1. Approved FY 19/20 Budget

Status:

Design NTP 11/07/2019, design completed. Awaiting permit & NTP for construction.


Project Adjustment:

Updated design & construction schedule.

PW-TE-14 (Continued)

Intersection Aerial View:





PW-WRU-04

Project:

Indian Harbor Estates Sanitary Sewer Retrofit

Scope:

The project is identified within the Mosquito Lagoon Reasonable Assurance Plan to effectively reduce pollutants flowing into the Mosquito Lagoon while providing the approximately 280 homeowners with a centralized wastewater collection system. The Indian Harbor Estates area has been listed among the highest priorities for conversion of septic systems due to the number of homes in the subdivision and its location along canals leading to the Mosquito Lagoon.

Design:

Start: 2nd Qtr. – FY 19/20 Finish: 1st Qtr. – FY 20/21

Construction:

Start: N/A Finish: N/A

Project Cost:

\$ 358,305 Design

Funding Sources:

\$ 258,305	Water Resources and Utilities Operating Funds
\$ 100,000	Indian River Lagoon National Estuary Program (FY 19/20)
\$ 358,305	Total

Council Actions:

IRL Council cost share approval	August 20, 2019
2. Selection for professional engineering services	November 5, 2019
3. Design services approval	February 4, 2020

Status:

Pending matching funds from other governmental regulatory agencies


Project Adjustment:

Design and construction bid specifications completed and submitted to Indian River Lagoon Council for final review and cost share reimbursement.

FY 20/21 Q2 Update Project Complete

PW-WRU-04 (Continued)





PW-WRU-10

Project:

Southwest Service Area Wastewater Infrastructure Improvements

Scope:

Construction of 3 miles of wastewater force main and other infrastructure connecting two (2) utility service areas enabling advanced treatment at southwest regional water reclamation facility and allowing for decommissioning of existing Del North wastewater plant.

Acquisition:

N/A

Design:

Start: 2nd Qtr. – FY 18/19 Finish: 1st Qtr. – FY 19/20

Construction:

Start: 2nd Qtr. – FY 19/20 Finish: 4th Qtr. – FY 20/21

Project Cost:

\$ 6,300,000 Engineering and Construction (Estimate)

Funding Sources:

\$ 1,500,000 Florida Department of Environmental Protection \$ 1,425,000 St. Johns River Water Management District \$ 3,375,000 Water Resources and Utilities Operating Funds \$ 6,300,000 Total

Council Actions:

Design services approval
 Pre-construction services approval
 SJRWMD/FDEP cost share contract approval
 Construction and post design approval
 April 7, 2020

Status:

Design complete
Construction on schedule

Project Adjustment:

N/A

PW-WRU-10 (Continued)



PW-WRU-12

Project:

Blue Spring Wetland Aquifer Recharge (Phase I)

Scope:

Development of test cells within 60 acre borrow pit site near Blue spring state park for the purpose of assessing technical, environmental, and financial feasibility of constructing a wetland treatment and aquifer recharge facility to benefit spring flow and ensure groundwater withdrawals remain within sustainable limits. The county is the project lead with the cities of DeLand, Deltona, Orange City and St. Johns River Water Management District (SJRWMD) participating in this initiative.

Acquisition:

Land acquisition pending technical and environmental assessment of load test results

Design and Analysis:

Start: 1st Qtr. – FY 19/20 Finish: 2nd Qtr. – FY 20/21

Construction:

Pending results of load testing and availability of matching funds provided by state agencies

Project Cost:

\$ 950,000 Phase I testing and analysis

Funding Sources:

\$ 375,000	SJRWMD cost share funds
\$ 460,000	Participating city shares
\$ 115,000	WRU Budgeted funds
\$ 950,000	Total

Council Actions:

1. Volusia Blue implementation agreement with cities approved	August 20, 2019
2. Joint participation agreement with SJRWMD approved	August 20, 2019
3. Engineering and load test analysis approved	August 20, 2019

Status:

Load test and analysis currently in progress

Project Adjustment:

Load testing and analysis time extended as mutually agreed by the participating agencies

PW-WRU-12 (Continued)



PW-WRU-13

Project:

Glen Abbey Water Treatment Plant Upgrades

Scope:

Installation of two ground storage tank aeration and mixing systems at the county's Glen Abbey water treatment plant in Orange City to improve water quality though reduction in disinfectant by-products.

Acquisition:

N/A

Design and Analysis:

N/A

Construction:

Start: 3rd Qtr. – FY 19/20 Finish: 2nd Qtr. – FY 20/21

Project Cost:

\$ 375,500 Installation

Funding Sources:

\$ 375,500 WRU Budgeted funds

Council Actions:

1. Construction contract for installation approved November 19, 2019

Status:

Electrical improvements in progress, delivery of equipment delayed 24 weeks.

Project Adjustment:

Updated status





CAPITAL PROJECT SCHEDULE

FY 19/20 Completed Projects

(current quarter completed projects in main section)

Revised 02/04/21

CS-PRC-20

Project:

Hope Place Recreation Area

Scope:

This project includes a playground, basketball courts, multi-purpose/ball field, pavilion, fencing, benches, water fountain, and landscaping.

Acquisition:

Donation approved July 6, 2017 by County Council

Design:

Start: 1st Qtr. FY 17/18 Finish: 4th Qtr. FY 17/18

Construction:

Start: 2nd Qtr. FY 18/19 Finish: 2nd Qtr. FY 19/20

Project Cost:

\$ 481,468 Construction

Funding Sources:

\$ 481,468 Park Impact Fee Zone

Council Actions:

Conceptual Plan Reviewed by Council – December 8, 2016 Council Approved Playground Purchase on April 16, 2019 Council Approved basketball court contract on July 2, 2019 Council Approved landscaping & irrigation on August 6, 2019

Status:

Design 100% complete

Met with public on February 13, 2018

Met with public on September 29, 2018

Playground & shade structure complete

Basketball court under construction


Project complete – ribbon cutting to be held on February 14, 2020

Project Adjustment:

Project complete

FY 20/21 Q2 Update Project Complete

CS-PRC-20 (continued)





DAB-AF/PAV-01-A

Project:

DAB/Airside - Taxiway November Rehabilitation Bid Schedules **B** and **C**

Scope:

Rehabilitation of taxiway pavement and shoulders; modification of taxiway geometries to remedy identified runway incursion locations; new LED edge lighting and lighting controls; storm-water repairs with replacement of existing subgrade drainage infrastructures.

Acquisition:

N/A

Design:

Start: 1st Qtr. – FY 16/17 Finish: 3rd Qtr. - FY 16/17

Construction:

Phase I - Bid Schedule B Start: 3rd Qtr. - FY 16/17 Finish: 2nd Qtr. - FY 19/20

Phase II – Bid Schedule C Start: 3rd Qtr. – FY 16/17 Finish: 3rd Qtr. – FY 19/20

Project Cost:

\$ 2,051,556 Total Design (Schedules B, C, D and E) \$ 37,924,852 Total Construction (Schedules, B, C, D, and E) \$ 39,976,408 Total

Funding Sources:

Total Design (Schedules B, C, D and E - \$2,051,556)

\$1,846,398 FAA AIP Grant funding AIP074 \$ 94,633 FDOT Grant funding FM 431539 \$ 110,525 Local funding

Construction (Schedule B only - \$8,790,545 - FY 17/18)

\$ 7,836,491 FAA AIP Grant Funding AIP 076 \$ 439,527 FDOT Grant Funding FM431539-02 & 03

\$ 514,527 Local Funding FY17/18

Construction (Schedule C only - \$11,599,499 - FY18/19)

\$ 9,956,583 FAA AIP Grant Funding AIP 078 \$ 553,143 FDOT Grant Funding FM431539-02 & 03

\$ 1,089,773 Local Funding

FY 20/21 Q2 Update Project Complete

DAB-AF/PAV-01-A (Continued)

Council Actions:


1. Grant acceptance and approval of local match	April 4, 2013
2. Partial Cost approval	July 17, 2014
3. Request for additional funding	June 4, 2015
4. Budget Resolution Renewal	Nov 17, 2016
5. TA for A&E services approval	Dec 15, 2016
6. Budget Resolution Approval	April 20, 2017
7. Budget Resolution Approval	Aug. 17, 2017
8. Contract Award (Halifax Paving); Schedule B	Dec 7, 2017
9. TA for RPR/CA Support Services approval; Schedule B	Dec 7, 2017
10. TA for Post Design (EOR) CA Services approval; Schedule B	Dec 7, 2017
11. TA for Design package Bid Schedules D & E approval	April 3, 2018

Status:

Bid Schedule B and Bid Schedule C work is complete.

Project Adjustment:

N/A



FY 20/21 Q2 Update Project Complete

PP-DOC-8

Project:

Volusia County Branch Jail/Correction Facility Network Infrastructure Upgrade -1300 Red John Drive and 1354 Indian Lake Road, Daytona Beach

Scope:

Network infrastructure upgrades at the Correctional Facility and Branch Jail. The aging data, voice, and video network infrastructure in both facilities will be upgraded to meet the digital, high-speed requirement of new systems such as Video Visitation and to support increased technology utilization throughout the facilities. Project will be in cooperation with the County's Information Technology Department. While this project establishes the foundation for future planned phases to support security upgrades (i.e. cameras and gates), television distribution and intercoms, and other services, additional work and funding will be needed to build onto the infrastructure once plans and specifics are developed.

Acquisition:

The Volusia County Branch Jail (VCBJ) was built in 1986 The County Correctional Facility was built in 1977

Design:

Start: 2nd Qtr. – FY 17/18 Finish: 3rd Qtr. – FY 17/18

Construction:

Start: 4th Qtr. – FY 17/18 Finish: 1st Qtr. – FY 19/20

Project Cost:

\$ 830,932

Funding Sources:

\$ 667,263 309-930-1200 Correctional Facilities Capital Projects \$ 163,669 123-520-3500 Inmate Welfare Fund \$ 830,932 Total

Council Actions:

- 1. Approval of FY 17/18 Budget- 4th Qtr. FY16/17
- 2. Award of Contract for construction November 13, 2018

Status:

Network detailed design and engineering was completed, and equipment/wiring specifications were released for bid 4th Qtr. FY 17/18. Bid award presented and approved by Council on 11/13/18. Pre-construction meetings and work underway; construction began January 2019. Construction is near completion and project is expected to be completed in November. Project completed in October 2019.

PP-DOC-8 (Continued)

Project Adjustment:

Project cost was estimate.

Project cost updated to reflect bid award amount.



Project Complete FY 20/21 Q2 Update

PP-DOC-12

Project:

Volusia County Branch Jail – Phase 3 Roof Replacement Project 1300 Red John Drive, Daytona Beach

Scope:

Roof Replacement Project –Phase 3

Acquisition:

The Volusia County Branch Jail (VCBJ) was built in 1986

Design:

Start: 1st Qtr. – FY 16/17 Finish: 3rd Qtr. – FY 16/17

Construction:

Start: 4th Qtr. – FY 17/18 Finish: 1st Qtr. – FY 19/20

Project Cost:

\$ 77,000 Design
 \$503,484 Construction
 \$580,484 Total

Funding Sources:

\$580,484 General Fund

Council Actions:

1. Contract Change Order #3 Approved November 13, 2018


Status:

Phase 3 Design – 100% complete Contract awarded November 13, 2018 Construction is underway. Completion expected in October/November. Completed November 2019

Project Adjustment:

Metal fabrication has delayed the completion of the project slightly.

PP-DOC-12 (Continued)



PW-ENG-5712

Project:

West Park Avenue from Old Mission Road to Massey Ranch Road in Edgewater

Scope:

2-lane to 3-lane widening with center turn lane including adding 5' paved shoulders and stormwater management

Acquisition:

Additional ROW acquisition for roadway and stormwater to be by donation

Design:

Start: 4th Qtr. - FY 15/16 Finish: 2nd Qtr. - FY 17/18

Construction:

Start: 3rd Qtr. – FY 17/18 Finish: 1st Qtr. – FY 19/20

Project Cost:

\$ 403,317	Design
\$ 3,780,682	Construction
\$ <u>4</u> 183 999	Total

Funding Sources:

\$ 3,683,289	Local Option Gas Tax
\$ 500,710	City of Edgewater
\$ 4,183,999	Total

Council Actions:

1. Design Contract Award	June 2, 2016
2. JPA w/ City of Edgewater	June 5, 2018
3. Agreement w/ Massey Family Ent.	June 5, 2018
4. Construction Contract Award	July 10, 2018

Status:

Construction complete.

Mitigation approved – Permit in hand.

Project Adjustment:

Updated project status to complete.

PW-ENG-5712



PW-SW-5

Project:

Tomoka Farms Road Landfill – 13 acre Class I Landfill Expansion 1990 Tomoka Farms Road, Port Orange

Scope:

Permitting, construction design, construction for the 13 acre North Cell Phase II, Area 4 Class I Landfill Cell Expansion

Acquisition:

N/A

Design:

Start: 3rd Qtr. – FY 16/17 Finish: 4th Qtr. – FY 17/18

Construction:

Start: 3rd Qtr. – FY 18/19 Finish: 2nd Qtr. – FY 19/20

Project Cost:

\$ 396,525 Design \$ 8,258,367 Construction Cost \$ 438,536 CQA Services \$ 9,093,428 Total

Funding Sources:

\$ 9,093,428 Solid Waste Funded

Council Actions:

Engineering Design Approval May 18, 2017
Construction Approval February 5, 2019
Construction Quality Assurance Approval March 19, 2019

Status:

Design & Permitting 100% complete


Anticipate submitting the construction bid request end of September or by 1st week in October. The construction cost increased by \$2,258,367 due to increased cost to import soil and cost of liner material.

NTP was issued May 6, 2019

Substantial Completion on February 7, 2020 Completed – March 1, 2020

Project Adjustment:

PW-SW-5 (Continued)





PW-TE-9

Project:

Pioneer Trail & Enterprise Avenue in New Smyrna Beach

Scope:

Traffic Signal Upgrade – Conversion from concrete poles to mast arm

Acquisition:

N/A

Design:

Start: 1st Qtr. – FY 18/19 Finish: 3rd Qtr. – FY 18/19

Construction:

Start: 4th Qtr. – FY 18/19 Finish: 4th Qtr. – FY 19/20

Project Cost:

\$ 30,737 Design <u>\$ 248,351 Construction</u> \$ 279,088 Total

Funding Sources:

\$ 279,088 Local Option Gas Tax

Council Actions:

Approved FY 18/19 Budget

Status:

Design NTP 11/02/18 (TA 33, PC-2474), Completed 6/6/2019. Construction NTP 7/9/2019 (PO 770-1506). Construction completed. Final Inspection & Acceptance 7/14/2020.

Project Adjustment: Early Finish

PW-TE-9 (Continued)



Project:

Deltona North Water Treatment Plant Facility Upgrades

Scope:

The project calls for improvements to the Deltona North Water Treatment Plant including installation of new orthophosphate storage and feed equipment, sodium hypochlorite storage and feed equipment, spray aeration and mixing equipment in the ground storage tank, new emergency electrical generator and electrical room, raw water piping modifications, building and HVAC modifications, instrumentation system upgrades, and security upgrades.

Acquisition:

None Required

Design:

Start: 2nd Qtr. – FY 16/17 Finish: 1st Qtr. – FY 17/18

Construction:

Start: 2nd Qtr. – FY 18/19 Finish: 2nd Qtr. – FY 19/20

Project Cost:

\$ 255,176 Engineering \$ 1,962,715 Construction \$ 2,217,891 Total

Funding Sources:

\$ 2,217,891 Funded from WRU Budgeted/Appropriated Funds

Council Actions:

Design services approval
 Construction Bid Award
 March 16, 2017
 October 30, 2018

Status:


Design 100% Complete
Bid closes 4th Qtr. FY 17/18
Notice to proceed issued March 2019

Project Complete

Project Adjustment:

N/A

PW-WRU-5 (Continued)



Project:

Advanced Meter Infrastructure (AMI)

Scope:

The project calls for procurement and installation of communications equipment; meter transmitters; water level transducers; pressure & temperature sensors; and software analytics to promote water conservation and efficient distribution of potable and reclaimed water service within the 130 sq. mile Blue Spring basin.

Acquisition:

N/A

Design:

N/A

Construction:

Start: 1st Qtr. - FY 18/19 Finish: 1st Qtr. - FY 19/20

Project Cost:

\$ 956,760

Funding Sources:

\$ 478,380	SJRWMD Cost Share funding
\$ 478,380	Funded from WRU Budgeted Funds
\$ 956 760	Total

Council Actions:

- 1. SJRWMD cost share agreement approved October 16, 2018
- 2. Advanced meter infrastructure equipment approved October 30, 2018

Status:

Installation of two-way communications equipment complete
Project on budget
Meter radio replacement or reprogramming over 11,000 units complete
Software analytic tools installed
Project complete and cost share grant closed out

Project Adjustment:

Schedule of work performed by in-house crews adjusted by 45 days to account for time lost during hurricane preparedness and storm events. Extension approved by SJRWMD for 60 days.

PW-WRU-8 (Continued)





Project:

Glen Abbey Subdivision Reclaimed Water Main Extension

Scope:

Construction of 2,900 linear ft. of reclaimed water main to connect existing "dry lines" and provide service for approximately 250 customers.

Design:

Start: 1st Qtr. – FY 18/19 Finish: 3rd Qtr. – FY 18/19

Construction:

Start: 1st Qtr. – FY 19/20 Finish: 4th Qtr. – FY 19/20

Project Cost:

\$501,000 Engineering and Construction

Funding Sources:

\$501,000 Water Resources and Utilities Operating Funds

Council Actions:

Design services approval
 Construction services approval
 September 13, 2018
 September 17, 2019

Status:

Construction complete

Project Adjustment:

Project status updated.



Project:

Fort Florida Rd Utility Improvements

Scope:

Construction of water, sewer, and reclaimed water mains, each approximately 3,000 feet, along Fort Florida Rd from US 17/92 to Barwick Rd. The infrastructure provides service to planned residential communities and commercial activity in the DeBary area.

Design:

Start: 3rd Qtr. – FY 17/18 Finish: 4th Qtr. – FY 18/19

Construction:

Start: 2nd Qtr. – FY 19/20 Finish: 4th Qtr. – FY 19/20

Project Cost:

\$ 172,410 Design \$ 1,343,337 Construction \$ 1,515,747 Total

Funding Sources:

\$ 1,515,747 Funded from WRU Budgeted/Appropriated Funds

Council Actions:

Joint project agreement with City of DeBary for design
 Post design & construction management services
 Construction approved
 January 18, 2018
 December 10, 2019
 December 10, 2019

Status:

Commence construction Feb 2020

Project Adjustment:

Construction completed on Sept 20, 2020

