

**Grantee: Volusia County, FL**

**Grant: B-08-UN-12-0019**

**January 1, 2013 thru March 31, 2013 Performance Report**

---



**Grant Number:**

B-08-UN-12-0019

**Obligation Date:****Award Date:****Grantee Name:**

Volusia County, FL

**Contract End Date:**

03/10/2013

**Review by HUD:**

Reviewed and Approved

**Grant Amount:**

\$5,222,831.00

**Grant Status:**

Active

**QPR Contact:**

Paula Szabo

**Estimated PI/RL Funds:**

\$2,500,000.00

**Total Budget:**

\$7,722,831.00

## Disasters:

### Declaration Number

No Disasters Found

## Narratives

### Areas of Greatest Need:

Volusia County Community Assistance analyzed data provided by the U.S. Department of Housing and Urban Development for the Neighborhood Stabilization Program. The data indicated that the County's foreclosure prediction rates ranged from a low of 4% to a high of 12.7%. Community Assistance established a foreclosure rate of 8.5% or higher in determining prioritization areas. The Home Mortgage Disclosure Act data was also analyzed and a minimum high cost loan rate of 34% or higher was established for prioritization areas. Using HUD's Foreclosure and Abandonment Risk Scoring System, Community Assistance identified the areas of greatest need that will likely face a significant rise in the rate of home foreclosures. Community Assistance established an estimated abandonment foreclosure risk score of 9 or 10 in determining areas of prioritization.

On April 1, 2010 Volusia County amended its NSP Action Plan, following a public comment period, to expand the areas of greatest need. Volusia County analyzed the HUD NSP 2 mapping data for the Volusia Urban County to determine areas with a high predicated foreclosure score for possible expansion. The data showed that the County's census tracts received foreclosure scores ranging from 13-20, on a scale from 1-20. Community Assistance established a total foreclosure score (foreclosure and vacancy) of 19 or 20 in determining areas to prioritize for expansion. Selected census tracts within the cities of Deland, Edgewater, Holly Hill, New Smyrna Beach and Ormond Beach were identified in this process for possible expansion. Other census tracts located within the Volusia County NSP jurisdiction ranked a 19 or 20 for foreclosure risk, but were not considered for the NSP program due to one of the following factors: 1) Census tract located on the beachside with high costs for property insurance and taxes, and not appropriate for sale to target population (first-time homebuyers); 2) census tract primarily populated with housing units whose price exceeds the program target affordable price range; and 3) census tract in a predominantly rural area with housing scattered and little ability to make an impact to stabilize neighborhoods. Volusia County will continue to pursue the acquisition and rehabilitation of foreclosed and abandoned properties in the previously identified initial target areas to continue to our efforts to stabilize these communities.

### Distribution and Uses of Funds:

In Volusia County, the target areas for the Neighborhood Stabilization Program were developed pursuant to the Housing and Economic Recovery Act of 2008. The target area had the greatest percentage of home foreclosures, the highest percentage of homes financed by subprime mortgage loans, and were identified as areas most likely to face a significant rise in the rate of home foreclosures. Based on NSP established criteria, Community Assistance will initially target selected census tract block groups within the cities of DeLand, Edgewater, Holly Hill, and Orange City, including unincorporated Volusia County areas that are adjacent to these areas. In addition, after a period of six months following the grant award, Community Assistance will consider whether to include identified census block groups within the cities of DeBary, Lake Helen, Ormond Beach and South Daytona that meet the aforementioned criteria. Neighborhood Stabilization Funds will be used to purchase, rehabilitate, and resell abandoned and foreclosed properties; provide homeowner assistance to first time homebuyers for the units; acquire and rehabilitate properties for rental usage; demolition of blighted structures for improvements to public facilities; and redevelopment of vacant properties for improvements to public facilities.

On April 1, 2010, Volusia County amended its NSP action plan, following a public comment period, and cancelled the demolition and development activities (Activities 4 and 5) that provide for using funds for demolition and redevelopment of public facilities and improvements. The funds from Activity 4 and 5 were transferred to Activity 2-c, Rehabilitation for resale. Volusia County does not intend to demolish or redevelop any foreclosed or abandoned homes using NSP funds. Through this amendment, Volusia County also transferred all the funds from Activity 3, Financing Mechanisms, to Activity 2-a, Acquisition for Resale.

On July 9, 2010, Volusia County completed a technical correction and transferred \$200,000 from Activity 2-c to Activity 2-a, and transferred \$299,000 from Activity 2-c1 to Activity 2-b. On August 16, 2010 Volusia County completed a technical correction and transferred \$74,006.23 from Activity 2-a to Activity 2-c; transferred \$216,896.11 from Activity 2-b to new Activity 2-d; transferred \$44,000.00 from Activity 2-b to new Activity 2-d1; and transferred \$82,210.07 from Activity 2-c1 to new Activity 2-d1. On August 25, 2010 Volusia County completed a technical



correction/budget adjustment and transferred \$14,636.98 from Activity 2-a to Activity 2-c.

On December 28, 2011, Volusia County completed a technical correction and budget modification. At the direction of HUD, Volusia County modified the project and activity budgets to provide for \$2,500,000 of earned and estimated program income. Additionally, Activity 2-b1 was established to provide for a rental activity for The Neighborhood Center of West Volusia. An NSP-assisted home will be transferred to this non-profit for rental for 15 years to households at 50% or less of the area median income. Other technical corrections were made to the performance measures and other sections of the plan to align it with planned accomplishments, and organizational responsibility.

On June 20, 2012, Volusia County completed a technical correction and budget modification. The budget for Activity 2-a was decreased

**Distribution and and Uses of Funds:**

by \$250,000 and the budget for Activity 2-d was increased by \$250,000 due to sales of NSP homes to low-income households exceeding original projections.

**Definitions and Descriptions:**

**Low Income Targeting:**

**Acquisition and Relocation:**

**Public Comment:**

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$7,722,831.00
<b>Total Budget</b>	\$0.00	\$7,722,831.00
<b>Total Obligated</b>	\$257,383.72	\$6,337,340.96
<b>Total Funds Drawdown</b>	\$519,856.65	\$6,223,648.79
<b>Program Funds Drawdown</b>	\$76,807.06	\$4,353,994.01
<b>Program Income Drawdown</b>	\$443,049.59	\$1,869,654.78
<b>Program Income Received</b>	\$50,206.90	\$1,869,654.78
<b>Total Funds Expended</b>	\$519,856.65	\$6,778,602.12
<b>Match Contributed</b>	\$0.00	\$0.00



## Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$783,424.65	\$0.00
Limit on Admin/Planning	\$522,283.10	\$469,757.18
Limit on State Admin	\$0.00	\$469,757.18

## Progress Toward Activity Type Targets

## Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$1,305,707.75	\$2,829,210.41

## Overall Progress Narrative:

This reporting period Volusia County met the NSP1 requirement to expend an amount that equals 100% of grant funds allocated. The County will continue to use grant funds and program income to acquire, rehabilitate and resell foreclosed homes in the areas of greatest need to ensure proper compliance with program goals and requirements. During this reporting period, the County acquired one foreclosed home. Volusia County completed rehabilitation on three previously acquired NSP1 homes, which were listed for resale, and are under contract to sell to income eligible households. The County continues to make significant progress in rehabilitation of the remaining NSP1 acquired homes while actively seeking new acquisitions. One NSP1 home was sold to a moderate-income first-time homebuyer during this reporting period.

Volusia County staff have participated in several webinars relating to the administration and expenditure requirements of the NSP1 grant in this reporting period. The County also held a workshop on February 7, 2013 for potential NSP homebuyers with approximately 20 participants in attendance. The workshop directed special focus to low-income households. Volusia County staff and its partnering real estate sales brokers will be attending a fair housing summit in the near future.

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1, Administration	\$55,505.12	\$772,283.00	\$257,689.42
2, Acquisition/Rehabilitation/Resale	\$21,301.94	\$6,950,548.00	\$4,096,304.59
3, Financing Mechanisms	\$0.00	\$0.00	\$0.00
4, Demolition	\$0.00	\$0.00	\$0.00
5, Redevelopment	\$0.00	\$0.00	\$0.00



## Activities

<b>Grantee Activity Number:</b>	<b>1-a</b>
<b>Activity Title:</b>	<b>Administration</b>

**Activity Category:**

Administration

**Project Number:**

1

**Projected Start Date:**

03/03/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

09/02/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

County of Volusia, FL

Overall	Jan 1 thru Mar 31, 2013	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$772,283.00
<b>Total Budget</b>	\$0.00	\$772,283.00
<b>Total Obligated</b>	\$0.00	\$522,283.00
<b>Total Funds Drawdown</b>	\$55,505.12	\$469,757.18
<b>Program Funds Drawdown</b>	\$55,505.12	\$257,689.42
<b>Program Income Drawdown</b>	\$0.00	\$212,067.76
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$55,505.12	\$469,757.18
County of Volusia, FL	\$55,505.12	\$469,757.18
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General program planning and oversight. A budget modification dated December 28, 2011 adjusted the project and activity budget to reflect estimated program income to be earned during the life of the grant and used for program administration.

**Location Description:**

County of Volusia, FL

**Activity Progress Narrative:**

Volusia County continues to actively administer the program through staff, contractors and vendors. Volusia County staff have participated in several webinars relating to the administration and expenditure requirements of the NSP1 grants in this reporting period.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 2-a  
**Activity Title:** Acquisition

**Activity Category:**

Acquisition - general

**Project Number:**

2

**Projected Start Date:**

03/03/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition/Rehabilitation/Resale

**Projected End Date:**

09/02/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

County of Volusia, FL

Overall	Jan 1 thru Mar 31, 2013	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,814,461.58
<b>Total Budget</b>	\$0.00	\$1,814,461.58
<b>Total Obligated</b>	\$8,157.60	\$1,632,448.00
<b>Total Funds Drawdown</b>	\$53,378.14	\$1,571,281.65
<b>Program Funds Drawdown</b>	\$0.00	\$1,468,719.15
<b>Program Income Drawdown</b>	\$53,378.14	\$102,562.50
<b>Program Income Received</b>	\$0.00	\$99.80
<b>Total Funds Expended</b>	\$53,378.14	\$1,778,671.57
County of Volusia, FL	\$53,378.14	\$1,778,671.57
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Purchase of abandoned foreclosed property at an average 1% discount. Properties will be sold to income eligible buyers to be used as their primary residence in an amount equal to or less than the cost to acquire and rehabilitate the home up to a decent, safe and habitable condition. Costs will include reasonable real estate fees, sales fees, closing costs, and other soft/project related costs. A technical correction dated July 9, 2010 transferred \$200,000 from Activity 2-c, Rehabilitation and Resale to this activity. A technical correction dated August 16, 2010 transferred \$74,006.23 from this activity to Activity 2-c, Rehabilitation and Resale. A technical correction dated August 25, 2010 transferred \$14,636.98 from this activity to Activity 2-c, Rehabilitation and Resale. On January 27, 2011 this activity was modified to reduce the proposed beneficiaries and proposed housing units to 0. This modification was made to reduce double-reporting of beneficiaries and housing units, as these will be reported in Activity 2-c. On December 28, 2011 the budget of this activity was modified and reduced to the obligated amount. On June 20, 2012 the budget of this activity was modified and reduced.

**Location Description:**

Targeted census tracts in the cities of DeBary, DeLand, Edgewater, Holly Hill, Lake Helen, New Smyrna Beach, Orange City, Ormond Beach, and South Daytona.

**Activity Progress Narrative:**

During this reporting period, Volusia County revised previously drawn funds to reflect proper expenditure of funds based on the income level of the homebuyer that purchased the home.

**Accomplishments Performance Measures**

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Properties	0	0/0
# of Parcels acquired voluntarily	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	





<b>Grantee Activity Number:</b>	<b>2-b</b>
<b>Activity Title:</b>	<b>Purchase of Property for Rental Housing</b>

**Activity Category:**

Acquisition - general

**Project Number:**

2

**Projected Start Date:**

03/03/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition/Rehabilitation/Resale

**Projected End Date:**

09/02/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Haven Recovery Center, Inc.

Overall	Jan 1 thru Mar 31, 2013	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,300,000.00
<b>Total Budget</b>	\$0.00	\$1,300,000.00
<b>Total Obligated</b>	\$106,892.13	\$1,225,324.51
<b>Total Funds Drawdown</b>	\$14,449.58	\$1,225,324.51
<b>Program Funds Drawdown</b>	\$10,714.46	\$891,309.75
<b>Program Income Drawdown</b>	\$3,735.12	\$334,014.76
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$14,449.58	\$1,264,487.01
Haven Recovery Center, Inc.	\$14,449.58	\$1,264,487.01
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Purchase of abandoned foreclosed properties for the purpose of permanent rental housing for those with incomes at less than 50% of area median income. Community Assistance will solicit Community Housing Development Organizations who are member of the County's Continuum of Care to purchase and rehabilitate suitable rental housing units at a 1% discount. Affordability will be ensured through the use of a Land Use Restriction Agreement. Community Assistance will allow for development and other soft costs associated with the acquisition. A technical correction dated July 9, 2010 transferred \$299,000 from Activity 2-c1 to this activity. A technical correction dated August 16, 2010 transferred \$216,896.11 to new Activity 2-d, Low Income Acquisition for Resale and transferred \$44,000.00 to new Activity 2-d1, Low Income Rehabilitation for Resale. On January 27, 2011 this activity was modified. The modifications corrected the responsible organization, changing from County of Volusia to Haven Recovery Center, Inc. The modifications also reduced the proposed number of housing units and beneficiaries to zero, to correct possible double-counting of performance measures. The housing units and beneficiaries will be counted in Activity 2-c1. On August 25, 2011 the grant budget was modified to provide grant funds to revise an earlier draw. On December 28, 2011 a budget modification was completed to increase the activity budget for projected program income to be used for this activity. The modification also revised the proposed performance measures, since Activity 2 c-1 was defunded.

**Location Description:**

Targeted census tracts in the cities of DeBary, DeLand, Edgewater, Holly Hill, Lake Helen, New Smyrna Beach, Orange City, Ormond Beach and South Daytona, and adjacent unincorporated areas, with an emphasis on Holly Hill and Deland.

**Activity Progress Narrative:**

Haven Recovery Center has completed the rehabilitation of the single-family house located at 707 E. New Street, Deland. They are in the process of selecting an eligible household at 50% or less of AMI to lease the property. They anticipate this will occur early in the next reporting period.



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		7/4	
# of Parcels acquired voluntarily	0		7/4	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		11/4	
# of Singlefamily Units	0		11/4	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	11/4	0/0	11/4	100.00
# Renter Households	0	0	0	11/4	0/0	11/4	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 2-b1

**Activity Title:** Low Income Rental - Neighborhood Center

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

2

**Project Title:**

Acquisition/Rehabilitation/Resale

**Projected Start Date:**

03/03/2009

**Projected End Date:**

03/02/2013

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Responsible Organization:**

The Neighborhood Center of West Volusia

**Overall**

	<b>Jan 1 thru Mar 31, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$160,000.00
<b>Total Budget</b>	\$0.00	\$160,000.00
<b>Total Obligated</b>	\$0.00	\$158,437.25
<b>Total Funds Drawdown</b>	\$0.00	\$158,437.25
<b>Program Funds Drawdown</b>	\$0.00	\$72,510.14
<b>Program Income Drawdown</b>	\$0.00	\$85,927.11
<b>Program Income Received</b>	\$0.00	\$9,798.00
<b>Total Funds Expended</b>	\$0.00	\$158,437.25
The Neighborhood Center of West Volusia	\$0.00	\$158,437.25
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

A budget modification dated December 28, 2011 created this activity. The activity will provide for the grantee, Volusia County, to transfer an NSP1-assisted home to the responsible organization. The Neighborhood Center of West Volusia. The organization will operate the home as a group home for households at 50% or less of the AMI for a fifteen year period. The activity was funded with estimated program income.

**Location Description:**

718 S. Brooks Avenue, Deland, FL 32720

**Activity Progress Narrative:**

The property is occupied by four separate households as permanent rental housing. Volusia County will continue to monitor the developer during the 15 year affordability period. Volusia County staff is providing training and technical assistance to the non-profit owner.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/1
<b># of Parcels acquired voluntarily</b>	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/1	0/0	4/1	100.00
# Renter Households	0	0	0	4/1	0/0	4/1	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 2-c

**Activity Title:** Rehab and resale

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

2

**Projected Start Date:**

03/03/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition/Rehabilitation/Resale

**Projected End Date:**

09/02/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

County of Volusia, FL

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,306,876.01
<b>Total Budget</b>	\$0.00	\$2,306,876.01
<b>Total Obligated</b>	\$48,339.43	\$1,441,651.09
<b>Total Funds Drawdown</b>	\$285,432.20	\$1,441,651.09
<b>Program Funds Drawdown</b>	\$10,356.60	\$530,229.22
<b>Program Income Drawdown</b>	\$275,075.60	\$911,421.87
<b>Program Income Received</b>	\$50,206.90	\$1,381,580.14
<b>Total Funds Expended</b>	\$285,432.20	\$1,678,743.86
County of Volusia, FL	\$285,432.20	\$1,678,743.86
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of single-family and multi-family residential properties. Rehabilitation costs will include labor, materials, supplies, permits, lead based paint assessment, asbestos assessment, abatement and clearance activities, accessibility compliance and any other code deficiencies. Rehabilitation costs will also include project delivery costs. Rehabilitation contractors will also increase the energy conservation or provide renewable energy sources for the properties. Eligible costs will include maintenance, other reasonable carrying costs and costs incurred to resell the properties to income eligible homebuyers. A technical correction dated July 9, 2010 transferred \$200,000 from this activity to Activity 2-a, Acquisition for Resale. A technical correction dated August 16, 2010 transferred \$74,006.23 to this activity from Activity 2-a, Acquisition for Resale. A technical correction dated August 25, 2010 transferred \$14,636.98 from this activity to Activity 2-a, Acquisition. On January 27, 2011 this activity was modified to correct possible double-counting of beneficiaries and housing units. The proposed beneficiaries were modified to provide that the activity beneficiaries would be moderate and middle income households. Low income owners will be reported under Activity 2-d1. Additionally, the proposed accomplishments were modified to include additional performance measures for energy efficient upgrades being made to the housing units. On July 6, 2011, the budget for this activity was modified to allow for the revision of earlier program draws for expenses that are now attributable to Activity 2-d, 25% set aside as homes were sold to low income beneficiaries. On December 28, 2011, the budget for this activity was modified to reflect estimated program income to be used for this activity. On June 20, 2012, a modification was done to reduce the proposed number of housing units to be acquired and households assisted to 30.

**Location Description:**

Targeted census tracts in DeBary, DeLand, Edgewater, Holly Hill, Lake Helen, New Smyrna Beach, Orange City, Ormond Beach and South Daytona.

**Activity Progress Narrative:**

The NSP1 home located at 2910 Vista Palm Drive, Edgewater was sold on January 15, 2013 to a moderate-income



household. The sales proceeds were receipted as program income. The rehabilitation of three NSP homes was completed during this reporting period, and the homes were listed for sale. All three homes are under contract for purchase by first-time homebuyers, and it is anticipated that the closings will occur in the next reporting period. One NSP1 home is nearing completion of its rehabilitation.

Additionally, during this reporting period, previously drawn funds were revised to reflect expenditure in another activity. The previously drawn funds were for the two homes that were funded under Activities 2a and 2c, but the ultimate beneficiaries were low income households under Activity 2-d. Therefore, the draws for these activities were revised to reflect the correct expenditures of funds.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	22/30
#Energy Star Replacement Windows	0	13/10
#Additional Attic/Roof Insulation	1	20/10
#Efficient AC added/replaced	1	16/10
#Replaced thermostats	1	17/10
#Refrigerators replaced	1	18/10

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	22/30
# of Singlefamily Units	1	22/30

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	1	0/0	12/26	22/30	54.55
# Owner Households	0	1	1	0/0	12/26	22/30	54.55

## Activity Locations

Address	City	County	State	Zip	Status / Accept
2910 Vista Palm Drive	Edgewater		Florida	32141-5516	Match / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 2-c1  
**Activity Title:** Rehab rental

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way

**Project Number:**  
 2

**Project Title:**  
 Acquisition/Rehabilitation/Resale

**Projected Start Date:**  
 03/03/2009

**Projected End Date:**  
 09/02/2013

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
 Haven Recovery Center, Inc.

Overall	Jan 1 thru Mar 31, 2013	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$14,458.19
Haven Recovery Center, Inc.	\$0.00	\$14,458.19
Serenity House of Volusia, Inc.	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of foreclosed and abandoned homes in the target areas that have been acquired by Serenity House of Volusia, Inc., a developer, for the purpose of providing permanent rental housing to households at 50% or less of AMI. A technical correction dated July 9, 2010 transferred \$299,000 from this activity to Activity 2-b, Acquisition for Rental. A technical correction dated August 16, 2010 transferred \$38,210.07 from this activity to new Activity 2-d1, Low Income Rehabilitation for Resale. On January 27, 2011 this activity was modified. The proposed modifications corrected the name of the responsible organization (Serenity House of Volusia changed its corporate name to Haven Recovery Center, Inc.), and modified the performance measures to provide for single family rental housing.

**Location Description:**

Volusia County target areas in identified census tracts in the cities of DeBary, Deland, Edgewater, Holly Hill, Lake Helen, New Smyrna Beach, Orange City, Ormond Beach, and South Daytona, and adjacent unincorporated areas, with an emphasis on Holly Hill and Deland.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**This Report Period**  
**Total**

**Cumulative Actual Total / Expected**  
**Total**



# of Properties	0	2/4
-----------------	---	-----

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/4
# of Singlefamily Units	0	2/4

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/4	0/0	2/4	100.00
# Renter Households	0	0	0	2/4	0/0	2/4	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	





**Grantee Activity Number:** 2-d

**Activity Title:** Low Income Acquisition for Resale

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

2

**Projected Start Date:**

04/15/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition/Rehabilitation/Resale

**Projected End Date:**

09/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

County of Volusia, FL

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,369,210.41
<b>Total Budget</b>	\$0.00	\$1,369,210.41
<b>Total Obligated</b>	\$93,994.56	\$1,357,197.11
<b>Total Funds Drawdown</b>	\$111,091.61	\$1,357,197.11
<b>Program Funds Drawdown</b>	\$230.88	\$1,133,536.33
<b>Program Income Drawdown</b>	\$110,860.73	\$223,660.78
<b>Program Income Received</b>	\$0.00	\$478,176.84
<b>Total Funds Expended</b>	\$111,091.61	\$1,374,294.16
County of Volusia, FL	\$111,091.61	\$1,374,294.16
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The activity will involve acquiring foreclosed and abandoned homes within the NSP target areas, for the purpose of rehabilitating and reselling to households at 50% or less of the area median income. The approved NSP Action Plan provides that NSP funds can be used by Volusia County to acquire foreclosed homes that will be sold to low income households. The technical correction merely creates an activity to accomplish this and transfers the funds for this purpose. Funds in the amount of \$216,896.11 were transferred from Activity 2-b, Acquisition for Rental, to this activity. On January 27, 2011 this activity was modified to reduce the proposed beneficiaries and housing units to 0. This modification was made to correct double-counting of beneficiaries and housing units. These performance measures will be reported in Activity 2-d1. On June 24, 2011 this activity was modified to provide that it be treated as a rehabilitation type activity for accurate reporting of performance measures as the activities that Volusia County had established for LMI homeownership (Activities 2-d and 2-d1) were previously combined upon the recommendation of HUD. On July 6, 2011 the activity budget was modified to increase funds to allow revision of previous drawn expenses as additional homes have been sold to low income beneficiaries. On August 25, 2011 the activity budget was modified to increase funds to allow revisions of previous drawn expenses as additional homes have been sold to low income beneficiaries. On December 28, 2011 the activity budget was modified to increase for estimated program income, and the performance measures were increased. On June 20, 2012 this activity budget was modified to increase for actual and estimated expenditures. The number of project housing units and households assisted was also increased to 12.

**Location Description:**

NSP targets areas are identified census tracts with high rates of foreclosure and abandonment within the cities of DeBary, Deland, Edgewater, Holly Hill, Lake Helen, New Smyrna Beach, Orange City, Ormond Beach and South Daytona, and adjacent unincorporated areas.

**Activity Progress Narrative:**

During this reporting period, previously drawn funds were revised to reflect expenditure in this activity. The previously drawn



funds were for the two homes that were funded under Activities 2a and 2c, but the ultimate beneficiaries were low-income households. Therefore, the draws for these activities were revised to reflect the correct expenditures of funds for this activity.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	13/12
# of Parcels acquired voluntarily	0	0/0
#Energy Star Replacement Windows	0	9/5
#Additional Attic/Roof Insulation	0	11/5
#Efficient AC added/replaced	0	10/5
#Replaced thermostats	0	10/5
#Refrigerators replaced	0	11/5
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	13/12
# of Singlefamily Units	0	13/12

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	13/7	0/0	13/12	100.00
# of Persons	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	13/7	0/0	13/12	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

