

Grantee: Volusia County, FL

Grant: B-08-UN-12-0019

July 1, 2012 thru September 30, 2012 Performance Report



Grant Number:

B-08-UN-12-0019

Obligation Date:**Award Date:****Grantee Name:**

Volusia County, FL

Contract End Date:

03/10/2013

Review by HUD:

Reviewed and Approved

Grant Amount:

\$5,222,831.00

Grant Status:

Active

QPR Contact:

Paula Szabo

Estimated PI/RL Funds:

\$2,500,000.00

Total Budget:

\$7,722,831.00

Disasters:

Declaration Number

No Disasters Found

Narratives

Areas of Greatest Need:

Volusia County Community Assistance analyzed data provided by the U.S. Department of Housing and Urban Development for the Neighborhood Stabilization Program. The data indicated that the County's foreclosure prediction rates ranged from a low of 4% to a high of 12.7%. Community Assistance established a foreclosure rate of 8.5% or higher in determining prioritization areas. The Home Mortgage Disclosure Act data was also analyzed and a minimum high cost loan rate of 34% or higher was established for prioritization areas. Using HUD's Foreclosure and Abandonment Risk Scoring System, Community Assistance identified the areas of greatest need that will likely face a significant rise in the rate of home foreclosures. Community Assistance established an estimated abandonment foreclosure risk score of 9 or 10 in determining areas of prioritization.

On April 1, 2010 Volusia County amended its NSP Action Plan, following a public comment period, to expand the areas of greatest need. Volusia County analyzed the HUD NSP 2 mapping data for the Volusia Urban County to determine areas with a high predicated foreclosure score for possible expansion. The data showed that the County's census tracts received foreclosure scores ranging from 13-20, on a scale from 1-20. Community Assistance established a total foreclosure score (foreclosure and vacancy) of 19 or 20 in determining areas to prioritize for expansion. Selected census tracts within the cities of Deland, Edgewater, Holly Hill, New Smyrna Beach and Ormond Beach were identified in this process for possible expansion. Other census tracts located within the Volusia County NSP jurisdiction ranked a 19 or 20 for foreclosure risk, but were not considered for the NSP program due to one of the following factors: 1) Census tract located on the beachside with high costs for property insurance and taxes, and not appropriate for sale to target population (first-time homebuyers); 2) census tract primarily populated with housing units whose price exceeds the program target affordable price range; and 3) census tract in a predominantly rural area with housing scattered and little ability to make an impact to stabilize neighborhoods. Volusia County will continue to pursue the acquisition and rehabilitation of foreclosed and abandoned properties in the previously identified initial target areas to continue to our efforts to stabilize these communities.

Distribution and Uses of Funds:

In Volusia County, the target areas for the Neighborhood Stabilization Program were developed pursuant to the Housing and Economic Recovery Act of 2008. The target area had the greatest percentage of home foreclosures, the highest percentage of homes financed by subprime mortgage loans, and were identified as areas most likely to face a significant rise in the rate of home foreclosures. Based on NSP established criteria, Community Assistance will initially target selected census tract block groups within the cities of DeLand, Edgewater, Holly Hill, and Orange City, including unincorporated Volusia County areas that are adjacent to these areas. In addition, after a period of six months following the grant award, Community Assistance will consider whether to include identified census block groups within the cities of DeBary, Lake Helen, Ormond Beach and South Daytona that meet the aforementioned criteria. Neighborhood Stabilization Funds will be used to purchase, rehabilitate, and resell abandoned and foreclosed properties; provide homeowner assistance to first time homebuyers for the units; acquire and rehabilitate properties for rental usage; demolition of blighted structures for improvements to public facilities; and redevelopment of vacant properties for improvements to public facilities.

On April 1, 2010, Volusia County amended its NSP action plan, following a public comment period, and cancelled the demolition and development activities (Activities 4 and 5) that provide for using funds for demolition and redevelopment of public facilities and improvements. The funds from Activity 4 and 5 were transferred to Activity 2-c, Rehabilitation for resale. Volusia County does not intend to demolish or redevelop any foreclosed or abandoned homes using NSP funds. Through this amendment, Volusia County also transferred all the funds from Activity 3, Financing Mechanisms, to Activity 2-a, Acquisition for Resale.

On July 9, 2010, Volusia County completed a technical correction and transferred \$200,000 from Activity 2-c to Activity 2-a, and transferred \$299,000 from Activity 2-c1 to Activity 2-b. On August 16, 2010 Volusia County completed a technical correction and transferred \$74,006.23 from Activity 2-a to Activity 2-c; transferred \$216,896.11 from Activity 2-b to new Activity 2-d; transferred \$44,000.00 from Activity 2-b to new Activity 2-d1; and transferred \$82,210.07 from Activity 2-c1 to new Activity 2-d1. On August 25, 2010 Volusia County completed a technical



correction/budget adjustment and transferred \$14,636.98 from Activity 2-a to Activity 2-c.

On December 28, 2011, Volusia County completed a technical correction and budget modification. At the direction of HUD, Volusia County modified the project and activity budgets to provide for \$2,500,000 of earned and estimated program income. Additionally, Activity 2-b1 was established to provide for a rental activity for The Neighborhood Center of West Volusia. An NSP-assisted home will be transferred to this non-profit for rental for 15 years to households at 50% or less of the area median income. Other technical corrections were made to the performance measures and other sections of the plan to align it with planned accomplishments, and organizational responsibility.

On June 20, 2012, Volusia County completed a technical correction and budget modification. The budget for Activity 2-a was decreased

Distribution and and Uses of Funds:

by \$250,000 and the budget for Activity 2-d was increased by \$250,000 due to sales of NSP homes to low-income households exceeding original projections.

Definitions and Descriptions:

Low Income Targeting:

Acquisition and Relocation:

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$7,722,831.00
Total Budget	\$0.00	\$7,722,831.00
Total Obligated	\$214,824.92	\$6,021,986.41
Total Funds Drawdown	\$588,025.63	\$6,401,885.85
Program Funds Drawdown	\$56,141.94	\$4,211,575.55
Program Income Drawdown	\$531,883.69	\$2,190,310.30
Program Income Received	\$110,241.35	\$1,668,194.95
Total Funds Expended	\$339,520.95	\$6,193,134.07
Match Contributed	\$0.00	\$0.00



Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$783,424.65	\$0.00
Limit on Admin/Planning	\$522,283.10	\$406,611.49
Limit on State Admin	\$0.00	\$406,611.49

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$1,305,707.75	\$2,829,210.41

Overall Progress Narrative:

Volusia County is making consistent progress towards reaching its estimated performance goals in all NSP activities. The County has exceeded the requirements of expending at least 100% of the grant amount - combining grant expenditures and program income expenditures. The County continues to acquire foreclosed bank-owned properties in the NSP1 target areas, with the goal to seeing these homes to income eligible households.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1, Administration	\$16,077.11	\$772,283.00	\$194,543.73
2, Acquisition/Rehabilitation/Resale	\$40,064.83	\$6,950,548.00	\$4,017,031.82
3, Financing Mechanisms	\$0.00	\$0.00	\$0.00
4, Demolition	\$0.00	\$0.00	\$0.00
5, Redevelopment	\$0.00	\$0.00	\$0.00



Activities

Grantee Activity Number:	1-a
Activity Title:	Administration

Activity Category:

Administration

Project Number:

1

Projected Start Date:

03/03/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

09/02/2014

Completed Activity Actual End Date:

Responsible Organization:

County of Volusia, FL

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$772,283.00
Total Budget	\$0.00	\$772,283.00
Total Obligated	\$0.00	\$522,283.00
Total Funds Drawdown	\$43,741.73	\$406,611.49
Program Funds Drawdown	\$16,077.11	\$194,543.73
Program Income Drawdown	\$27,664.62	\$212,067.76
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$43,741.73	\$406,611.49
County of Volusia, FL	\$43,741.73	\$406,611.49
Match Contributed	\$0.00	\$0.00

Activity Description:

General program planning and oversight. A budget modification dated December 28, 2011 adjusted the project and activity budget to reflect estimated program income to be earned during the life of the grant and used for program administration.

Location Description:

County of Volusia, FL

Activity Progress Narrative:

During this reporting period, the County of Volusia continued to expend program funds for administration for staff to implement the program, and other reasonable and eligible administrative costs. Staff attended the Florida Housing Coalition Conference and participated in several workshops and seminars relating to the administration of the NSP program. Staff continues to participate in HUD-sponsored webinars to ensure regulatory requirements are being met.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 2-a
Activity Title: Acquisition

Activity Category:

Acquisition - general

Project Number:

2

Projected Start Date:

03/03/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Acquisition/Rehabilitation/Resale

Projected End Date:

09/02/2013

Completed Activity Actual End Date:

Responsible Organization:

County of Volusia, FL

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,814,461.58
Total Budget	\$0.00	\$1,814,461.58
Total Obligated	(\$83,368.97)	\$1,624,290.40
Total Funds Drawdown	\$49,184.36	\$1,725,293.43
Program Funds Drawdown	\$0.00	\$1,575,106.04
Program Income Drawdown	\$49,184.36	\$150,187.39
Program Income Received	\$0.00	\$99.80
Total Funds Expended	(\$33,080.46)	\$1,725,293.43
County of Volusia, FL	(\$33,080.46)	\$1,725,293.43
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of abandoned foreclosed property at an average 1% discount. Properties will be sold to income eligible buyers to be used as their primary residence in an amount equal to or less than the cost to acquire and rehabilitate the home up to a decent, safe and habitable condition. Costs will include reasonable real estate fees, sales fees, closing costs, and other soft/project related costs. A technical correction dated July 9, 2010 transferred \$200,000 from Activity 2-c, Rehabilitation and Resale to this activity. A technical correction dated August 16, 2010 transferred \$74,006.23 from this activity to Activity 2-c, Rehabilitation and Resale. A technical correction dated August 25, 2010 transferred \$14,636.98 from this activity to Activity 2-c, Rehabilitation and Resale. On January 27, 2011 this activity was modified to reduce the proposed beneficiaries and proposed housing units to 0. This modification was made to reduce double-reporting of beneficiaries and housing units, as these will be reported in Activity 2-c. On December 28, 2011 the budget of this activity was modified and reduced to the obligated amount. On June 20, 2012 the budget of this activity was modified and reduced.

Location Description:

Targeted census tracts in the cities of DeBary, DeLand, Edgewater, Holly Hill, Lake Helen, New Smyrna Beach, Orange City, Ormond Beach, and South Daytona.

Activity Progress Narrative:

As reported in earlier QPRs, the performance measures for this activity are being reported in Activity 2-c. During this reporting period, Volusia County had to revise earlier draws of funds from this activity, as the NSP home that was acquired under Activity 2-a was sold to a household with income at 50% or less of the area median income (AMI). Funds expended in Activity 2-a that resulted in being sold to a beneficiary household with income of 50% or less of the AMI are being reported in Activity 2-d.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
# of Parcels acquired voluntarily	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	2-b
Activity Title:	Purchase of Property for Rental Housing

Activity Category:

Acquisition - general

Project Number:

2

Projected Start Date:

03/03/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition/Rehabilitation/Resale

Projected End Date:

09/02/2013

Completed Activity Actual End Date:

Responsible Organization:

Haven Recovery Center, Inc.

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,300,000.00
Total Budget	\$0.00	\$1,300,000.00
Total Obligated	(\$96,506.81)	\$1,118,432.38
Total Funds Drawdown	\$60,734.77	\$1,250,037.43
Program Funds Drawdown	\$0.00	\$788,152.74
Program Income Drawdown	\$60,734.77	\$461,884.69
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$60,734.77	\$1,250,037.43
Haven Recovery Center, Inc.	\$60,734.77	\$1,250,037.43
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of abandoned foreclosed properties for the purpose of permanent rental housing for those with incomes at less than 50% of area median income. Community Assistance will solicit Community Housing Development Organizations who are member of the County's Continuum of Care to purchase and rehabilitate suitable rental housing units at a 1% discount. Affordability will be ensured through the use of a Land Use Restriction Agreement. Community Assistance will allow for development and other soft costs associated with the acquisition. A technical correction dated July 9, 2010 transferred \$299,000 from Activity 2-c1 to this activity. A technical correction dated August 16, 2010 transferred \$216,896.11 to new Activity 2-d, Low Income Acquisition for Resale and transferred \$44,000.00 to new Activity 2-d1, Low Income Rehabilitation for Resale. On January 27, 2011 this activity was modified. The modifications corrected the responsible organization, changing from County of Volusia to Haven Recovery Center, Inc. The modifications also reduced the proposed number of housing units and beneficiaries to zero, to correct possible double-counting of performance measures. The housing units and beneficiaries will be counted in Activity 2-c1. On August 25, 2011 the grant budget was modified to provide grant funds to revise an earlier draw. On December 28, 2011 a budget modification was completed to increase the activity budget for projected program income to be used for this activity. The modification also revised the proposed performance measures, since Activity 2 c-1 was defunded.

Location Description:

Targeted census tracts in the cities of DeBary, DeLand, Edgewater, Holly Hill, Lake Helen, New Smyrna Beach, Orange City, Ormond Beach and South Daytona, and adjacent unincorporated areas, with an emphasis on Holly Hill and DeLand.

Activity Progress Narrative:

Haven Recovery Center is purchasing an NSP home from the County of Volusia that will be used for permanent rental housing for a household at 50% or less of the area median income. This should be completed in the next reporting period.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	7/4
# of Parcels acquired voluntarily	0	7/4

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	11/4
# of Singlefamily Units	0	11/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	11/4	0/0	11/4	100.00
# Renter Households	0	0	0	11/4	0/0	11/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 2-b1

Activity Title: Low Income Rental - Neighborhood Center

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

2

Project Title:

Acquisition/Rehabilitation/Resale

Projected Start Date:

03/03/2009

Projected End Date:

03/02/2013

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

The Neighborhood Center of West Volusia

Overall

	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$160,000.00
Total Budget	\$0.00	\$160,000.00
Total Obligated	\$163.21	\$158,437.25
Total Funds Drawdown	\$163.21	\$158,437.25
Program Funds Drawdown	\$0.00	\$72,510.14
Program Income Drawdown	\$163.21	\$85,927.11
Program Income Received	\$9,798.00	\$9,798.00
Total Funds Expended	\$163.21	\$158,437.25
The Neighborhood Center of West Volusia	\$163.21	\$158,437.25
Match Contributed	\$0.00	\$0.00

Activity Description:

A budget modification dated December 28, 2011 created this activity. The activity will provide for the grantee, Volusia County, to transfer an NSP1-assisted home to the responsible organization. The Neighborhood Center of West Volusia. The organization will operate the home as a group home for households at 50% or less of the AMI for a fifteen year period. The activity was funded with estimated program income.

Location Description:

718 S. Brooks Avenue, Deland, FL 32720

Activity Progress Narrative:

The Neighborhood Center has completed the leasing of the NSP home located at 718 S. Brooks, Deland. The home is being leased as a 4 bedroom group home, with 4 individual households with incomes at 50% or less of the area median income.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
# of Parcels acquired voluntarily	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	3	0	3	4/1	0/0	4/1	100.00
# Renter Households	3	0	3	4/1	0/0	4/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 2-c

Activity Title: Rehab and resale

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2

Projected Start Date:

03/03/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Acquisition/Rehabilitation/Resale

Projected End Date:

09/02/2013

Completed Activity Actual End Date:

Responsible Organization:

County of Volusia, FL

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,306,876.01
Total Budget	\$0.00	\$2,306,876.01
Total Obligated	\$262,392.97	\$1,335,340.83
Total Funds Drawdown	\$379,986.50	\$1,577,973.79
Program Funds Drawdown	\$39,784.68	\$541,784.31
Program Income Drawdown	\$340,201.82	\$1,036,189.48
Program Income Received	\$63,034.07	\$1,237,467.92
Total Funds Expended	\$135,817.18	\$1,335,340.83
County of Volusia, FL	\$135,817.18	\$1,335,340.83
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of single-family and multi-family residential properties. Rehabilitation costs will include labor, materials, supplies, permits, lead based paint assessment, asbestos assessment, abatement and clearance activities, accessibility compliance and any other code deficiencies. Rehabilitation costs will also include project delivery costs. Rehabilitation contractors will also increase the energy conservation or provide renewable energy sources for the properties. Eligible costs will include maintenance, other reasonable carrying costs and costs incurred to resell the properties to income eligible homebuyers. A technical correction dated July 9, 2010 transferred \$200,000 from this activity to Activity 2-a, Acquisition for Resale. A technical correction dated August 16, 2010 transferred \$74,006.23 to this activity from Activity 2-a, Acquisition for Resale. A technical correction dated August 25, 2010 transferred \$14,636.98 from this activity to Activity 2-a, Acquisition. On January 27, 2011 this activity was modified to correct possible double-counting of beneficiaries and housing units. The proposed beneficiaries were modified to provide that the activity beneficiaries would be moderate and middle income households. Low income owners will be reported under Activity 2-d1. Additionally, the proposed accomplishments were modified to include additional performance measures for energy efficient upgrades being made to the housing units. On July 6, 2011, the budget for this activity was modified to allow for the revision of earlier program draws for expenses that are now attributable to Activity 2-d, 25% set aside as homes were sold to low income beneficiaries. On December 28, 2011, the budget for this activity was modified to reflect estimated program income to be used for this activity. On June 20, 2012, a modification was done to reduce the proposed number of housing units to be acquired and households assisted to 30.

Location Description:

Targeted census tracts in DeBary, DeLand, Edgewater, Holly Hill, Lake Helen, New Smyrna Beach, Orange City, Ormond Beach and South Daytona.

Activity Progress Narrative:

Volusia County acquired three foreclosed homes during this reporting period, and the rehabilitation process is underway on



these homes. The NSP home located at 2218 Durfey Avenue, Orange City was sold on August 30, 2012 to a household at 80% or less of area median income. Prior period corrections were made to ensure the number of properties and housing units acquired and rehabilitated were correct, as well as correcting for prior period inaccuracies regarding energy efficient features installed in the NSP homes. The County held a workshop for potential NSP homebuyers with approximately 25 participants attending.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	3	19/30
#Energy Star Replacement Windows	1	11/10
#Additional Attic/Roof Insulation	5	17/10
#Efficient AC added/replaced	-1	13/10
#Replaced thermostats	0	14/10
#Refrigerators replaced	0	15/10

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	3	19/30
# of Singlefamily Units	3	19/30

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	1	0/0	10/26	19/30	52.63
# Owner Households	0	1	1	0/0	10/26	19/30	52.63

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Florida	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 2-c1

Activity Title: Rehab rental

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2

Projected Start Date:

03/03/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition/Rehabilitation/Resale

Projected End Date:

09/02/2013

Completed Activity Actual End Date:

Responsible Organization:

Haven Recovery Center, Inc.

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$14,458.19
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$14,458.19
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$14,458.19
Haven Recovery Center, Inc.	\$0.00	\$14,458.19
Serenity House of Volusia, Inc.	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed and abandoned homes in the target areas that have been acquired by Serenity House of Volusia, Inc., a developer, for the purpose of providing permanent rental housing to households at 50% or less of AMI. A technical correction dated July 9, 2010 transferred \$299,000 from this activity to Activity 2-b, Acquisition for Rental. A technical correction dated August 16, 2010 transferred \$38,210.07 from this activity to new Activity 2-d1, Low Income Rehabilitation for Resale. On January 27, 2011 this activity was modified. The proposed modifications corrected the name of the responsible organization (Serenity House of Volusia changed its corporate name to Haven Recovery Center, Inc.), and modified the performance measures to provide for single family rental housing.

Location Description:

Volusia County target areas in identified census tracts in the cities of DeBary, Deland, Edgewater, Holly Hill, Lake Helen, New Smyrna Beach, Orange City, Ormond Beach, and South Daytona, and adjacent unincorporated areas, with an emphasis on Holly Hill and Deland.

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total



# of Properties	0	2/4
-----------------	---	-----

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/4
# of Singlefamily Units	0	2/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/4	0/0	2/4	100.00
# Renter Households	0	0	0	2/4	0/0	2/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 2-d

Activity Title: Low Income Acquisition for Resale

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2

Projected Start Date:

04/15/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition/Rehabilitation/Resale

Projected End Date:

09/30/2013

Completed Activity Actual End Date:

Responsible Organization:

County of Volusia, FL

Overall

	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,369,210.41
Total Budget	\$0.00	\$1,369,210.41
Total Obligated	\$132,144.52	\$1,263,202.55
Total Funds Drawdown	\$54,215.06	\$1,269,074.27
Program Funds Drawdown	\$280.15	\$1,039,478.59
Program Income Drawdown	\$53,934.91	\$229,595.68
Program Income Received	\$37,409.28	\$420,829.23
Total Funds Expended	\$132,144.52	\$1,263,202.55
County of Volusia, FL	\$132,144.52	\$1,263,202.55
Match Contributed	\$0.00	\$0.00

Activity Description:

The activity will involve acquiring foreclosed and abandoned homes within the NSP target areas, for the purpose of rehabilitating and reselling to households at 50% or less of the area median income. The approved NSP Action Plan provides that NSP funds can be used by Volusia County to acquire foreclosed homes that will be sold to low income households. The technical correction merely creates an activity to accomplish this and transfers the funds for this purpose. Funds in the amount of \$216,896.11 were transferred from Activity 2-b, Acquisition for Rental, to this activity. On January 27, 2011 this activity was modified to reduce the proposed beneficiaries and housing units to 0. This modification was made to correct double-counting of beneficiaries and housing units. These performance measures will be reported in Activity 2-d1. On June 24, 2011 this activity was modified to provide that it be treated as a rehabilitation type activity for accurate reporting of performance measures as the activities that Volusia County had established for LMI homeownership (Activities 2-d and 2-d1) were previously combined upon the recommendation of HUD. On July 6, 2011 the activity budget was modified to increase funds to allow revision of previous drawn expenses as additional homes have been sold to low income beneficiaries. On August 25, 2011 the activity budget was modified to increase funds to allow revisions of previous drawn expenses as additional homes have been sold to low income beneficiaries. On December 28, 2011 the activity budget was modified to increase for estimated program income, and the performance measures were increased. On June 20, 2012 this activity budget was modified to increase for actual and estimated expenditures. The number of project housing units and households assisted was also increased to 12.

Location Description:

NSP targets areas are identified census tracts with high rates of foreclosure and abandonment within the cities of DeBary, Deland, Edgewater, Holly Hill, Lake Helen, New Smyrna Beach, Orange City, Ormond Beach and South Daytona, and adjacent unincorporated areas.

Activity Progress Narrative:

The NSP home located at 127 Northbrook, Ormond Beach sold to a household at 50% or less of area median on July 27,



2012. Prior period corrections were made to reflect accurate number of housing units acquired, rehabilitated and resold to beneficiaries at 50% or less of the AMI, as well as corrections to the energy efficient features installed on the NSP homes that were sold to households at 50% or less of area median income since the commencement of the grant. The County held a workshop for potential NSP homebuyers with approximately 25 participants attending.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	11/12
# of Parcels acquired voluntarily	0	0/0
#Energy Star Replacement Windows	-1	7/5
#Additional Attic/Roof Insulation	1	9/5
#Efficient AC added/replaced	-1	8/5
#Replaced thermostats	4	8/5
#Refrigerators replaced	4	9/5
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	11/12
# of Singlefamily Units	0	11/12

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	11/7	0/0	11/12	100.00
# of Persons	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	11/7	0/0	11/12	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 2-d1

Activity Title: Low Income Rehabilitation for Resale

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

2

Project Title:

Acquisition/Rehabilitation/Resale

Projected Start Date:

04/15/2010

Projected End Date:

09/30/2013

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

County of Volusia, FL

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$39,752.90
Match Contributed	\$0.00	\$0.00

Activity Description:

The activity will involve rehabilitating foreclosed and abandoned homes within the NSP target areas, for the purpose of reselling to households at 50% or less of the area median income. The approved NSP Action Plan provides that NSP funds can be used by Volusia County to repair foreclosed homes that will be sold to low income households. The technical correction merely creates an activity to accomplish this and transfers the funds for this purpose. Funds in the amount of \$44,000.00 were transferred from Activity 2-b, and \$38,210.07 were transferred from Activity 2-c1, to this activity. On January 27, 2011 this activity was modified to correct possible double-counting of beneficiaries and housing units, and to provide for counting of the units as single-family owner units. Additionally, the proposed accomplishments were modified to include additional performance measures for energy efficient upgrades being made to the housing units.

Location Description:

NSP target areas are identified census tracts with high rates of foreclosure and abandonment within the cities of DeBary, Deland, Edgewater, Holly Hill, Lake Helen, New Smyrna Beach, Orange City, Ormond Beach and South Daytona, and adjacent unincorporated areas.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/6



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/6	0/0	0/6	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

