

**Grantee: Volusia County, FL**

**Grant: B-08-UN-12-0019**

**July 1, 2011 thru September 30, 2011 Performance Report**

**Grant Number:**

B-08-UN-12-0019

**Obligation Date:****Grantee Name:**

Volusia County, FL

**Award Date:****Grant Amount:**

\$5,222,831.00

**Contract End Date:****Grant Status:**

Active

**Review by HUD:**

Submitted - Await for Review

**QPR Contact:**

Paula Szabo

## Disasters:

### Declaration Number

NSP

## Narratives

### Areas of Greatest Need:

Volusia County Community Assistance analyzed data provided by the U.S. Department of Housing and Urban Development for the Neighborhood Stabilization Program. The data indicated that the County's foreclosure prediction rates ranged from a low of 4% to a high of 12.7%. Community Assistance established a foreclosure rate of 8.5% or higher in determining prioritization areas. The Home Mortgage Disclosure Act data was also analyzed and a minimum high cost loan rate of 34% or higher was established for prioritization areas. Using HUD's Foreclosure and Abandonment Risk Scoring System, Community Assistance identified the areas of greatest need that will likely face a significant rise in the rate of home foreclosures. Community Assistance established an estimated abandonment foreclosure risk score of 9 or 10 in determining areas of prioritization.

On April 1, 2010 Volusia County amended its NSP Action Plan, following a public comment period, to expand the areas of greatest need. Volusia County analyzed the HUD NSP 2 mapping data for the Volusia Urban County to determine areas with a high predicated foreclosure score for possible expansion. The data showed that the County's census tracts received foreclosure scores ranging from 13-20, on a scale from 1-20. Community Assistance established a total foreclosure score (foreclosure and vacancy) of 19 or 20 in determining areas to prioritize for expansion. Selected census tracts within the cities of Deland, Edgewater, Holly Hill, New Smyrna Beach and Ormond Beach were identified in this process for possible expansion. Other census tracts located within the Volusia County NSP jurisdiction ranked a 19 or 20 for foreclosure risk, but were not considered for the NSP program due to one of the following factors: 1) Census tract located on the beachside with high costs for property insurance and taxes, and not appropriate for sale to target population (first-time homebuyers); 2) census tract primarily populated with housing units whose price exceeds the program target affordable price range; and 3) census tract in a predominantly rural area with housing scattered and little ability to make an impact to stabilize neighborhoods. Volusia County will continue to pursue the acquisition and rehabilitation of foreclosed and abandoned properties in the previously identified initial target areas to continue to our efforts to stabilize these communities.

### Distribution and and Uses of Funds:

In Volusia County, the target areas for the Neighborhood Stabilization Program were developed pursuant to the Housing and Economic Recovery Act of 2008. The target area had the greatest percentage of home foreclosures, the highest percentage of homes financed by subprime mortgage loans, and were identified as areas most likely to face a significant rise in the rate of home foreclosures. Based on NSP established criteria, Community Assistance will initially target selected census tract block groups within the cities of DeLand, Edgewater, Holly Hill, and Orange City, including unincorporated Volusia County areas that are adjacent to these areas. In addition, after a period of six months following the grant award, Community Assistance will consider whether to include identified census block groups within the cities of DeBary, Lake Helen, Ormond Beach and South Daytona that meet the aforementioned criteria. Neighborhood Stabilization Funds will be used to purchase, rehabilitate, and resell abandoned and foreclosed properties; provide homeowner assistance to first time homebuyers for the units; acquire and rehabilitate properties for rental usage; demolition of blighted structures for improvements to public facilities; and redevelopment of vacant properties for improvements to public facilities.

On April 1, 2010, Volusia County amended its NSP action plan, following a public comment period, and cancelled the demolition and development activities (Activities 4 and 5) that provide for using funds for demolition and redevelopment of public facilities and improvements. The funds from Activity 4 and 5 were transferred to Activity 2-c, Rehabilitation for resale. Volusia County does not intend to demolish or redevelop any foreclosed or abandoned homes using NSP funds. Through this amendment, Volusia County also transferred all the funds from Activity 3, Financing Mechanisms, to Activity 2-a, Acquisition for Resale.

On July 9, 2010, Volusia County completed a technical correction and transferred \$200,000 from Activity 2-c to Activity 2-a, and transferred \$299,000 from Activity 2-c1 to Activity 2-b. On August 16, 2010 Volusia County completed a technical correction and transferred \$74,006.23 from Activity 2-a to Activity 2-c; transferred \$216,896.11 from Activity 2-b to new Activity 2-d; transferred \$44,000.00 from Activity 2-b to new Activity 2-d1; and transferred \$82,210.07 from Activity 2-c1 to new Activity 2-d1. On August 25, 2010 Volusia County completed a technical correction/budget adjustment and transferred \$14,636.98 from Activity 2-a to Activity 2-c.

**Definitions and Descriptions:**

**Low Income Targeting:**

**Acquisition and Relocation:**

**Public Comment:**

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
Total Projected Budget from All Sources	N/A	\$5,222,831.00
Total CDBG Program Funds Budgeted	N/A	\$5,222,831.00
Program Funds Drawdown	\$0.00	\$4,155,433.61
Program Funds Obligated	(\$100.00)	\$5,138,809.00
Program Funds Expended	\$0.00	\$4,155,433.61
Match Contributed	\$0.00	\$0.00
Program Income Received	\$300,877.50	\$961,047.02
Program Income Drawdown	\$320,994.49	\$748,908.12

## Progress Toward Required Numeric Targets

<b>Requirement</b>	<b>Required</b>	<b>To Date</b>
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$783,424.65	\$0.00
Limit on Admin/Planning	\$522,283.10	\$266,681.41
Limit on State Admin	\$0.00	\$0.00

## Progress Toward Activity Type Targets

## Progress Toward National Objective Targets

<b>National Objective</b>	<b>Target</b>	<b>Actual</b>
NSP Only - LH - 25% Set-Aside	\$1,305,707.75	\$1,415,707.75

## Overall Progress Narrative:

Volusia County is making progress selling NSP homes to income eligible homebuyers.

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1, Administration	\$0.00	\$522,283.00	\$198,371.89
2, Acquisition/Rehabilitation/Resale	\$0.00	\$4,700,548.00	\$3,957,061.72
3, Financing Mechanisms	\$0.00	\$0.00	\$0.00
4, Demolition	\$0.00	\$0.00	\$0.00
5, Redevelopment	\$0.00	\$0.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00

## Activities

<b>Grantee Activity Number:</b>	<b>1-a</b>
<b>Activity Title:</b>	<b>Administration</b>

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

1

**Project Title:**

Administration

**Projected Start Date:**

03/03/2009

**Projected End Date:**

09/02/2010

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

County of Volusia, FL

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$522,283.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$522,283.00
<b>Program Funds Drawdown</b>	\$0.00	\$198,371.89
<b>Program Funds Obligated</b>	\$0.00	\$522,283.00
<b>Program Funds Expended</b>	\$0.00	\$198,371.89
County of Volusia, FL	\$0.00	\$198,371.89
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$43,913.74	\$68,309.52

**Activity Description:**

General program planning and oversight.

**Location Description:**

County of Volusia, FL

**Activity Progress Narrative:**

Volusia County is actively involved in the administration and planning of the NSP1 program using County staff, contracted staff, vendors and contractors.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 2-a  
**Activity Title:** Acquisition

**Activity Category:**

Acquisition - general

**Project Number:**

2

**Projected Start Date:**

03/03/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition/Rehabilitation/Resale

**Projected End Date:**

09/02/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

County of Volusia, FL

Overall	Jul 1 thru Sep 30, 2011	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$2,393,776.79
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$2,393,776.79
<b>Program Funds Drawdown</b>	\$0.00	\$2,014,173.07
<b>Program Funds Obligated</b>	\$0.00	\$2,309,854.79
<b>Program Funds Expended</b>	\$0.00	\$2,258,257.19
County of Volusia, FL	\$0.00	\$2,258,257.19
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$99.80
<b>Program Income Drawdown</b>	\$0.00	\$101,003.03

**Activity Description:**

Purchase of abandoned foreclosed property at an average 1% discount. Properties will be sold to income eligible buyers to be used as their primary residence in an amount equal to or less than the cost to acquire and rehabilitate the home up to a decent, safe and habitable condition. Costs will include reasonable real estate fees, sales fees, closing costs, and other soft/project related costs. A technical correction dated July 9, 2010 transferred \$200,000 from Activity 2-c, Rehabilitation and Resale to this activity. A technical correction dated August 16, 2010 transferred \$74,006.23 from this activity to Activity 2-c, Rehabilitation and Resale. A technical correction dated August 25, 2010 transferred \$14,636.98 from this activity to Activity 2-c, Rehabilitation and Resale. On January 27, 2011 this activity was modified to reduce the proposed beneficiaries and proposed housing units to 0. This modification was made to reduce double-reporting of beneficiaries and housing units, as these will be reported in Activity 2-c.

**Location Description:**

Targeted census tracts in the cities of DeBary, DeLand, Edgewater, Holly Hill, Lake Helen, New Smyrna Beach, Orange City, Ormond Beach, and South Daytona.

**Activity Progress Narrative:**

The beneficiaries for this activity are being reported under Activity 2-c.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	0	0/0
<b># of Parcels acquired voluntarily</b>	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>2-b</b>
<b>Activity Title:</b>	<b>Purchase of Property for Rental Housing</b>

**Activity Category:**

Acquisition - general

**Project Number:**

2

**Projected Start Date:**

03/03/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition/Rehabilitation/Resale

**Projected End Date:**

09/02/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Haven Recovery Center, Inc.

Overall	Jul 1 thru Sep 30, 2011	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$837,360.57
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$837,360.57
<b>Program Funds Drawdown</b>	\$0.00	\$792,807.86
<b>Program Funds Obligated</b>	(\$169,350.00)	\$837,260.57
<b>Program Funds Expended</b>	\$0.00	\$691,179.43
Haven Recovery Center, Inc.	\$0.00	\$691,179.43
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$145,436.77	\$217,469.33

**Activity Description:**

Purchase of abandoned foreclosed properties for the purpose of permanent rental housing for those with incomes at less than 50% of area median income. Community Assistance will solicit Community Housing Development Organizations who are member of the County's Continuum of Care to purchase and rehabilitate suitable rental housing units at a 1% discount. Affordability will be ensured through the use of a Land Use Restriction Agreement. Community Assistance will allow for development and other soft costs associated with the acquisition. A technical correction dated July 9, 2010 transferred \$299,000 from Activity 2-c1 to this activity. A technical correction dated August 16, 2010 transferred \$216,896.11 to new Activity 2-d, Low Income Acquisition for Resale and transferred \$44,000.00 to new Activity 2-d1, Low Income Rehabilitation for Resale. On January 27, 2011 this activity was modified. The modifications corrected the responsible organization, changing from County of Volusia to Haven Recovery Center, Inc. The modifications also reduced the proposed number of housing units and beneficiaries to zero, to correct possible double-counting of performance measures. The housing units and beneficiaries will be counted in Activity 2-c1. On August 25, 2011 the grant budget was modified to provide grant funds to revise an earlier draw.

**Location Description:**

Targeted census tracts in the cities of DeBary, DeLand, Edgewater, Holly Hill, Lake Helen, New Smyrna Beach, Orange City, Ormond Beach and South Daytona, and adjacent unincorporated areas, with an emphasis on Holly Hill and Deland.

**Activity Progress Narrative:**

Haven Recovery acquired one rental property during this quarter. The property, located at 1023 Grand Hickory Circle, Holly Hill, was leased during this quarter to a household at 50% or less of the area median income. Another property located at 1003 Grand Hickory Circle, Holly Hill is under contract to purchase, and it is anticipated that the closing should occur early in the next reporting period. The rehabilitation of the residential property located at 520 E. New York Avenue is proceeding as planned, and should be completed during the next reporting period. This property will contain 4 housing units.

## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	1		1/0	
# of Parcels acquired voluntarily	1		1/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	1		1/0	
# of Singlefamily Units	1		1/0	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	0	1	3/0	0/0	3/0	100.00
# Renter Households	1	0	1	3/0	0/0	3/0	100.00

## Activity Locations

Address	City	State	Zip
1023 Grand Hickory Circle	Holly Hill	NA	32117

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 2-c

**Activity Title:** Rehab and resale

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

2

**Projected Start Date:**

03/03/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition/Rehabilitation/Resale

**Projected End Date:**

09/02/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

County of Volusia, FL

Overall	Jul 1 thru Sep 30, 2011	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$891,063.46
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$891,063.46
<b>Program Funds Drawdown</b>	\$0.00	\$572,704.58
<b>Program Funds Obligated</b>	(\$110,000.00)	\$891,063.46
<b>Program Funds Expended</b>	\$0.00	\$621,223.85
County of Volusia, FL	\$0.00	\$621,223.85
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$233,719.50	\$733,275.40
<b>Program Income Drawdown</b>	\$112,622.08	\$306,833.85

**Activity Description:**

Rehabilitation of single-family and multi-family residential properties. Rehabilitation costs will include labor, materials, supplies, permits, lead based paint assessment, asbestos assessment, abatement and clearance activities, accessibility compliance and any other code deficiencies. Rehabilitation costs will also include project delivery costs. Rehabilitation contractors will also increase the energy conservation or provide renewable energy sources for the properties. Eligible costs will include maintenance, other reasonable carrying costs and costs incurred to resell the properties to income eligible homebuyers. A technical correction dated July 9, 2010 transferred \$200,000 from this activity to Activity 2-a, Acquisition for Resale. A technical correction dated August 16, 2010 transferred \$74,006.23 to this activity from Activity 2-a, Acquisition for Resale. A technical correction dated August 25, 2010 transferred \$14,636.98 from this activity to Activity 2-a, Acquisition. On January 27, 2011 this activity was modified to correct possible double-counting of beneficiaries and housing units. The proposed beneficiaries were modified to provide that the activity beneficiaries would be moderate and middle income households. Low income owners will be reported under Activity 2-d1. Additionally, the proposed accomplishments were modified to include additional performance measures for energy efficient upgrades being made to the housing units. On July 6, 2011, the budget for this activity was modified to allow for the revision of earlier program draws for expenses that are now attributable to Activity 2-d, 25% set aside as homes were sold to low income beneficiaries.

**Location Description:**

Targeted census tracts in DeBary, DeLand, Edgewater, Holly Hill, Lake Helen, New Smyrna Beach, Orange City, Ormond Beach and South Daytona.

**Activity Progress Narrative:**

The NSP home located at 548 Gilmore Stage Drive, Orange City was sold to a middle-income household on July 20, 2011. The NSP home located at 7 Marjorie Trail, Ormond Beach was sold to a moderate-income household on July 26, 2011. This house was originally reported in Activity 2-d (Low income resale), but the ultimate beneficiary is moderate income, and therefore the address is being included in this QPR. The NSP home located at 2332 Royal Palm Drive, Edgewater was sold to a moderate-income household on July 29, 2011. The NSP home located at 2517 Victory Palm Drive, Edgewater was sold to a middle-income household on August 3, 2011. The proceeds of all sales were receipted as program income. Program income

was also received through reimbursement of rehabilitation expenses attributable to the NSP home located at 2589 W. Lake Drive, Deland.

Volusia County is actively involved in acquiring additional foreclosed homes using program income.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	4		9/35	
#Energy Star Replacement Windows	3		6/10	
#Additional Attic/Roof Insulation	4		7/10	
#Efficient AC added/replaced	3		7/10	
#Replaced thermostats	4		7/10	
#Refrigerators replaced	4		9/10	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	4		9/35	
# of Singlefamily Units	4		9/35	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	2	4	0/0	6/26	11/35	54.55
# Owner Households	0	2	4	0/0	6/26	11/35	54.55

### Activity Locations

Address	City	State	Zip
7 Marjorie Drive	Ormond Beach	NA	32174

### Other Funding Sources Budgeted - Detail

#### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** 2-d

**Activity Title:** Low Income Acquisition for Resale

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

2

**Projected Start Date:**

04/15/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition/Rehabilitation/Resale

**Projected End Date:**

09/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

County of Volusia, FL

Overall	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$578,347.18
Total CDBG Program Funds Budgeted	N/A	\$578,347.18
Program Funds Drawdown	\$0.00	\$577,376.21
Program Funds Obligated	\$279,250.00	\$578,347.18
Program Funds Expended	\$0.00	\$245,019.92
County of Volusia, FL	\$0.00	\$245,019.92
Match Contributed	\$0.00	\$0.00
Program Income Received	\$67,158.00	\$227,671.82
Program Income Drawdown	\$19,021.90	\$40,834.20

**Activity Description:**

The activity will involve acquiring foreclosed and abandoned homes within the NSP target areas, for the purpose of rehabilitating and reselling to households at 50% or less of the area median income. The approved NSP Action Plan provides that NSP funds can be used by Volusia County to acquire foreclosed homes that will be sold to low income households. The technical correction merely creates an activity to accomplish this and transfers the funds for this purpose. Funds in the amount of \$216,896.11 were transferred from Activity 2-b, Acquisition for Rental, to this activity. On January 27, 2011 this activity was modified to reduce the proposed beneficiaries and housing units to 0. This modification was made to correct double-counting of beneficiaries and housing units. These performance measures will be reported in Activity 2-d1. On June 24, 2011 this activity was modified to provide that it be treated as a rehabilitation type activity for accurate reporting of performance measures as the activities that Volusia County had established for LMI homeownership (Activities 2-d and 2-d1) were previously combined upon the recommendation of HUD. On July 6, 2011 the activity budget was modified to increase funds to allow revision of previous drawn expenses as additional homes have been sold to low income beneficiaries. On August 25, 2011 the activity budget was modified to increase funds to allow revisions of previous drawn expenses as additional homes have been sold to low income beneficiaries.

**Location Description:**

NSP targets areas are identified census tracts with high rates of foreclosure and abandonment within the cities of DeBary, Deland, Edgewater, Holly Hill, Lake Helen, New Smyrna Beach, Orange City, Ormond Beach and South Daytona, and adjacent unincorporated areas.

**Activity Progress Narrative:**

The NSP home located at 1520 W. Blue Springs Avenue, Orange City was sold to a household at 50% or less of the area median income on June 29, 2011, and is being reported this quarter. The NSP home located at 1825 15th Street, Orange City was sold to a low-income household on July 29, 2011. The proceeds were receipted as program income. Three NSP homes are under contract to sell to households at 50% or less of the AML, and should close in the next quarter.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	2	6/3
# of Parcels acquired voluntarily	0	0/0
#Energy Star Replacement Windows	0	4/3
#Additional Attic/Roof Insulation	1	5/3
#Efficient AC added/replaced	1	5/3
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	6/3
# of Singlefamily Units	2	6/3

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	2	0	2	6/3	0/0	6/3	100.00
# of Persons	0	0	0	0/0	0/0	0/0	0
# Owner Households	2	0	2	6/3	0/0	6/3	100.00

## Activity Locations

Address	City	State	Zip
1520 W. Blue Springs Avenue	Orange City	NA	32763
1825 15th Street	Orange City	NA	32763

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	